

CALENDAR OF CONSTRUCTION					
Phase	Year	Work Dates		Construction Work	Establishment Work
		From	To		
I	2010	1-Aug	1-Nov	Class 2A Interseeding	
		15-Aug	15-Sep	Plant Perennials	
		15-Aug	15-Oct	Install Evergreens	
		15-Oct	1-Dec	Class 4A and 5 Interseeding	
		15-Sep	Frozen Soil	Install Fall Woody Plants	
I	2011	15-Apr	1-May		Mow turf areas to a turf height of 3"
		Thawed Soil	30-Apr	Install Evergreens	
		Thawed Soil	31-May	Finish Installation of Woody Plants	
		1-Jun	30-Jun	Certification to the Bureau of Operations that all Woody Plants have been installed and are in a live healthy condition and are eligible for a September period of establishment inspection	
		1-Jun	15-Jun		Mow turf areas to a turf height of 3"
		1-Jun	30-Jun		Period of establishment plant care required for woody plants. Includes weeding, watering, or other work that is necessary to maintain healthy and satisfactory appearance of the planting.
II	2011	1-Jul	15-Jul		Mow turf areas to a turf height of 3"
		1-Jul	31-Jul		Period of establishment plant care required for woody plants. Includes weeding, watering, or other work that is necessary to maintain healthy and satisfactory appearance of the planting.
		1-Aug	15-Aug		Mow turf areas to a turf height of 3"
		1-Aug	31-Aug		Period of establishment plant care required for woody plants. Includes weeding, watering, or other work that is necessary to maintain healthy and satisfactory appearance of the planting.
		1-Sep	30-Sep		Period of establishment plant care required for woody plants.
		1-Sep	30-Sep		Period of establishment inspection will be performed by IDOT
		1-Oct	15-Oct		Mow turf areas to a turf height of 3"
III	2012	Thawed Soil	30-Apr	Install replacement Evergreens	
		Thawed Soil	15-May	Installation of all required woody plants, and all required cleanup of woody plants shall be completed by this date.	
		1-May	30-Sep		Perennial plant care every 30 days (5 cycles)
					Inspection for payment on May 31, June 30, July 31, August 30, and September 31.
		1-May	15-May		Mow turf areas to a turf height of 3"
		1-Jun	15-Jun		Mow turf areas to a turf height of 3"
		1-Jul	15-Jul		Mow turf areas to a turf height of 3"
		17-Jul			Inspection date for all woody plant care

Phase	Year	Work Dates		Construction Work	Establishment Work
		From	To		
IV	2012	1-Jul	31-Jul		Supplemental Watering of woody plants unless deleted by the Engineer
		1-Aug	15-Aug		Mow turf areas to a turf height of 3 inches
		1-Aug	31-Aug		Supplemental Watering of woody plants unless deleted by the Engineer
		1-Sep	15-Sep		Mow turf areas to a turf height of 3 inches
		1-Sep	30-Sep		Supplemental Watering of woody plants unless deleted by the Engineer
		18-Sep			Inspection date for all woody plant care. Woody plant care work cycle must be complete and acceptable on the inspection date.
		1-Oct	15-Oct		Mow turf areas to a turf height of 3 inches