

TEMPORARY TRAFFIC SIGNALS SHALL REMAIN IN THE STAGE 3B CONFIGURATION. ALL SIGNAL INDICATIONS SHALL BE BAGGED AND TURNED OFF DURING STAGE 3C. ALL TRAFFIC SIGNS ON THE SPAN WIRES SHALL BE REMOVED DURING THIS STAGE. TEMPORARY TRAFFIC SIGNALS SHALL NOT BE REMOVED BY THE CONTRACTOR UNTIL WRITTEN APPROVAL TO DO SO IS PROVIDED BY THE ENGINEER.

SB ILLINOIS ROUTE 59

NB ILLINOIS ROUTE 59

RAMP C

RAMP B
RAMP CLOSED

PROPOSED IL ROUTE 59

AERIAL SERVICE CABLE

CONTRACTOR SHALL OBTAIN WRITTEN APPROVAL FROM THE ENGINEER PRIOR TO DISCONNECTING AND REMOVING THE TEMPORARY SERVICE (SEE BOXED NOTE ABOVE)

PERMANENT SIGNAL POLE AND MAST ARM INSTALLED IN A PREVIOUS STAGE (TYP.)

BAG AND TURN OFF TEMPORARY TRAFFIC SIGNAL INDICATIONS, SEE NOTE ABOVE (TYP.)





STAGE 3C TEMPORARY TRAFFIC SIGNALS


NOTE:
STAGES 4, 4A AND 4B OPERATE IN THE PROPOSED DIVERGING DIAMOND TRAFFIC PATTERN. THE INTERSECTION IS CONTROLLED BY THE PERMANENT TRAFFIC SIGNALS IN THESE STAGES. SEE PERMANENT TRAFFIC SIGNAL PLANS AND MAINTENANCE OF TRAFFIC PLANS.

RESTORATION OF WORK AREA. RESTORATION OF THE TRAFFIC SIGNAL WORK AREA SHALL BE INCIDENTAL TO THE RELATED PAY ITEM SUCH AS FOUNDATION, CONDUIT, HANDHOLE, TRENCH AND BACKFILL, ETC., AND NO EXTRA COMPENSATION SHALL BE ALLOWED. ALL ROADWAY SURFACES SUCH AS SHOULDERS, MEDIANS, SIDEWALKS, PAVEMENT, ETC. SHALL BE REPLACED IN KIND. ALL DAMAGE TO MOWED LAWNS SHALL BE REPLACED WITH AN APPROVED SOD, AND ALL DAMAGE TO UNMOWED FIELDS SHALL BE SEED IN ACCORDANCE WITH STANDARD SPECIFICATIONS 252 AND 250 RESPECTIVELY.

THE TRAFFIC SIGNAL CONTROLLER EQUIPMENT SHALL BE "ECONOLITE" TO MATCH THE EXISTING ADJACENT SYSTEM.

LEGEND

-  CONSTRUCTION WORK ZONE
-  TEMPORARY PAVEMENT PLACED IN THIS STAGE
-  DIRECTION OF TRAFFIC
-  VIDEO DETECTION ZONE



FILE NAME / #FILE#	USER NAME - #USER#	DESIGNED MJM	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	TEMPORARY TRAFFIC SIGNAL INSTALLATION MDT STAGES 3C, 4, 4A, 4B ILLINOIS ROUTE 59 AND I-88 NORTH RAMPS	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	DESIGNED MJM	REVISED -	338			(112 & 113) WRS-5	DUPAGE	963	429	
	DRAWN RES	REVISED -	TS-14			CONTRACT NO. 60131				
	CHECKED JCM	REVISED -	ILLINOIS FED. AID PROJECT							
	DATE 10/15/2012	REVISED -	SCALE: AS SHOWN	SHEET NO. 14 OF 53 SHEETS	STA.	TO STA.				