

STAGING GENERAL NOTES:

ALL TRAFFIC CONTROL FOR WORK SHOWN IN STAGING PLAN SHALL BE PAID FOR AS TRAFFIC CONTROL AND PROTECTION, SPECIAL

CONSTRUCTION OF BOX CULVERT EXTENSION NEAR STATION 850+00 SHALL BE COMPLETED PRIOR TO BEGINNING OF STAGE 1 (SOUTH SIDE) AND STAGE 8 (NORTH SIDE).

THE NUMBER OF FLAGGERS FOR EACH STAGE SHALL BE AS SHOWN IN THE APPLICABLE HIGHWAY STANDARD. ADDITIONAL FLAGGERS SHALL BE PAID FOR ACCORDING TO SECTION 109.04.

ADDITIONAL TRAFFIC CONTROL DEVICES MAY BE NECESSARY AS DIRECTED BY THE ENGINEER.

SET UP ILLINOIS 13 ADVANCE TRAFFIC CONTROL DEVICES ACCORDING TO STD 701422 FOR ALL STAGES.

NO NIGHT TIME THROUGH LANE CLOSURES ALLOWED ON ILLINOIS 13 UNLESS WORKERS ARE PRESENT.

TRAFFIC SIGNALS MUST BE OPERATIONAL DURING ALL STAGES OF CONSTRUCTION.

WHERE APPLICABLE ADD "RIGHT TURN LANE CLOSED AHEAD" TO ADVANCE SIGNING SHOWN IN STANDARD 701701.



48" X 48"

NORTH CARBON STAGING:

CONSTRUCTION OF NORTH CARBON STREET BEYOND STATION 11+87.09 CAN BE COMPLETED INDEPENDENTLY OF WORK ON ILLINOIS 13 AND SOUTH CARBON STREET.

ONE NORTHBOUND AND ONE SOUTHBOUND LANE MUST BE KEPT OPEN AT ALL TIMES FLAGGERS ARE NOT PRESENT.

TRAFFIC CONTROL SHALL BE SET UP ACCORDING TO STD 701502 AND PAID FOR AS TRAFFIC CONTROL AND PROTECTION, SPECIAL.

FILE NAME = e:\pwork\pwork\thomashf\0157472\staging.dgn	USER NAME = thomashf	DESIGNED - DRAWN -	REVISED - REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STAGING PLAN NOTES				F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.		
	PLOT SCALE = 50,0000 ' / IN.	CHECKED -	REVISED -		SCALE:	SHEET NO.	OF	SHEETS	STA.	TO STA.	331	(1X-1)R-1,RS-2,N-2,TS-3	WILLIAMSON	167	54
	PLOT DATE = 3/22/2011	DATE -	REVISED -		CONTRACT NO. 78155										
										ILLINOIS FED. AID PROJECT					