

MAINTENANCE OF TRAFFIC STAGE 3 (THIS SHEET)

SEQUENCE OF CONSTRUCTION

1. SURFACE COURSE REMOVAL, VARIABLE DEPTH, ON EXISTING U.S. 45.
2. CONSTRUCT U.S. 45 SURFACE COURSE UNDER TRAFFIC.
3. ALL FINAL PAVEMENT MARKINGS TO BE INLAID UNDER TRAFFIC UPON THE COMPLETION OF THE SURFACE COURSE.

TRAFFIC PLACEMENT

1. MAINTAIN TRAFFIC ON U.S. 45 PAVEMENT FROM PREVIOUS STAGES
2. ALL SIDEROADS SHALL REMAIN OPEN
3. ALL ENTRANCES SHALL REMAIN OPEN
4. UPON COMPLETION OF ALL STAGE 3 ROADWORK, ALL LANES MAY BE OPEN ON U.S.45

TRAFFIC CONTROL STANDARDS

701306, 701311

TRAFFIC CONTROL PAYMENT


TRAFFIC CONTROL AND PROTECTION, LUMP SUM AS PER TRAFFIC CONTROL STANDARD USED



BEGIN PROPOSED PERMANENT U.S. 45 SURFACE COURSE THIS STAGE STA 392+75.00

LEGEND

PERMANENT PAVEMENT CONSTRUCTED THIS STAGE



FILE NAME =	USER NAME = bmary	DESIGNED -	REVISED -
P:\Projects\2011 Projects\11297 - IDOT US 45 Ph2\CV\CADD Sheets\0978077-sht-Stage3.dgn		DRAWN -	REVISED -
Default	PLOT SCALE = 400.0000' / 1in.	CHECKED -	REVISED -
	PLOT DATE = 4/30/2014	DATE -	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**CONSTRUCTION STAGING PLAN
STAGE 3**

SCALE: 1" = 200' SHEET OF SHEETS STA. 390+00.00 TO STA. 447+58.73

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
332	(29,30)R-1	SALINE	745	303
CONTRACT NO. 78077				
ILLINOIS FED. AID PROJECT				