



STAGE 1C MAINTENANCE OF TRAFFIC

TRAFFIC CONTROL AND PROTECTION SHALL BE PERFORMED IN ACCORDANCE WITH THE TRAFFIC CONTROL PLAN, SECTION 701 OF THE STANDARD SPECIFICATIONS AND THE SPECIAL PROVISIONS.

TWO WAY TRAFFIC SHALL BE ACCOMMODATED AT ALL TIMES ON WIDENING CONSTRUCTED IN STAGE 1A AND STAGE 1B, EXCEPT DURING ISOLATED FLAGGER CONTROLLED LANE CLOSURES.

EXISTING TRAFFIC CONTROL SIGNS AND DEVICES WILL BE REMOVED BY THE CONTRACTOR AFTER THE PROPOSED TRAFFIC CONTROL REQUIREMENTS ARE MET, OR AS AUTHORIZED BY THE ENGINEER. SIGNS OR DEVICES LEFT IN PLACE AT THIS TIME ARE TO BE PROTECTED FROM DAMAGE BY THE CONTRACTOR.

EXCAVATED AREA SHALL BE PROTECTED BY BARRIER WALL OR BARRICADES AT APPLICABLE SPACING.

WHERE DROP-OFF WILL BE GREATER THAN 24 INCHES WORK SHALL BE ACCOMPLISHED UTILIZING DAY TIME LANE CLOSURES.

DRUMS WITH WORKING LIGHTS SHALL BE REQUIRED TO DELINEATE THE TRAVEL WAY ADJACENT TO THE CONSTRUCTION ZONE. THE MAXIMUM SPACING SHALL BE 50 FEET, CENTER TO CENTER ALONG TANGENTS; AND 25 FEET, CENTER TO CENTER ALONG RADIUS TO SIDE ROADS AND ENTRANCES.

ACCESS SHALL BE MAINTAINED TO SIDE ROADS AND ENTRANCES AT ALL TIMES.

THE FOLLOWING TRAFFIC CONTROL STANDARDS ARE THE MINIMUM REQUIREMENTS FOR THE TRAFFIC CONTROL FOR THIS PROJECT: 701011, 701301, 701311, 701326, 701501, 701901 & B.L.R. 17-4.

STAGE 1C CONSTRUCTION

CONTINUE BRIDGE WORK.

CONTINUE CONSTRUCTION OF THE PROPOSED FULL DEPTH PAVEMENT (MINUS THE SURFACE COURSE) AND ADJACENT CURB & GUTTER ALONG T.R. 55 (RENWICK RD.) FROM STA. 110+50.00 TO STA. 126+56.70.

REMOVE EXISTING PAVEMENT AND ADJOINING SHOULDERS OR CURB AND GUTTER FROM STA. 105+36.00 TO STA. 110+50.00, AND FROM STA. 13+40.11 RT. TO STA. 16+44.11 RT.

CONSTRUCT THE PROPOSED FULL DEPTH PAVEMENT (MINUS THE SURFACE COURSE) AND ADJACENT CURB & GUTTER ALONG T.R. 55 (RENWICK RD.) FROM STA. 105+36.00 TO STA. 110+50.00, AND FROM STA. 13+40.11 RT. TO STA. 16+44.11 RT.

CONSTRUCT PERMANENT WIDENING (MINUS THE SURFACE COURSE) AND ADJACENT CURB & GUTTER ALONG RIVER RD. FROM STA. 16+44.11 RT. TO STA. 19+81.31 RT.

FILE NAME = v:\2545\2545F1C00.dgn	USER NAME = bdeoraene	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	T.R. 55 (RENWICK RD.) STAGE 1C OVERALL TRAFFIC CONTROL PLAN			F.A. RTE. TR 55	SECTION 90-16103-01-BR	COUNTY WILL	TOTAL SHEETS 255	SHEET NO. 55
	PLOT SCALE = 130.000' / IN.	DRAWN -	REVISED -		SCALE: N/A	SHEET NO. 1 OF 7 SHEETS	STA. N/A	TO STA. N/A	CONTRACT NO. 83126			
	PLOT DATE = 5/18/2011	CHECKED -	REVISED -		FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT							
		DATE -	REVISED -									