



- STAGE II**
1. RELOCATE TEMPORARY CONCRETE BARRIERS AND IMPACT ATTENUATORS TO STAGE II LOCATION IN ACCORDANCE WITH TRAFFIC CONTROL AND PROTECTION STANDARD 701321 AND DIVERT TRAFFIC TO THE STAGE II LANE.
 2. THE WIDTH RESTRICTION SIGNS SHALL BE POSTED AT 9'-0".
 3. REMOVE THE PORTION OF THE EXISTING BRIDGE SOUTH OF THE STAGE REMOVAL LINE.
 4. REMOVE THE PORTION OF THE EXISTING PAVEMENT SOUTH OF THE STAGE REMOVAL LINE.
 5. CONSTRUCT THE PORTION OF THE BRIDGE SOUTH OF THE STAGE CONSTRUCTION LINE.
 6. CONSTRUCT THE PORTION OF THE APPROACH SLAB AND FOOTING SOUTH OF THE STAGE CONSTRUCTION LINE.
 7. CONSTRUCT THE PORTION OF THE PROJECT (ROADWAY, DRAINAGE ELEMENTS, ETC.) SOUTH OF THE STAGE CONSTRUCTION LINE.
 8. PLACE TEMPORARY RAMPS AT THE ENDS OF THE NEW BRIDGE APPROACH SLABS.
- FINAL STAGE**
1. REMOVE THE TEMPORARY CONCRETE BARRIERS, IMPACT ATTENUATORS AND TRAFFIC SIGNALS.
 2. PROVIDE HOT-MIX ASPHALT SURFACE REMOVAL WITHIN THE LIMITS INDICATED ON THE PLANS UNDER TRAFFIC CONTROL AND PROTECTION STANDARD 701501.
 3. PLACE HOT-MIX ASPHALT SURFACE COURSE UNDER TRAFFIC CONTROL AND PROTECTION STANDARD 701501.
 4. PROVIDE PAVEMENT MARKINGS UNDER TRAFFIC CONTROL AND PROTECTION STANDARD 701501.

- NOTES:**
1. SEE PREVIOUS SHEET FOR STAGE II ROADWAY TYPICAL SECTIONS.
 2. FOR DETAILS NOT SHOWN SEE HIGHWAY STANDARD 701321

LEGEND	
	TEMPORARY CONCRETE BARRIER
	TRAFFIC SIGNAL WITH SIGNAL DIRECTION ON BACK PLATE & MICROWAVE DETECTOR
	BARRICADE TYPE III
	MAINLINE TRAFFIC
	PAVEMENT REMOVAL
	IMPACT ATTENUATORS
	DRUM WITH STEADY BURNING LIGHT

FILE NAME =	USER NAME = #USER#	DESIGNED - JML	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STAGE II CONSTRUCTION			F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
#FILE#		DRAWN - JJO	REVISED -		317	(25)BR-2	LIVINGSTON	58	21			
	PLOT SCALE = #SCALE#	CHECKED - MSW	REVISED -		SCALE: SHEET NO. OF SHEETS STA. TO STA.				FED. ROAD DIST. NO.	ILLINOIS FED. AID PROJECT	CONTRACT NO. 66823	
	PLOT DATE = #DATE#	DATE - 08/13/10	REVISED -									