



### DECK POURING SEQUENCE

When the deck pour is stopped for the day at one or more of the Transverse Bonded Construction Joints in the Deck Pouring Sequence as shown, the next pour shall not be made until both of the following requirements are met:

1. At least 72 hours shall have elapsed from the end of the previous pour.
2. The concrete strength shall have attained a minimum flexural strength of 650 psi or a minimum compressive strength of 3500 psi.

The concrete deck segments shall be poured in the numerical order shown above. The pour must start from East end deck.

① and ② can be poured on the same day, however ① must be poured first.

0161713-60W26-S22-Deck



USER NAME = dunkerleyb  
 PLOT SCALE = N.T.S.  
 PLOT DATE = 9/15/2013

DESIGNED - EJO  
 CHECKED - ATB  
 DRAWN - BRD  
 CHECKED - EJO

REVISED  
 REVISED  
 REVISED  
 REVISED

STATE OF ILLINOIS  
 DEPARTMENT OF TRANSPORTATION

DECK POURING SEQUENCE  
 STRUCTURE NO. 016-1713

SHEET NO. S1-22 OF S1-48 SHEETS

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
90/94/290	2013-008R	COOK	559	272
CONTRACT NO. 60W26				
ILLINOIS FED. AID PROJECT				