



Legend

- Existing superstructure removal in Stages I & II
- Limits of Concrete Removal

* Prior to Stage I Removal, a pre-construction traffic stage is necessary for the removal of 5'-6" of the southbound median. Drums shall be used to maintain one lane of southbound traffic during this removal. Drums may be adjusted in the field to facilitate median removal, as long as the minimum stage construction traffic lane widths are maintained.

** Remove existing concrete median & apply temporary asphalt overlay to line up with the top of existing deck.

BILL OF MATERIAL

Item	Unit	Quantity
Concrete Removal	Cy. Yd.	7.3
Waterproofing Membrane System	Sq. Ft.	1606

FILE NAME = 0493095-63531-003-Stage.dgn	USER NAME =	DESIGNED - JY	REVISED -
		CHECKED - WPM	REVISED -
	PLOT SCALE =	DRAWN - JY	REVISED -
	PLOT DATE =	CHECKED - WPM	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**STAGE CONSTRUCTION
STRUCTURE NO. 049-3055**

SHEET NO. 3 OF 15 SHEETS

F.A.U. RTE. 2626	SECTION 10-00193-07-BR	COUNTY LAKE	TOTAL SHEETS 37	SHEET NO. 14
			CONTRACT NO. 63713	
<small>ILLINOIS FED. AID PROJECT</small>				

