

F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
• 09-00083-00-RS		COOK	17	5
STA.		TO STA.		
FED. ROAD DIST. NO.	ILLINOIS	FED AID PROJECT		
C-91-773-09		ARA-9003(386)		
• FAU 3557 BURLINGTON AVENUE CONTRACT NO. 63332				

SUGGESTED MAINTENANCE OF TRAFFIC NOTES

1. DURING CONSTRUCTION STAGING OPERATIONS, THE LA GRANGE POLICE, FIRE, AND PUBLIC WORKS DEPARTMENT SHALL BE NOTIFIED IN WRITING 48 HOURS PRIOR TO START OF CONSTRUCTION.
2. THE ENGINEER SHALL BE INFORMED 48 HOURS IN ADVANCE OF ALL CHANGES IN CONSTRUCTION STAGING.

3. THE FURNISHING, INSTALLING, AND RELOCATION OF ALL TRAFFIC SIGNS SHALL BE INCLUDED IN THE COST OF TRAFFIC CONTROL AND PROTECTION. ALL CONFLICTING TRAFFIC SIGNS SHALL BE COVERED AS DIRECTED BY THE ENGINEER. THIS SHALL BE INCLUDED IN THE COST OF TRAFFIC CONTROL AND PROTECTION.

4. THE CONTRACTOR SHALL MAINTAIN EMERGENCY VEHICLE AND LOCAL TRAFFIC DURING CONSTRUCTION. THE COST FOR MAINTAINING ACCESS SHALL BE INCLUDED IN THE COST OF TRAFFIC CONTROL AND PROTECTION.

5. DURING CONSTRUCTION, THE CONTRACTOR WILL BE PERMITTED TO LIMIT ON-STREET PARKING IN ORDER TO COMPLETE CONSTRUCTION OPERATIONS. THE CONTRACTOR WILL BE REQUIRED TO COORDINATE WITH THE MUNICIPALITY A MINIMUM OF 48 HOURS IN ADVANCE. IT WILL BE THE RESPONSIBILITY OF THE CONTRACTOR TO PLACE ADVANCE SIGNS TO ALERT RESIDENTS AND COMMUTERS OF THE CONSTRUCTION WORK AND SHALL BE INCLUDED IN THE COST OF TRAFFIC CONTROL AND PROTECTION. THE PLACEMENT OF THESE SIGNS SHALL TAKE PLACE 48 HOURS IN ADVANCE IN ORDER TO ALLOW SUFFICIENT TIME FOR RESIDENTS AND GENERAL PUBLIC TO REVISE THEIR PARKING PATTERNS.

SUGGESTED CONSTRUCTION STAGING

CONSTRUCTION SEQUENCE:

1. START CONSTRUCTION (DAY 1)
2. DRAINAGE STRUCTURE REPAIRS/CURB AND GUTTER AND SIDEWALK REPAIRS - (WORKING DAYS 1-10)
 - REPAIRS ARE TO BE PERFORMED WHILE MAINTAINING TWO-WAY TRAFFIC FLOW.
 - REPAIRS WILL BE LIMITED TO ONE SIDE OF THE STREET FOR EACH BLOCK.
 - IF THE PARKING SPACES WILL BE IMPACTED THE CONTRACTOR SHALL MARK OFF 48 HOURS BEFORE THE WORK IS TO OCCUR AT THE DIRECTION OF THE ENGINEER.
 - THE CONTRACTOR SHALL ALLOW AT LEAST THREE DAYS FOR CONCRETE CURING.
3. ASPHALT GRINDING - (WORKING DAYS 11-12)
 - BURLINGTON AVE - BRAINARD AVE TO KENSINGTON AVE
 - INCLUDES BURLINGTON AVE/ BRAINARD AVE INTERSECTION
 - INCLUDES BURLINGTON AVE/STONE AVENUE INTERSECTION
 - INCLUDES BURLINGTON AVE/WAIOLA INTERSECTION
 - INCLUDES BURLINGTON AVE/STRING AVE INTERSECTION
4. PAVEMENT PATCHING - (WORKING DAYS 13-16)
 - PATCHING TO BE PERFORMED WHILE MAINTAINING TWO-WAY TRAFFIC FLOW.
 - PATCHING WILL BE LIMITED TO ONE SIDE OF THE STREET FOR EACH BLOCK.
 - IF THE PARKING SPACES WILL BE IMPACTED THE CONTRACTOR SHALL MARK OFF 48 HOURS BEFORE THE WORK IS TO OCCUR AT THE DIRECTION OF THE ENGINEER.

SUGGESTED CONSTRUCTION STAGING

CONSTRUCTION SEQUENCE (CONT.):

5. ASPHALT LEVELING BINDER AND SURFACE PAVING - (WORKING DAYS 17-18)
 - BURLINGTON AVE - BRAINARD AVE TO KENSINGTON AVE
 - INCLUDES BURLINGTON AVE/BRAINARD AVE INTERSECTION
 - INCLUDES BURLINGTON AVE/STONE AVE INTERSECTION
 - INCLUDES BURLINGTON AVE/WAIOLA AVE INTERSECTION
 - INCLUDES BURLINGTON AVE/STRING AVE INTERSECTION
6. PAVEMENT STRIPING WITH THERMOPLASTIC - (WORKING DAYS 19-20)
 - BURLINGTON AVE - BRAINARD AVE TO KENSINGTON AVE

COPYRIGHT © 2009, BY BAXTER & WOODMAN, INC.
 STATE OF ILLINOIS - PROFESSIONAL DESIGN FIRM
 10/17/2009 2:48:53 PM
 \\cedr20kxpc001.com\projects\mokeno\ogr\090347-burlingapp\cadd\surveys\drawings\ogms\090347-mo101.sht



DESIGNED -	JGH/CAC	REVISED -	PER IDOT 10-2-09
DRAWN -	BCD	REVISED -	
CHECKED -	NJP	REVISED -	
DATE -	07-20-09	FILE -	090347-mo101.sht

VILLAGE OF LA GRANGE, ILLINOIS
FAU 3557 BURLINGTON AVENUE RESURFACING
SECTION 09-00083-00-RS

SUGGESTED MAINTENANCE OF TRAFFIC

SCALE: NONE

STA. TO STA.

F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
• 09-00083-00-RS		COOK	17	5
CONTRACT NO. 63332				
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		