



F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
786	(109) BR	LASALLE	351	51
STA. 61+50		TO STA. 100+00		
FED. ROAD DIST. NO.		ILLINOIS	FED. AID PROJECT	

SUGGESTED MAINTENANCE OF TRAFFIC

STAGE I - PHASE 1

IL RTE. 170
MAINTAIN TRAFFIC ON EXISTING ROUTE WITHIN WORK AREA

PRE - STAGE WORK:
PLACE WORK ZONE SIGNAGE

DUPONT ROAD
SHIFT EXISTING 2L TRAFFIC TO TEMPORARY PAVEMENT STA. 147+90 TO STA. 156+17 TO MAINTAIN 2L, 2W TRAFFIC

PRE - STAGE WORK:
PLACE WORK ZONE SIGNAGE AND TEMPORARY PAVEMENT MARKINGS
CONSTRUCTION TEMPORARY PAVEMENT STA. 147+90 TO STA. 156+17

RIVER ROAD
MAINTAIN TRAFFIC ON EXISTING ROUTE WITHIN WORK AREA

PRE - STAGE WORK:
PLACE WORK ZONE SIGNAGE

STAGE I - PHASE 2

IL RTE. 170
SHIFT EXISTING 2L, 2W TRAFFIC TO TEMPORARY PAVEMENT STA. 62+30 (EX.) TO STA. 71+92 (EX.) TO MAINTAIN 2L, 2W TRAFFIC.

PRE - STAGE WORK:
PLACE WORK ZONE SIGNAGE AND TEMPORARY PAVEMENT MARKINGS. CONSTRUCT TEMPORARY PAVEMENT STA. 62+30 (EX.) TO STA. 71+92 (EX.). ADJUST EXISTING DRAINAGE STRUCTURES AS NOTED FOR ROADWAY DRAINAGE. CONSTRUCT TEMPORARY PAVEMENT STA. 89+17 (EX.) TO STA. 94+77 (EX.) TO MAINTAIN 2L, 2W TRAFFIC.

DUPONT ROAD
SHIFT EB TRAFFIC TO TEMPORARY PAVEMENT RIVER RD. STA. 21+22 (PR.) TO STA. 24+00 (PR.) TO MAINTAIN 1L, 1W EB ONLY TRAFFIC. MAINTAIN EB ONLY TRAFFIC ON PROPOSED RIVER ROAD STA. 24+00 (PR.) TO STA. 154+00 (PR.). DUPONT RD. MAINTAIN WB 1W TRAFFIC ON TEMPORARY PAVEMENT STA. 25+85 (EX.) TO STA. 37+53 (EX.).

RIVER ROAD
MAINTAIN TRAFFIC ON EXISTING ROUTE WITHIN WORK AREA

PRE - STAGE WORK:
PLACE WORK ZONE SIGNAGE

STAGE II - PHASE 1

IL RTE. 170
MAINTAIN SB TRAFFIC ON TEMPORARY PAVEMENT STA. 62+30 (EX.) TO STA. 67+60 (PR.) 1L, 1W TO PROPOSED IL RTE 170 AND PROPOSED BRIDGE. MAINTAIN 2L, 2W TRAFFIC ON PROPOSED ALIGNMENT TO STA. 89+80 (PR.). SHIFT SB TRAFFIC TEMPORARY PAVEMENT STA. 93+00 (PR.) TO STA. 99+47 (PR.) TO MAINTAIN 2L, 2W TRAFFIC

PRE - STAGE WORK:
PLACE WORK ZONE SIGNAGE AND TEMPORARY PAVEMENT MARKINGS. CONSTRUCT TEMPORARY PAVEMENT STA. 64+33 (PR.) TO STA. 71+00 (PR.). CONSTRUCT TEMPORARY PAVEMENT STA. 93+00 (PR.) TO STA. 99+47 (PR.).

DUPONT ROAD
MAINTAIN 2L, 2W TRAFFIC ON PROPOSED DUPONT ROAD ALIGNMENT STA. 140+00 (PR.) TO STA. 154+00 (PR.).

PRE - STAGE WORK:
PLACE WORK ZONE SIGNAGE AND PAVEMENT MARKINGS AND ROADWAY SIGNAGE.
APPLY IDOT STD. 701006-02 AND IDOT STD. 701301-02 TO PROJECT COMPLETION.

RIVER ROAD

APPLY IDOT STANDARD 701316-03: STARTING AT STA. 17+43 (PR.) FOR EB TRAFFIC AND STA. 24+21 (PR.) FOR WB TRAFFIC TO MAINTAIN 1L, 2W TRAFFIC

PRE - STAGE WORK:
PLACE WORK ZONE SIGNAGE, TEMPORARY PAVEMENT MARKINGS AND TRAFFIC SIGNAL.
CONSTRUCT TEMPORARY PAVEMENT STA. 17+50 (PR.) TO STA. 24+77 (PR.).

STAGE II - PHASE 2

IL RTE. 170
SHIFT EXISTING 2L, 2W TRAFFIC TO TEMPORARY PAVEMENT STA. 64+33 (PR.) TO STA. 71+00 (PR.) TO MAINTAIN 2L, 2W TO PROPOSED IL RTE 170 AND PROPOSED BRIDGE. SHIFT SB TRAFFIC TO 1L, 1W TRAFFIC AT STA. 91+45 (PR.) TO STA. 98+00 (PR.) MAINTAIN NB TRAFFIC AS 1L, 1W TRAFFIC AT STA. 91+45 (PR.) TO STA. 100+20 (PR.)

PRE - STAGE WORK:
PLACE WORK ZONE SIGNAGE AND TEMPORARY PAVEMENT MARKINGS

DUPONT ROAD
MAINTAIN 2L, 2W TRAFFIC ON PROPOSED DUPONT ROAD ALIGNMENT STA. 140+00 (PR.) TO STA. 154+00 (PR.).

RIVER ROAD
APPLY IDOT STANDARD 701316-03: STARTING AT STA. 17+43 (PR.) FOR EB TRAFFIC AND STA. 24+00 (PR.) FOR WB TRAFFIC TO MAINTAIN 1L, 2W TRAFFIC

PRE - STAGE WORK:
PLACE WORK ZONE SIGNAGE, TEMPORARY PAVEMENT MARKINGS AND TRAFFIC SIGNAL.

STAGE III

IL RTE. 170
MAINTAIN 2L, 2W TRAFFIC ON PROPOSED IL RTE 170 STA. 64+35 (PR.) TO STA. 90+50 (PR.). SHIFT SB AND NB TRAFFIC TO WEST SIDE OF PROPOSED IL RTE. 170 PAVEMENT TO MAINTAIN 2L, 2W TRAFFIC STA. 92+00 (PR.) TO STA. 98+00 (PR.).
APPLY IDOT STD. 701006-02 AND IDOT STD. 701301-02 TO PROJECT COMPLETION.

PRE - STAGE WORK:
PLACE WORK ZONE SIGNAGE AND TEMPORARY PAVEMENT MARKINGS.

DUPONT ROAD
MAINTAIN 2L, 2W TRAFFIC ON PROPOSED DUPONT ROAD ALIGNMENT STA. 140+00 (PR.) TO STA. 154+00 (PR.).


RIVER ROAD
MAINTAIN 2L, 2W TRAFFIC ON PROPOSED RIVER ROAD ALIGNMENT STA. 17+50 (PR.) TO STA. 25+70 (PR.). APPLY IDOT STD. 701006-02 AND IDOT STD. 701301-02 TO PROJECT COMPLETION.

NOTES:

- ALL TRAFFIC CONTROL AND PROTECTION SHALL BE PAID FOR AT THE CONTRACT LUMP SUM PRICE FOR "TRAFFIC CONTROL AND PROTECTION (SPECIAL)". THIS INCLUDES ALL SIGNS AND THEIR SUPPORTS, TEMPORARY TRAFFIC SIGNALS AND ALL RELATED EQUIPMENT, BARRICADES WITH SANDBAGS, CHANNELIZING DEVICES, WARNING LIGHTS, ARROW BOARDS, FLAGGERS, OR ANY OTHER ITEM USED FOR THE PURPOSE OF REGULATING, DETOURING, WARNING OR GUIDING TRAFFIC THROUGH OR AROUND THE CONSTRUCTION ZONE.
- TEMPORARY PAVEMENT MARKING, SHORT TERM PAVEMENT MARKING, PAVEMENT MARKING TAPE, PAVEMENT MARKING REMOVAL, WORK ZONE PAVEMENT MARKING REMOVAL, TEMPORARY CONCRETE BARRIERS, CHANGEABLE MESSAGE BOARDS, AND TRAFFIC CONTROL SURVEILLANCE WILL BE PAID FOR SEPARATELY.
- WHEN EXISTING PAVEMENT MARKINGS CONFLICT WITH CONSTRUCTION STAGING AND TEMPORARY PAVEMENT MARKING, THE EXISTING PAVEMENT MARKING SHALL BE REMOVED IN ACCORDANCE WITH SECT. 783 OF THE STANDARD SPECIFICATIONS AND WILL BE PAID FOR AS "PAVEMENT MARKING REMOVAL".
- THE ACCESS ROAD LEADING TO THE SENECA BOAT LAUNCH SHALL REMAIN OPEN AT ALL TIMES DURING CONSTRUCTION.

IL RTE 170

- IL ROUTE 170 TO REMAIN OPEN AT ALL TIMES EXCEPT FOR TEMPORARY WIDENING AND CONSTRUCTION OPERATIONS WHICH SHALL BE CONSTRUCTED IN ACCORDANCE WITH IDOT STD. 701201.
- ACCESS TO SIDE ROADS SHALL BE MAINTAINED AT ALL TIMES. ACCESS TO PRIVATE DRIVEWAYS SHALL BE MAINTAINED AT ALL TIMES EXCEPT WITH PRIOR NOTIFICATION OF RESIDENT DURING SHORT PERIODS OF TIME DURING WORK HOURS/ACTIVITIES.



TEMPORARY PAVEMENT TYPICAL

LEGEND

- WORK ZONE
- TRAFFIC CONTROL BARRICADES, TYPE 2
- TRAFFIC CONTROL BARRICADE, TYPE 3
- TRAFFIC FLOW
- PERMANENT PAVEMENT CONSTRUCTION LIMIT
- CONSTRUCTION SIGN, OF THE TYPE SPECIFIED
- INLETS TO BE ADJUSTED WITH NEW TYPE 1 FRAME AND OPEN LID ADJUSTMENT SHALL MAINTAIN EXISTING FLOWLINE GRADE AND PROVIDE DRAINAGE FOR TEMPORARY PAVEMENT WIDENING

REVISIONS		ILLINOIS DEPARTMENT OF TRANSPORTATION
NAME	DATE	
		<p align="center">MAINTENANCE OF TRAFFIC PLAN IL 170 BRIDGE REPLACEMENT AT SENECA SUGGESTED MAINTENANCE OF TRAFFIC</p> <p>SCALE: 1" = 50' DATE: OCTOBER, 2007</p> <p align="right">DRAWN BY CJO CHECKED BY JCL</p>