

GENERAL CONSTRUCTION STAGING NOTES

PRE-STAGE

CONSTRUCT 24' WIDE TEMPORARY ISLAND BOARDING PLATFORMS AT 85' INTERVALS ALONG THE EXISTING TRACKS.


INSTALL TEMPORARY FES AND STORM SEWER AT STATION 4213+05 TO PROVIDE ROOM FOR TEMPORARY PEDESTRIAN WALKWAY.

CONSTRUCT PROPOSED EASTBOUND PLATFORM FROM STATION 4212+20 TO THE WEST END OF THE EXISTING STATION SIDEWALK.

CONSTRUCT ADA ACCESSIBLE TEMPORARY PEDESTRIAN WALKWAY AND CROSSWALK FROM EXISTING WESTBOUND PLATFORM TO NEWLY CONSTRUCTED PROPOSED EASTBOUND PLATFORM.

THE EXISTING BOARDING PLATFORMS WILL REMAIN ACTIVE FOR BOARDING THROUGHOUT THIS STAGE.

INSTALL ONE PROPOSED PLATFORM LIGHT, TWO TEMPORARY PEDESTRIAN WALKWAY LIGHTS ON WOOD POLES, ONE WOOD LIGHT POLE AND AERIAL CABLE AS SHOWN ON THE TEMPORARY ELECTRICAL PLAN.



FILE NAME =	USER NAME = JSpiekermann	DESIGNED MGS	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	METRA STATION AND PLATFORMS PRE-STAGE			F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
		DRAWN MGS	REVISED -					330	2010-135-I	COOK	101	48
	PLOT SCALE = 1" = 30'	CHECKED JRS	REVISED -					MS-8				CONTRACT NO. 60N09
	PLOT DATE = 08/13/10	DATE 12/27/10	REVISED -					ILLINOIS FED. AID PROJECT				
				SCALE: 1"=30'		SHEET NO. 1 OF 4 SHEETS		STA. TO STA.				