



**RAMP TO
IL ROUTE 137**

SUBSTAGE REPAIR WORK ON SOUTHBOUND
RIGHT LANE AT IL 137 RAMPS. (COMPLETE
AFTER SHIFTING SOUTHBOUND TRAFFIC TO
FINISHED LEFT LANE).

MAINTAIN ACCESS TO AND FROM RAMP AT ALL TIMES.

TEMPORARY PAVEMENT
MARKING - LINE 4"
(YELLOW) (TYP)

TEMPORARY PAVEMENT
MARKING - LINE 4"
(WHITE)

TEMPORARY PAVEMENT MARKING -
LINE 4" SOLID (2- YELLOW)
11" C-C (TYP.)

156'
LANE SHIFT TAPER - (23.5:1)

DO NOT
PASS

PROPOSED CL U.S. ROUTE 45

FILE NAME =	USER NAME = #USER#	DESIGNED - MAP	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	MAINTENANCE OF TRAFFIC - STAGE 1	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
#FILEL#		DRAWN - JRH	REVISED -			344	(46-1S&47)WRS-3	LAKE	176	35	
	PLOT SCALE = #SCALE#	CHECKED - JW	REVISED -			U.S. ROUTE 45 RECONSTRUCTION		CONTRACT NO. 60957			
	PLOT DATE = #DATE#	DATE - 12-12-08	REVISED -			FED. ROAD DIST. NO.		ILLINOIS FED. AID PROJECT			
					SCALE: 1"=50'	SHEET NO. 2 OF 5 SHEETS		STA. 250+00 TO STA. 262+00			