


LEGEND

- SEEDING CLASS 2
- SEEDING CLASS 3
- SEEDING CLASS 4
- RIPRAP
- PERIMETER EROSION BARRIER- SILT FILTER FENCE OR OTHER AS APPROVED BY THE ENGINEER
- INLET AND PIPE PROTECTION- STRAW BALES, FILTER FABRIC, AGGREGATES, ROLLED EXCELSIOR

NOTES:

1. TEMPORARY SEEDING QUANTITIES INCLUDE FOUR (4) TIMES ONE TOTAL COVER APPLICATION (ENTIRE CONSTRUCTION LIMITS) TYPE 1 MULCH SHALL BE USED ON ALL TEMPORARY SEEDING.
2. CLASS 2A SEEDING QUANTITIES INCLUDE ALL NON-PAVEMENT CONSTRUCTION AREAS EXCEPT THE FOLLOWING:
 - A) DETENTION BASIN (CLASS 4B)
 - B) 3:1 SIDE SLOPES FOR RIGHT SIDE OF RELOC. IL 3 (STA 775+10 TO 777+00) AND RELOC. IL 3 (STA. 790+50 TO 792+15). (CLASS 3)
3. ALL AREAS THAT ARE 3:1 OR STEEPER SHOULD BE SEEDED AND FERTILIZED USING A HYDRAULIC SEEDER.
4. EROSION CONTROL BLANKET SHALL BE USED OVER ALL PERMANENT SEEDING.



FILE NAME = r:\3nswpp\stage1_03new.dgn	USER NAME = weaverlg	DESIGNED - A. PENICK	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	EROSION AND SEDIMENT CONTROL PLAN (CONSTRUCTION STAGE 1)	F.A. RTE. 788	SECTION 520-2-2	COUNTY MADISON	TOTAL SHEETS 173	SHEET NO. 73	
PLOT SCALE = #SCALE#	CHECKED - A. FREY	REVISED -	REVISED -			SCALE:	SHEET NO. 3 OF 9 SHEETS	STA.	TO STA.	FED. ROAD DIST. NO.	ILLINOIS FED. AID PROJECT
PLOT DATE = 02/02/2009	DATE - 02/06/2009	REVISED -	REVISED -			CONTRACT NO. 76633					