

SUGGESTED CONSTRUCTION SEQUENCING

STAGE 3

TRAFFIC

US 45 (LAGRANGE ROAD) - SHIFT TRAFFIC TO THE EAST EDGE OF NEW PROPOSED PAVEMENT. PROVIDE TWO TRAVEL LANES IN EACH DIRECTION WITH AN 11' FLUSH MEDIAN WITH LEFT TURN LANES AT MAJOR INTERSECTIONS.

179TH STREET - MAINTAIN TRAFFIC ON THE NORTH SIDE. PROVIDE AN 11' TRAVEL LANE AND LEFT TURN LANE IN EACH DIRECTION.

175TH STREET - TRAFFIC TO BE IN THE PROPOSED CONFIGURATION.

171ST STREET - TRAFFIC TO BE IN THE PROPOSED CONFIGURATION. CLOSE INNER LEFT TURN LANE.

167TH STREET - MAINTAIN TRAFFIC ON THE SOUTH SIDE. PROVIDE AN 11' TRAVEL LANE, LEFT TURN LANE AND RIGHT TURN LANE WESTBOUND. PROVIDE AN 11' TRAVEL LANE AND LEFT TURN LANE EASTBOUND.

165TH STREET - PROVIDE ONE LANE IN EACH DIRECTION AND ALLOW ALL TRAFFIC MOVEMENTS.

163RD STREET - WEST LEG CLOSED FOR CONSTRUCTION; SEE DETOUR PLAN.

CONSTRUCTION

US 45 (LAGRANGE ROAD) - CONSTRUCT THE PROPOSED SOUTHBOUND LANES AS SHOWN ON THE PLANS.

179TH STREET - CONSTRUCT PROPOSED PAVEMENT ON THE SOUTH SIDE OF THE WEST LEG. REMOVE EXISTING RAISED CORNER ISLAND AND PLACE TEMPORARY PAVEMENT AS SHOWN ON THE PLANS.

167TH STREET - CONSTRUCT PROPOSED PAVEMENT ON THE NORTH SIDE OF THE WEST LEG. CONSTRUCT TEMPORARY PAVEMENT ON THE NORTH SIDE, WEST LEG AS SHOWN ON THE PLANS.

163RD STREET - CONSTRUCT PROPOSED PAVEMENT ON THE WEST LEG.

STAGE 3A

TRAFFIC

US 45 (LAGRANGE ROAD) - TRAFFIC TO REMAIN IN CONFIGURATION ESTABLISHED IN STAGE 3.

179TH STREET - MAINTAIN TRAFFIC ON THE NORTH SIDE. PROVIDE AN 11' TRAVEL LANE IN EACH DIRECTION.

167TH STREET - EAST LEG: MAINTAIN TRAFFIC ON THE SOUTH SIDE. PROVIDE AN 11' TRAVEL LANE AND RIGHT TURN LANE WESTBOUND.

WEST LEG: EASTBOUND LANE TO REMAIN IN SAME LOCATION AS STAGE 3. SHIFT WESTBOUND LANE TO THE NORTH SIDE. PROVIDE AN 11' TRAVEL LANE IN EACH DIRECTION.

165TH STREET - CLOSED FOR CONSTRUCTION; SEE DETOUR PLAN.

CONSTRUCTION

179TH STREET - CONSTRUCT THE PROPOSED CENTER LANE PAVEMENT ON THE WEST LEG.

167TH STREET - CONSTRUCT THE PROPOSED CENTER LANE PAVEMENT ON THE WEST LEG.

165TH STREET - CONSTRUCT THE PROPOSED PAVEMENT.

STAGE 3B

TRAFFIC

US 45 (LAGRANGE ROAD) - TRAFFIC TO REMAIN IN CONFIGURATION ESTABLISHED IN STAGE 3.

179TH STREET - SHIFT TRAFFIC TO THE SOUTH SIDE. PROVIDE AN 11' TRAVEL LANE IN EACH DIRECTION.

167TH STREET - EAST LEG: MAINTAIN TRAFFIC ON THE SOUTH SIDE. PROVIDE AN 11' TRAVEL LANE AND RIGHT TURN LANE WESTBOUND.

WEST LEG: EASTBOUND LANE TO REMAIN IN SAME LOCATION AS STAGE 3. SHIFT WESTBOUND LANE TO THE NORTH SIDE (TAPER LOCATION MOVES EAST). PROVIDE AN 11' TRAVEL LANE IN EACH DIRECTION.

CONSTRUCTION

179TH STREET - CONSTRUCT THE PROPOSED PAVEMENT ALONG THE NORTH SIDE ON THE WEST LEG. CONSTRUCT PROPOSED CURB AND GUTTER ALONG THE NORTH SIDE OF THE EAST LEG.

167TH STREET - CONSTRUCT THE PROPOSED CENTER LANE PAVEMENT ON THE WEST LEG.

STAGE 3C

TRAFFIC

US 45 (LAGRANGE ROAD) - TRAFFIC TO REMAIN IN CONFIGURATION ESTABLISHED IN STAGE 3.

179TH STREET - SHIFT THE TRAFFIC TO THE NORTH. PROVIDE AN 11' TRAVEL LANE AND RIGHT TURN LANE EASTBOUND. PROVIDE AN 11' TRAVEL LANE WESTBOUND.

167TH STREET - SHIFT TRAFFIC TO THE NORTH SIDE. PROVIDE AN 11' TRAVEL LANE IN EACH DIRECTION.

CONSTRUCTION

179TH STREET - CONSTRUCT THE PROPOSED RAISED CORNER ISLAND LOCATED IN THE SOUTHWEST QUADRANT OF THE INTERSECTION.

167TH STREET - CONSTRUCT THE PROPOSED PAVEMENT ALONG THE SOUTH SIDE ON THE WEST LEG.

STAGE 4

TRAFFIC

US 45 (LAGRANGE ROAD) - PROVIDE TWO TRAVEL LANES IN EACH DIRECTION AND A SINGLE LEFT TURN LANE AT MAJOR INTERSECTIONS. TRAFFIC TO BE IN THE FINAL CONFIGURATION IN THE CENTER AND RIGHT LANES. THE LEFT LANE WILL BE CLOSED IN EACH DIRECTION.

179TH STREET - TRAFFIC TO BE IN THE PROPOSED CONFIGURATION.

175TH STREET - TRAFFIC TO BE IN THE PROPOSED CONFIGURATION.

171ST STREET - TRAFFIC TO BE IN THE PROPOSED CONFIGURATION. CLOSE INNER LEFT TURN LANE.

167TH STREET - EAST LEG: TRAFFIC TO BE IN THE PROPOSED CONFIGURATION. WEST LEG: SHIFT TRAFFIC TO THE SOUTH SIDE AS SHOWN ON THE PLANS. PROVIDE AN 11' TRAVEL LANE IN EACH DIRECTION. ALL PROPOSED TURN LANES TO BE OPEN TO TRAFFIC AT LAGRANGE ROAD.

165TH STREET - TRAFFIC TO BE IN THE PROPOSED CONFIGURATION.

163RD STREET - TRAFFIC TO BE IN THE PROPOSED CONFIGURATION.

CONSTRUCTION

US 45 (LAGRANGE ROAD) - CONSTRUCT THE PROPOSED RAISED MEDIAN.

167TH STREET - REMOVE TEMPORARY PAVEMENT AND CONSTRUCT PROPOSED CURB AND GUTTER AND DRIVEWAY ON THE NORTH SIDE, WEST LEG.

|             |                               |          |          |         |
|-------------|-------------------------------|----------|----------|---------|
| FILE NAME = | USER NAME = Nicholas.Talarico | DESIGNED | WHI      | REVISED |
|             |                               | DRAWN    | ASI      | REVISED |
|             | PLOT SCALE = 100.00' / in.    | CHECKED  | HA       | REVISED |
|             | PLOT DATE = 3/14/2013         | DATE     | 03/13/13 | REVISED |

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

**MAINTENANCE OF TRAFFIC – SUGGESTED CONSTRUCTION SEQUENCE**

SCALE: NONE SHEET NO. 2 OF 2 SHEETS STA. TO STA.

| F. As RTE.                | SECTION | COUNTY | TOTAL SHEETS              | SHEET NO. |
|---------------------------|---------|--------|---------------------------|-----------|
| 330                       | 103R-3  | COOK   | 932                       | 108       |
| <b>MN-03</b>              |         |        | <b>CONTRACT NO. 60F05</b> |           |
| ILLINOIS FED. AID PROJECT |         |        |                           |           |