



SUGGESTED STAGING NOTES:

SAWCUTTING TO BE DONE ON WEEKNIGHTS PER THE HOURS GIVEN IN THE SPECIAL PROVISION "KEEPING THE EXPRESSWAY OPEN TO TRAFFIC". PATCHING SHALL BE DONE PER FULL WEEKEND CLOSURE HOURS.

NO TWO ADJACENT RAMPS MAY BE CLOSED AT THE SAME TIME.

MAXIMUM LENGTH OF ANY CLOSURE IS 4 MILES.

STAGE II (NB LANES 1 AND 2)

INSTALL TEMPORARY SIGNING AND TRAFFIC CONTROL DEVICES NECESSARY FOR STAGE II TRAFFIC CONFIGURATION AS SHOWN ON THE TYPICAL SECTIONS AND INBOUND AND OUTBOUND APPROACH DETAILS

ALL TRAVEL LANES, TAPERS AND LANE SHIFTS WITHIN THE WORK ZONE SHALL MAINTAIN A MINIMUM WIDTH OF 11 FEET.

TRAFFIC (NB)

1. THE REVERSIBLE LANES SHALL BE IN THE NB DIRECTION. THIS WORK SHALL BE COORDINATED WITH IDOT COMMUNICATIONS CENTER.
2. CLOSE INSIDE TWO (2) LANES OF I-90/94 ALONG NB I-90/94 IN ACCORDANCE WITH STD. 701400 AND 701446 AND AS SHOWN ON THE PLANS.
3. RESTORE NORMAL TRAFFIC PATTERNS NORTH OF FINAL PATCH (NORTH OF KIMBALL STREET).

CONSTRUCTION

1. CONSTRUCT ALL PAVEMENT PATCHES IN LANE 1 AND LANE 2 (NB DIRECTION)

STAGE III (NB LANES 3 AND 4)

INSTALL TEMPORARY SIGNING AND TRAFFIC CONTROL DEVICES NECESSARY FOR STAGE III TRAFFIC CONFIGURATION.

ALL TRAVEL LANES, TAPERS AND LANE SHIFTS WITHIN THE WORK ZONE SHALL MAINTAIN A MINIMUM WIDTH OF 11 FEET.

TRAFFIC (NB)

1. THE REVERSIBLE LANES SHALL BE IN THE NB DIRECTION. THIS WORK SHALL BE COORDINATED WITH IDOT COMMUNICATIONS CENTER.
2. CLOSE OUTSIDE TWO (2) LANES OF I-90/94 ALONG NB I-90/94 IN ACCORDANCE WITH STD. 701400 AND 701446 AND AS SHOWN IN THE PLANS.
3. ENTRANCE AND EXIT RAMP TERMINALS TO BE STAGED PER HIGHWAY STD. 701411.
4. RESTORE NORMAL TRAFFIC PATTERNS NORTH OF FINAL PATCH (NORTH OF KEELER AVENUE).

CONSTRUCTION

1. CONSTRUCT ALL PAVEMENT PATCHES IN LANE 3 AND LANE 4 (NB DIRECTION)

USER NAME =	DESIGNED - RG	REVISED -
	DRAWN - RG	REVISED -
PLOT SCALE =	CHECKED - MR	REVISED -
PLOT DATE	DATE - DECEMBER 2012	REVISED -

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
90/94	2012-055BR	COOK	107	8A
CONTRACT NO. 60V58			ILLINOIS FED. AID PROJECT	