

ALL DIMENSIONS IN METERS EXCEPT PAVEMENT ITEMS AND UNLESS NOTED OTHERWISE

| | | | | |
|---------------------|---------------------------|--------|--------------|-----------|
| F.A.I. RTE. | SECTION | COUNTY | TOTAL SHEETS | SHEET NO. |
| 80/94 | 2003-106LS | COOK | 88 | 9A |
| STA. | TO STA. | | | |
| FED. ROAD DIST. NO. | ILLINOIS FED. AID PROJECT | | | |
| CONTRACT NO. 62639 | | | | |

| Phase I | YEAR | WORK DATES | | CONSTRUCTION WORK | ESTABLISHMENT WORK |
|---------|------|--------------------------|-------------|---|---|
| | | FROM | TO | | |
| Phase I | 2007 | Prior to fall planting | | Preparation of designated planting areas for shrubs and tree beds. | WEED CONTROL, NON-SELECTIVE AND NON-RESIDUAL HERBICIDE in designated planting areas. |
| | | Aug. 15 | Oct. 15 | Install evergreens. | |
| | | Aug. 15 | Aug. 31 | | SUPPLEMENTAL WATERING for woody plants if required by the Engineer. |
| | | Sept. 1 | Sept. 30 | | SUPPLEMENTAL WATERING for woody plants if required by the Engineer. |
| | | Oct. 1 | Oct. 31 | | SUPPLEMENTAL WATERING for woody plants if required by the Engineer. |
| | | Dormancy | Frozen soil | Install woody plants (except spring-only plants.) | Apply PRE-EMERGENT GRANULAR HERBICIDE prior to placing mulch. |
| | | Nov. 1 | Nov. 30 | | SUPPLEMENTAL WATERING for woody plants if required by the Engineer. |
| | | Dec. 1 | Dec. 31 | | SUPPLEMENTAL WATERING for woody plants if required by the Engineer. |
| | 2008 | Prior to spring planting | | Preparation of designated planting areas for shrubs and tree beds. | WEED CONTROL, NON-SELECTIVE AND NON-RESIDUAL HERBICIDE in designated planting areas (if not completed last fall.) |
| | | Thawed soil | April 30 | 1.) Finish installation of evergreens by April 30. 2.) Prepare perennial plant beds with sand and fertilizer. | Apply PRE-EMERGENT GRANULAR HERBICIDE prior to placing mulch. |
| | | Thawed soil | May 15 | Finish installation of woody plants by May 15. | Apply PRE-EMERGENT GRANULAR HERBICIDE prior to placing mulch. |
| | | May 1 | May 15 | Period of establishment plant care required for woody plants.* | MOWING in all turf areas to a height of 3 inches. |
| | | May 15 | May 31 | Period of establishment plant care required for woody plants.* | |

* Weeding, watering and other work which is necessary to maintain health and satisfactory appearance of the planting is included in the cost of the contract.

| Phase II | YEAR | WORK DATES | | CONSTRUCTION WORK | ESTABLISHMENT WORK |
|----------|------|------------|----------|--|---|
| | | FROM | TO | | |
| Phase II | 2008 | June 1 | | Certification to the Bureau of Maintenance that all woody plants have been installed and are in a live healthy condition and eligible for a September 2008 period of establishment inspection. | |
| | | May 1 | June 15 | Finish planting all perennial plant beds. (Schedule inspection for successful completion of the period of establishment 30 days after planting--See PERENNIAL PLANT CARE SCHEDULE in plans.) | Apply PRE-EMERGENT GRANULAR HERBICIDE to perennial beds prior to placing mulch. |
| | | June 1 | June 15 | Period of establishment plant care required for woody plants.* | MOWING in all turf areas to a height of 3 inches. |
| | | June 15 | June 30 | Period of establishment plant care required for woody plants.* | |
| | | July 1 | July 15 | Period of establishment plant care required for woody plants.* | MOWING in all turf areas to a height of 3 inches. |
| | | July 15 | July 31 | Period of establishment plant care required for woody plants.* | |
| | | Aug. 1 | Aug. 15 | Period of establishment plant care required for woody plants.* | MOWING in all turf areas to a height of 3 inches. |
| | | Aug. 15 | Aug. 31 | Period of establishment plant care required for woody plants.* | |
| | | Sept. 1 | Sept. 15 | Period of establishment plant care required for woody plants.* | MOWING in all turf areas to a height of 3 inches. |
| | | Sept. 15 | Sept. 30 | Period of establishment plant care required for woody plants.* | |
| | | Oct. 1 | Oct. 15 | Additional watering for woody plants if required by the Engineer. | MOWING in all turf areas to a height of 3 inches. |
| | | Oct. 15 | Oct. 31 | Additional watering for woody plants if required by the Engineer. | |
| | | Oct. 15 | Nov. 15 | Install bulbs. | MOWING in all turf areas to a height of 3 inches. |
| | | Nov. 1 | Nov. 15 | Additional watering for woody plants if required by the Engineer. | |
| | | Nov. 15 | Nov. 30 | Additional watering for woody plants if required by the Engineer. | MOWING in all turf areas to a height of 3 inches. |
| | | Dec. 1 | Dec. 15 | Additional watering for woody plants if required by the Engineer. | |
| | | Dec. 15 | Dec. 31 | Additional watering for woody plants if required by the Engineer. | |

* Weeding, watering and other work which is necessary to maintain health and satisfactory appearance of the planting is included in the cost of the contract.

| Phase III | YEAR | WORK DATES | | CONSTRUCTION WORK | ESTABLISHMENT WORK |
|-----------|------|--------------|----------|--|---|
| | | FROM | TO | | |
| Phase III | 2009 | Thawed Soil | May 15 | Installation of all required replacement woody plants, and all required clean up of woody plants shall be completed by May 15. | Apply PRE-EMERGENT GRANULAR HERBICIDE to all replacement woody plants prior to placing mulch. |
| | | May 1 | May 31 | | 1.) MOWING in all turf areas to a height of 3 inches. 2.) SUPPLEMENTAL WATERING for woody plants if required by the Engineer. |
| | | May 15 | | | Inspection date for PERENNIAL PLANT CARE. (Plant care work must be complete and acceptable on the inspection date). |
| | | June 1 | June 30 | | SUPPLEMENTAL WATERING for woody plants if required by the Engineer. |
| | | July 1 | July 31 | | 1.) MOWING in all turf areas to a height of 3 inches. 2.) SUPPLEMENTAL WATERING for woody plants if required by the Engineer. |
| | | July 15 | | | Inspection date for WOODY and PERENNIAL PLANT CARE. (Plant care work must be complete and acceptable on the inspection date). |
| | | Sept. 1 | Sept. 30 | | 1.) MOWING in all turf areas to a height of 3 inches. 2.) SUPPLEMENTAL WATERING for woody plants if required by the Engineer. |
| | | September 15 | | | Inspection date for WOODY and PERENNIAL PLANT CARE. (Plant care work must be complete and acceptable on the inspection date). |
| | | Oct. 1 | Oct. 31 | | SUPPLEMENTAL WATERING for woody plants if required by the Engineer. |

| REVISIONS | |
|------------|--------|
| NAME | DATE |
| ADDENDUM 1 | 4/2007 |
| | |
| | |
| | |

ILLINOIS DEPARTMENT OF TRANSPORTATION
1-80/94/US 6
KINGERY-BORMAN EXPRESSWAY
BURNHAM ROAD TO US 41
LANDSCAPING PLAN
KINGERY EXPRESSWAY I- 8094

SCALE 1:500
DATE 12/13/06

DRAWN BY ACE/CAD
CHECKED BY TJW

AMERICAN
CONSULTING ENGINEERS