

TEMPORARY PAVEMENT MARKING,
4" WHITE LINE
STA. 3955+00 TO STA. 3956+63

DRUMS WITH STEADY BURNING
LIGHTS SPACED AT 25' C-C
IN MEDIAN

TEMPORARY PAVEMENT MARKING,
4" YELLOW LINE (AROUND TEMPORARY
PAVEMENT) PLACED IN PREVIOUS STAGE
STA. 3955+00 TO STA. 3957+57

TEMPORARY PAVEMENT MARKING,
4" YELLOW LINE (AROUND TEMPORARY
PAVEMENT) PLACED IN PREVIOUS STAGE
STA. 3958+45 TO STA. 3964+00

TEMPORARY PAVEMENT MARKING,
4" WHITE SKIP-DASH
STA. 3956+25 TO STA. 3969+00

TEMPORARY PAVEMENT MARKING,
4" WHITE LINE
STA. 3956+25 TO STA. 3969+00

DRUMS WITH STEADY BURNING LIGHTS
SPACED AT 25' C-C


+85
29' RT
(EOP)

COMBINATION CONCRETE
CURB & GUTTER,
TYPE B-6.12 (SPECIAL)
(SEE NOTE 3)

+98
35' RT
(EOP)

NOTES

1. EXISTING LANE CONFIGURATIONS ARE TO REMAIN IN OPERATION DURING THIS STAGE OF CONSTRUCTION, UNLESS OTHERWISE NOTED.
2. SEE TEMPORARY PAVEMENT DETAIL ON MAINTENANCE OF TRAFFIC DETAILS SHEET.
3. AT THE LIMITS OF THE CURB AND GUTTER, TRANSITIONS SHALL BE INSTALLED IN ACCORDANCE WITH THE MAINTENANCE OF TRAFFIC DETAILS AND AS DIRECTED BY THE ENGINEER.



	DESIGNED <i>PJO</i>	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	MAINTENANCE OF TRAFFIC - PRE-STAGE 1A ILLINOIS ROUTE 59	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	DRAWN <i>KES</i>	REVISED -			338	(112 & 113) WRS-7	DUPAGE	1156	131
	CHECKED <i>JCM</i>	REVISED -			CONTRACT NO. 60R30				
	DATE <i>12/14/2012</i>	REVISED -			ILLINOIS FED. AID PROJECT				
				SCALE: AS SHOWN	SHEET NO. 35 OF 195 SHEETS	STA. 3955+00	TO STA. 3969+00		