


**TEMPORARY PAVEMENT DATA**

STATION	OFFSET	STATION	OFFSET
16	4066+37 2.8' RT	22	4072+00 9' RT
17	4063+86 3' LT	23	4074+00 1' LT
18	4067+86 9' RT	24	4077+51 2' LT
19	4069+85 3' LT	25	4077+51 8' LT
20	4071+27 9' LT	26	4074+00 7' LT
21	4072+00 9' LT		

**NOTES**

- SEE TEMPORARY PAVEMENT DETAIL ON MAINTENANCE OF TRAFFIC DETAILS SHEET.
- CONST-SPECIAL SIGNS TO BE MEASURED AND PAID FOR SEPARATELY UNDER TEMPORARY INFORMATION SIGNING. THESE SIGNS WILL NOT BE REMEASURED FOR PAYMENT IN SUBSEQUENT STAGES. THE RELOCATION OF THESE SIGNS SHALL BE INCLUDED IN THE COST FOR TEMPORARY INFORMATION SIGNING.
- TEMPORARY CONCRETE BARRIER SHALL BE CONTINUOUSLY PINNED TO THE PAVEMENT AT LOCATIONS INDICATED ON THE MOT TYPICAL SECTIONS. SEE MAINTENANCE OF TRAFFIC GENERAL NOTES.



FILE NAME :	USER NAME :	DESIGNED :	REVISED :
#FILE# :	#USER# :	<i>PJO</i>	-ADDENDUM A 12/17/2012
		DRAWN :	REVISED :
		<i>KES</i>	-
		CHECKED :	REVISED :
		<i>JCM</i>	-
		DATE :	REVISED :
		<i>10/15/2012</i>	-

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

<b>MAINTENANCE OF TRAFFIC - STAGE 2</b>		F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
<b>ILLINOIS ROUTE 59</b>		338	(112 & 113) WRS-5	DUPAGE	963	159
SCALE:	SHEET NO. 43 OF 118 SHEETS	STA. 4065+00	TO STA. 4075+00	CONTRACT NO. 60131		
ILLINOIS FED. AID PROJECT						