



Notes:

The contractor shall furnish, install, and maintain all temporary traffic control devices as required by the latest editions of the Manual for Uniform Traffic Control Devices (MUTCD), Illinois Supplement to the MUTCD, Illinois Department of Transportation Standard Specifications and Details, Special Provisions, and as directed by the Engineer.

The contractor shall have all temporary traffic control devices installed prior to closure on Veterans Parkway.

Changeable Message Signs shall be installed 7 calendar days (min) prior to closure of Veterans Parkway.

Flaggers, signs, and other devices shall be required when construction activities encroach on the IL Route 251 or the S. Main Street right-of-way or as directed by the Engineer. See Traffic Control and Protection Special Provisions and applicable standards for further information and requirements.

The Contractor shall make the require notifications as outlined in the Special Provisions for Traffic Control and Protection a minimum of 48 hours prior to closing Veterans Parkway.

The Contractor shall be responsible for all utility locates that may be required for the installation of any temporary traffic control devices.

All Construction Traffic shall utilize established Truck Routes. No construction traffic shall be routed on S. Main Street north of Veterans Parkway

Special attention is called to article 107.09 and 107.14 of the Illinois Department of Transportation Standard Specifications for Road and Bridge Construction, latest edition, and Standard 701901-02 and BLR 21-9. The presence of temporary traffic control shown on this drawing or standards in the project plans or specifications, whether a pay item or not, does not relieve the Contractor of their obligation to provide protection to the public in accordance to Article 107.14 of the Standard Specifications. This article stipulates that the Contractor shall provide to the satisfaction of the Engineer, all protection deemed necessary beyond that shown in the plans or specifications.

The Contractor shall contact the Engineer prior to installation of any temporary traffic control device.

The Contractor shall promptly remove or cover all temporary traffic control devices immediately after Veterans Parkway is open to traffic. All temporary traffic control devices shall be removed from the project within 3 calendar days of the completion of the project.

All labor, materials, and equipment required to furnish, install, maintain, and remove temporary traffic control devices to the satisfaction of the Engineer shall be paid for at the contract unit price for TRAFFIC CONTROL AND PROTECTION, SPECIAL.

LEGEND		
No	Description	MUTCD No.
1	Type III Barricades	NA
2	Road Closed	R11-2
3	Detour Arrow	M4-10
4	No Right Turn	R3-1
5	No Left Turn	R3-2
6	Road Construction Ahead	W20-1
7	Road Closed Ahead	W20-3
8	Detour Ahead	W20-2
9	Detour w/arrow	M4-9
10	Road Closed Ahead	W20-1
11	Road Closed 500 FT	W20-3
12	Veterans Pkwy Plaque	NA
13	End Detour	M4-8a
14	Message Board	NA
15	Right Arrow	W1-6
16	Left Arrow	W1-6
17	Detour	W4-8

PROJECT:

Veterans Parkway
IL Rt 251 to S. Main St.
MFT Sec. #11-00111-00-RS

REVISIONS			
REV	DESCRIPTION	DATE	APPROVED

DRAWING:		
Traffic Control Plan		
DRAWN BY: CW	SCALE	SHEET
CHECKED BY: ST	HORIZ SCALE: NA	7 of 7