

SUMMARY OF QUANTITIES

RO013

SEQ NO	ITEM NO	DESCRIPTION	UNIT
1	AR107812	L-807 W C-12' INTERNALLY LIT	EACH
2	AR108108	1/C #8 5 KV UG CABLE	LF
3	AR108158	1/C #8 5 KV UG CABLE IN UD	LF
4	AR110212	2" STEEL DUCT, DIRECT BURY	LF
5	AR110554	EXTEND 4-WAY DUCT	LF
6	AR125110	SEMIFLUSH RETROREFLECTIVE MARKER	EACH
7	AR125415	MITL-BASE MOUNTED	EACH
8	AR125565	SPLICE CAN	EACH
9	AR125902	REMOVE BASE MOUNTED LIGHT	EACH
10	AR125922	REPLACE BASE MOUNTED LIGHT	EACH
11	AR125942	ADJUST BASE MOUNTED LIGHT	EACH
12	AR125964	RELOCATE TAXI GUIDANCE SIGN	EACH
13	AR150510	ENGINEER'S FIELD OFFICE	L.S.
14	AR150515	FIELD LABORATORY	L.S.
15	AR152410	UNCLASSIFIED EXCAVATION	C.Y.
16	AR152540	SOIL STABILIZATION FABRIC	S.Y.
17	AR156512	BALES	EACH
18	AR208515	POROUS GRANULAR EMBANKMENT	C.Y.
19	AR209608	CRUSHED AGG. BASE COURSE - 8"	S.Y.
20	AR401610	BITUMINOUS SURFACE COURSE	TON
21	AR401650	BITUMINOUS PAVEMENT MILLING	SY
22	AR401655	BUTT JOINT CONSTRUCTION	S.Y.
23	AR401900	REMOVE BITUMINOUS PAVEMENT	SY
24	AR501515	15" PCC PAVEMENT	S.Y.
25	AR501530	PCC TEST BATCH	EACH
26	AR602510	BITUMINOUS PRIME COAT	GAL.
27	AR603510	BITUMINOUS TACK COAT	GAL.
28	AR620520	PAVEMENT MARKING - WATERBORNE	S.F.
29	AR620525	PAVEMENT MARKING - BLACK BORDER	S.F.
30	AR751940	ADJUST INLET	EACH
31	AR800868	SOIL GUARD	S.Y.
32	AR901510	SEEDING	ACRE
33	AR905520	TOPSOILING (FROM OFF SITE)	CY
34			
35			

ESTIMATED QUANTITY	RECORD QUANTITY
2.00	
445.00	
295.00	
390.00	
90.00	
29.00	
9.00	
2.00	
9.00	
37.00	
28.00	
1.00	
1.00	
1.00	
400.00	
1,193.00	
40.00	
200.00	
1,193.00	
2,135.00	
16,380.00	
1,835.00	
575.00	
15,950.00	
1.00	
360.00	
1,215.00	
27,085.00	
10,190.00	
2.00	
5,810.00	
1.20	
235.00	



Rockford, Illinois
Greater Rockford
Airport Authority
AIP: 3-17-0088-XX
RFD-3617
Rehab. Txy B
(Phase 2)

Revisions		
No.	Date	Description

0 1
THIS BAR IS EQUAL TO 1"
AT FULL SCALE (17 X 11).

DESIGN BY: CMT-RFD
DRAWN BY: CMT-RFD
CHECKED BY: CMT-RFD
APPROVED BY: JGP
DATE: 6.9.2006
JOB No: 05258-08-00

**SUMMARY OF
QUANTITIES
(SUM1)**

SUMMARY OF QUANTITIES