

TREES TO BE REMOVED/TRANSPLANTED						
TREE NUMBER	STA	OFFSET	LT/RT	STREET	SIZE	DESCRIPTION
					INCH	
1001	6001+34	31	LT	RAMP B	8	1 STEM
1002	6001+41	13	LT	RAMP B	8	1 STEM
1003	9005+86	45	LT	RAMP D	8	1 STEM
1004	9005+00	84	LT	RAMP D	8	1 STEM
1005	9004+69	67	LT	RAMP D	8	1 STEM
1006	9004+89	40	LT	RAMP D	8	1 STEM
1007	9004+71	24	LT	RAMP D	12	1 STEM
1008	9003+97	6	RT	RAMP D	6	1 STEM
1009	9003+49	19	RT	RAMP D	6	1 STEM
1010	9002+11	10	RT	RAMP D	23	MULTI-STEM: 4, 4, 3, 3, 3, 3, & 3 INCHES
1011	9001+97	4	RT	RAMP D	16	MULTI-STEM: 6, 4, 3, & 3 INCHES
1012	9001+93	2	RT	RAMP D	18	MULTI-STEM: 3, 3, 4, 4, & 4 INCHES
1013	9001+74	0	RT	RAMP D	21	MULTI-STEM: 3, 3, 3, 3, 3, 3, & 3 INCHES
1014	9004+50	31	LT	RAMP D	15	MULTI-STEM: 4, 4, 4, & 3 INCHES
1015	9004+40	30	LT	RAMP D	15	MULTI-STEM: 4, 4, 4, & 3 INCHES
1016	9004+25	35	LT	RAMP D	17	MULTI-STEM: 3, 3, 3, 2, 2, 2, & 2 INCHES
1017	9004+09	31	LT	RAMP D	17	MULTI-STEM: 3, 3, 4, 4, & 3 INCHES
1018	9003+97	29	LT	RAMP D	19	MULTI-STEM: 5, 3, 3, 4, & 4 INCHES
1019	9003+81	27	LT	RAMP D	15	MULTI-STEM: 3, 3, 3, 3, & 3 INCHES
1020	9003+71	11	LT	RAMP D	15	MULTI-STEM: 6, 6, & 3 INCHES
1021	9003+62	10	LT	RAMP D	17	MULTI-STEM: 3, 3, 3, 4, & 4 INCHES
1022	9003+54	2	LT	RAMP D	16	MULTI-STEM: 4, 4, 4, & 4 INCHES
1023	9003+39	1	LT	RAMP D	27	MULTI-STEM: 5, 5, 5, 5, 4, & 3 INCHES
1024	9003+30	9	RT	RAMP D	17	MULTI-STEM: 3, 3, 3, 5, & 3 INCHES
1025	9003+12	24	RT	RAMP D	16	MULTI-STEM: 4, 4, 4, & 4 INCHES
1026	9003+01	30	RT	RAMP D	22	MULTI-STEM: 4, 4, 4, 4, 3, & 3 INCHES
1027	9002+76	38	RT	RAMP D	25	MULTI-STEM: 5, 4, 4, 4, 4, & 4 INCHES
1028	9001+94	30	RT	RAMP D	10	1 STEM
1029	6002+78	23	RT	RAMP B	7	1 STEM
1030	6003+04	1	LT	RAMP B	9	1 STEM
1031	6003+72	14	RT	RAMP B	21	MULTI-STEM: 8, 3, 2, 4, & 4 INCHES
1032	6003+79	3	RT	RAMP B	26	MULTI-STEM: 6, 6, 2, 2, 4, 3, & 3 INCHES
1033	6003+95	14	RT	RAMP B	23	MULTI-STEM: 6, 6, 6, & 5 INCHES
1034	6004+17	29	RT	RAMP B	10	1 STEM
1035	6004+17	4	RT	RAMP B	25	MULTI-STEM: 5, 5, 6, 5, & 4 INCHES
1036	6004+60	22	LT	RAMP B	24	MULTI-STEM: 4, 4, 4, 4, 4, & 4 INCHES
1037	6004+68	14	LT	RAMP B	27	MULTI-STEM: 5, 4, 5, 5, 4, & 4 INCHES
1038	6004+93	13	LT	RAMP B	17	MULTI-STEM: 6, 5, & 6 INCHES
1039	6005+16	40	RT	RAMP B	10	1 STEM
1040	6005+24	23	RT	RAMP B	10	1 STEM
1041	6005+54	40	RT	RAMP B	7	1 STEM
1042	6005+65	27	RT	RAMP B	6	1 STEM
1047	9001+64	17	RT	RAMP D	6	1 STEM

TREES TO BE PROTECTED							
TREE NUMBER	STA	OFFSET	LT/RT	STREET	SIZE	DESCRIPTION	TEMPORARY FENCE
					INCH		FOOT
1043	9001+32	3	RT	RAMP D	11	1 STEM, PROTECTED	20
1044	9001+48	40	LT	RAMP D	10	1 STEM, PROTECTED	20
1045	9001+53	26	LT	RAMP D	19	MULTI-STEM: 9, 6, & 4 INCHES, PROTECTED	20
1046	9001+66	16	LT	RAMP D	20	MULTI-STEM: 8, 6, & 6 INCHES, PROTECTED	20
1048	9006+09	32	LT	RAMP D	10	1 STEM, PROTECTED	20
1049	9006+33	16	LT	RAMP D	12	1 STEM, PROTECTED	20
TOTAL							120

ASSUME EACH TREE IS SURROUNDED BY A 4-SIDED FENCE WITH 5 FEET ON EACH SIDE.

NOTES

1. THE CONTRACTOR SHALL CONTACT THE IDOT ROADSIDE DEVELOPMENT UNIT AT (847) 705-4171 72 HOURS PRIOR TO TRANSPLANTING TO LAYOUT LOCATIONS WITHIN THE INTERCHANGE NOT SUBJECT TO FUTURE IMPACTS FROM CONSTRUCTION.

FILE NAME : D:\053-shr-01-Trees To Be Removed-Relocated-Protected.dgn

USER NAME : mmaestra	DESIGNED PAW	REVISED -
PLOT SCALE : 1:2,000	DRAWN PAW	REVISED -
PLOT DATE : 7/31/2014	CHECKED PJO	REVISED -
	DATE 7/31/2014	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

SCHEDULE OF QUANTITIES		
TREES		
SCALE: NONE	SHEET NO. 1 OF 1 SHEETS	STA. TO STA.

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
55	(99-1HB-1)A	WILL	33	7
CONTRACT NO. 60Y53			ILLINOIS FED. AID PROJECT	