



SPOIL PLACEMENT LOCATION

CONSTRUCTION LOCATION

NOTES:

1. TRANSPORTATION PLAN OF SPOIL MATERIALS FROM CONSTRUCTION LOCATION AT IL 1/1-294 TO SPOIL PLACEMENT LOCATION AT SW QUADRANT OF I-57/167TH STREET WILL BE APPROVED BY THE ENGINEER 48 HOURS PRIOR BEGINNING OF THE WORK.
2. EXACT LOCATION AT SW QUADRANT OF I-57/167TH STREET FOR PLACEMENT OF SPOIL MATERIALS WILL BE AS DIRECTED BY THE ENGINEER AND APPROVED BY IDOT.
3. ANTICIPATED CONSTRUCTION ACTIVITIES AT SPOIL PLACEMENT LOCATION INCLUDE BUT NO LIMITED TO:
 - A. PLACEMENT OF EROSION CONTROL BARRIER
 - B. REMOVAL OF 12" OF EXISTING TOPSOIL AND STORE ON SITE
 - C. PLACEMENT OF SPOIL MATERIAL AND GRADING
 - D. TOPSOIL PLACEMENT AND SEEDING
4. TRANSPORTATION AND PLACEMENT OF SPOIL PLACEMENT WILL NOT BE PAID SEPARATELY BUT WILL BE INCLUDED IN THE COST OF EARTH EXCAVATION AND STRUCTURE EXCAVATION.
5. BAD QUALITY EXISTING TOPSOIL WILL BE REPLACED WITH FURNISHED TOPSOIL, 12", AS DIRECTED BY THE ENGINEER.
6. BEFORE PLACEMENT OF TOPSOIL THE CONTRACTOR WILL CONTACT FABIOLA QUIROZ (847) 705-4596 FOR APPROVAL OF THE FINAL GRADE.
7. SEEDING, CLASS 4A (MODIFIED) SHALL BE USED IN ALL DISTURBED AREAS.
8. EROSION CONTROL BLANKET SHALL BE USED WITH ALL SEEDING OPERATIONS.

ESTIMATED QUANTITIES FOR THE CONSTRUCTION AT SW QUADRANT OF I-57/167TH STREET:

SPOIL MATERIAL=	245 CU YD
TOPSOIL EXCAVATION AND PLACEMENT=	154 CU YD
TOPSOIL FURNISH AND PLACE 12"=	152 SQ YD
EROSION CONTROL BLANKET=	455 SQ YD
SEEDING CLASS 4A (MODIFIED)=	0.09 ACRE
SUPPLEMENTAL WATERING=	1 UNIT
PERIMETER EROSION CONTROL BARRIER=	600 FT

FILE NAME = 62099CEC02.dgn	USER NAME = helsted	DESIGNED - PK	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	ILLINOIS RTE 1 OVER TRI-STATE I-80 / I-294 SPOIL RELOCATION PLAN		F.A.P RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	PLOT SCALE = 2000.000' / IN.	DRAWN - GAP	REVISED -				876	2001-001BR	COOK	62	16
PLOT DATE = 6/28/2011	DATE - 07/01/2011	CHECKED - RPI	REVISED -	SCALE: NONE		SHEET NO. OF SHEETS	STA.	TO STA.	FED. ROAD DIST. NO. 1 ILLINOIS FED. AID PROJECT		
								CONTRACT NO. 62099			