

**STAGE CONSTRUCTION SEQUENCE**

THE FOLLOWING STAGE CONSTRUCTION SEQUENCE IS FOR INFORMATION ONLY. THE CONTRACTOR IS RESPONSIBLE FOR PLANNING AND EXECUTING THIS PROJECT WHICH SHALL BE SUBJECT TO THE APPROVAL OF THE ENGINEER.


- STAGE 1:**
- COMPLETE INSTALLATION OF ALL STAGE 1 TRAFFIC CONTROL ITEMS SHOWN IN THE PLANS.
  - INSTALL REUSABLE ENERGY ABSORBING CRASH TERMINALS AT STA 555+26.64 AND STA 563+49.36.
  - PERFORM STAGE 1 STRUCTURE REMOVAL FOR STRUCTURE NO. 085-0016. REMOVE EXISTING PAVEMENT FOR PROPOSED STRUCTURE AND BRIDGE APPROACH CONSTRUCTION.
  - CONSTRUCT NORTH (LT) SECTION OF STRUCTURE NO. 085-0514 AND BRIDGE APPROACHES. CONSTRUCT ROADWAY SLOPES AND RIPRAP. INSTALL STEEL PLATE BEAM GUARDRAIL ALONG LT SIDE. CONSTRUCT TEMPORARY RAMP IF REQUIRED.
  - RELOCATE TRAFFIC CONTROL ITEMS FOR STAGE 2 CONSTRUCTION.

**GENERAL NOTES**

- SIGNS STATING "UNEVEN LANES" AND "SIGNALS AHEAD" SHALL BE ERECTED DURING STAGE CONSTRUCTION BY THE CONTRACTOR AT LOCATIONS AS DIRECTED BY THE ENGINEER. THESE SIGNS ARE INCIDENTAL TO THE COST OF THE CONTRACT.
- THE CONTRACTOR SHALL PLACE "MAX WIDTH" SIGNS BEFORE IMPLEMENTING ANY STAGE TRAFFIC CONTROL. THESE SIGNS SHALL BE PAID FOR AS "WIDTH RESTRICTIVE SIGNING". (SEE MAX WIDTH SIGN DETAIL SHEET)
- THE CONTRACTOR SHALL NOTIFY THE DISTRICT 6 TRAFFIC SECTION OF THE BUREAU OF OPERATIONS (217-785-5836) AT LEAST ONE WEEK PRIOR TO IMPLEMENTING STAGE TRAFFIC CONTROL.
- THE CONTRACTOR SHALL NOTIFY THE DISTRICT 6 TRAFFIC SECTION OF THE BUREAU OF OPERATIONS (217-558-6523) AT LEAST THREE DAYS PRIOR TO ACTIVATING THE TEMPORARY TRAFFIC SIGNALS.
- VERTICAL PANELS, DRUMS WITH STEADY BURNING LIGHTS, TYPE III BARRICADES, SIGNS, TEMPORARY PAVEMENT MARKINGS, DETECTOR LOOPS, TEMPORARY RUMBLE STRIPS, AND TYPE C BIDIRECTIONAL REFLECTORS SHALL BE INCLUDED IN THE COST OF THE PAY ITEM "TRAFFIC CONTROL AND PROTECTION, STANDARD 701321 (SPECIAL)".
- THE FIRST AND LAST SECTION OF EVERY RUN OF TEMPORARY CONCRETE BARRIER WALL SHALL BE SECURED TO THE PAVEMENT WITH DOWEL BARS IN ACCORDANCE WITH SECTION 704.06 OF THE STANDARD SPECIFICATIONS.
- THIS WORK SHALL SUPPLEMENT AND BE IN ACCORDANCE WITH HIGHWAY STANDARD 701321.
- REMOVE ALL CONFLICTING PAVEMENT MARKINGS.
- EXISTING GUARDRAIL SHALL REMAIN IN PLACE DURING STAGE 1 FOR EASTBOUND TRAFFIC.

**LEGEND**

- DIRECTION OF TRAFFIC
- TYPE III BARRICADE
- TEMPORARY CONCRETE BARRIER
- DOUBLE VERTICAL PANEL
- DRUM WITH BI-DIRECTIONAL STEADY BURNING LIGHT
- TEMPORARY TRAFFIC SIGNAL
- MICROWAVE DETECTOR SYSTEM
- TEMPORARY IMPACT ATTENUATOR
- WORK ZONE



FILE NAME =	USER NAME = laughl1nr1	DESIGNED -	REVISED - 8/18/10	<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>TRAFFIC CONTROL &amp; PROTECTION STAGING - STAGE 1</b>	F.A.P. R.T.E. =	SECTION =	COUNTY =	TOTAL SHEETS =	SHEET NO. =
et:\pw\work\p1dot\laughl1nr1\0233251\0672A03-sh1-staging02.dgn	PLOT SCALE = 40.0000' / in.	CHECKED -	REVISED -			713	120B-3	SCHUYLER	75	12
PLOT DATE = Aug-19-2010 09:12:48AM	DATE -	REVISED -				CONTRACT NO. 72A03				
						SCALE: 1" = 20'			SHEET NO. 20F 3SHEETS STA. 553+00 STA. 559+00	