



SEQUENCE OF OPERATIONS SN 054-0053, 0054, 0055, 0056  
FINAL PHASE

1. CLOSE MEDIAN LANES USING STANDARDS 701400 AND 701401
2. SAW CUT WEST CROSSOVER PAVEMENT ALONG EDGE OF MEDIAN PAVED SHOULDER.
3. REMOVE CROSSOVER PAVEMENT, TEMPORARY GUARDRAIL, TEMPORARY PAVEMENT MARKINGS AND TERMINALS.
4. GRADE MEDIAN AND SEED.
5. INSTALL MEDIAN CLOSURE ON EAST CROSSOVER.

LEGEND

-  INDICATES LIMITS OF PAVEMENT REMOVAL
-  INDICATES LIMITS OF SEEDING, CLASS 2
- ① URETHANE PAVEMENT MARKING - LINE 5" SOLID WHITE
- ② URETHANE PAVEMENT MARKING - LINE 5" WHITE SKIP-DASH
- ③ URETHANE PAVEMENT MARKING - LINE 5" SOLID YELLOW
- RAISED REFLECTIVE PAVEMENT MARKER



JOB = 2265.4	DESIGNED - NAK	REVISED -
FILE NAME = D672E10-shr-xofinal.dgn	DRAWN - TJD	REVISED -
PLOT SCALE = 100.00000 ' / IN.	CHECKED - NAK	REVISED -
PLOT DATE = 9/8/2011	DATE - 8/12/2011	REVISED -

STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION

<b>FINAL CROSSOVER PLAN</b>			
SCALE:	SHEET NO.	OF SHEETS	STA. 489+00 TO STA. 504+00

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
55	D6 LOGAN CO BR 2011	LOGAN	224	78
FED. ROAD DIST. NO.			ILLINOIS FED. AID PROJECT	
			CONTRACT NO. 72E10	