

BM TA-1	CHSLD "x" IN E END N CONC HDWL CULV UNDER IL96 (FROM SBI 96 BK 88), 0.24 MILE E ALONG IL96 FROM TR 1270 ELEV. = 527.97, OFF PROJECT LIMITS	BM 1	RAILROAD SPIKE IN LONE POLE S SIDE RAILROAD TRACKS ACROSS FROM SWITCH HOUSE (FROM SBI 96 BK 21) ELEV. = 533.72, OFF PROJECT LIMITS	BM IL96-9	SET CHSLD "□" W END S HDWL CULV UNDER IL96, 0.12 W ALONG IL96 FROM TR 1270 ELEV. = 526.01, OFF PROJECT LIMITS	USGS UE "□"	CHSLD "□" ON W END OF 7 FT CONC HDWL CULV UNDER IL96 @ NE QUAD TR 1120N, 0.17 MILE E OF JCT IL9 ON THE E SIDE OF NIOTA ELEV. = 626.04, OFF PROJECT LIMITS
BM TA-2	60 D SPIKE NAIL IN POWERPOLE S SIDE IL96 @SIDE IL 96 @ STA 138+50.10; 7.6 LT (FROM SBIP 96 BK 88) ELEV. = 535.35, OFF PROJECT LIMITS	BM IL96-18	SET CHSLD "□" W END S HDWL CULV STR# 034-2519, 0.17 MILE W ALONG IL96 FROM PONTOOSUC/MERCER RD ELEV. = 540.73, OFF PROJECT LIMITS	BM IL96-8	SET CHSLD "□" CENTER N HDWL CULV UNDER IL96, 0.35 MILE W ALONG IL96 FROM TR 1270 ELEV. = 523.45, OFF PROJECT LIMITS	BM IL9-2	SET CHSLD "□" FOUNDATION E LEG OF WELCOME TO ILLINOIS SIGN, W SIDE IL9, 0.30 MILE N ALONG IL9 FROM JCT WITH IL 96 ELEV. = 527.63, OFF PROJECT LIMITS
BM TA-2A	CHSLD "□" SW WING BRIDGE 034-0050 @ STA 146+95.20; 18.6 RT (FROM SBI 96 BK 88) ELEV. = 540.85, OFF PROJECT LIMITS	BM IL96-19	SET CHSLD "□" FOUNDATION PONTOOSUC COMMUNITY CHURCH SIGN @ NW QUAD IL96 & PONTOOSUC/MERCER RD ELEV. = 543.49, OFF PROJECT LIMITS	BM IL96-7	SET 60 D SPIKE NAIL IN POWERPOLE S SIDE IL96, 0.50 MILE W ALONG IL96 FROM TR 1270 ELEV. = 523.97, OFF PROJECT LIMITS	BM IL9-1	FOUND A CHSLD "x" IN SW ABUTMENT OF BRIDGE OVER MISSISSIPPI RIVER LOOP CLOSURE = +0.003 ELEV. = 533.51, OFF PROJECT LIMITS
BM TA-3	CHSLD "□" W END N CONC HDWL (HDWL COARSE) @ STA 152+42.30; 17.6 LT (FROM SBI 96 BK 88) ELEV. = 540.96, OFF PROJECT LIMITS	BM IL96-20	SET CHSLD "□" E END S HDWL CULV UNDER IL96 (HDWL COARSE), 0.20 MILE E ALONG IL96 FROM PONTOOSUC/MERCER RD ELEV. = 544.32, OFF PROJECT LIMITS	BM IL96-6	SET CHSLD "□" N SIDE CONC FOUNDATION FOR POWERPOLE S SIDE IL96, 7TH POLE E OF TR 1120N, 0.93 MILE E OF JCT IL 9 ELEV. = 522.70, OFF PROJECT LIMITS		
BM IL96-11	SET CHSLD "□" CENTER W HDWL UNDER ENTRANCE TO HOUSE #1353 S SIDE IL96 ELEV. = 529.99, OFF PROJECT LIMITS	BM IL96-21	SET CHSLD "□" E END S HDWL CULV UNDER IL96 (HDWL COARSE), 0.44 MILE E ALONG IL96 FROM PONTOOSUC/MERCER RD ELEV. = 536.59, OFF PROJECT LIMITS	BM IL96-5	SET CHSLD "□" N SIDE CONC FOUNDATION FOR POWERPOLE S SIDE IL96, 5TH POLE E OF TR 1120N, 0.70 MILE E OF JCT IL 9 ELEV. = 527.22, OFF PROJECT LIMITS		
BM IL96-12	SET CHSLD "□" E END S HDWL CULV UNDER IL96 (HDWL COARSE), 0.32 W ALONG IL96 FROM TR 1430 ELEV. = 525.52, OFF PROJECT LIMITS	BM IL96-22	SET CHSLD "□" E END N HDWL CULV UNDER IL96 (HDWL COARSE), 0.72 MILE W ALONG IL96 FROM COTTONWOOD ST. ELEV. = 531.13, OFF PROJECT LIMITS	BM IL96-4	SET CHSLD "□" N SIDE CONC FOUNDATION FOR POWERPOLE S SIDE IL96, 3RD POLE E OF TR 1120N, 0.46 MILE E OF JCT IL 9 ELEV. = 522.45, OFF PROJECT LIMITS		
BM IL96-13	SET CHSLD "□" W END S HDWL CULV UNDER IL96 (HDWL COARSE), 0.05 MILE W ALONG IL96 FROM TR 1430 ELEV. = 534.25, OFF PROJECT LIMITS	BM IL96-23	SET CHSLD "□" W END N HDWL CULV UNDER IL96 (HDWL COARSE), 0.45 MILE W ALONG IL96 FROM COTTONWOOD ST. ELEV. = 530.16, OFF PROJECT LIMITS	USGS UE BAR	EXPOSED BAR W END OF N CONC HDWL CULV UNDER IL96 @ NE QUAD TR 1120N, 0.17 MILE E OF IL9 ON THE E SIDE OF NIOTA ELEV. = 524.41, OFF PROJECT LIMITS		
BM IL96-14	SET 60 D SPIKENAIL IN POWERPOLE N SIDE IL96, 0.10 MILE E ALONG IL96 FROM TR 1430 ELEV. = 532.90, OFF PROJECT LIMITS	BM IL96-24	SET CHSLD "□" W END S HDWL UNDER IL96 @ SE QUAD IL96 & PALM STREET (HDWL COARSE) ELEV. = 531.35, OFF PROJECT LIMITS	BM IL96-3	SET CHSLD "□" POWERPOLE FOUNDATION N SIDE IL96, 0.14 MILE E ALONG IL96 FROM JCT WITH IL 9 ELEV. = 522.27, OFF PROJECT LIMITS		
BM IL96-15	SET CHSLD "□" CENTER TOP OF BOX N OF HDWL S SIDE IL96, 1.03 MILE W ALONG IL96 FROM PONTOOSUC/MERCER RD ELEV. = 540.54, OFF PROJECT LIMITS	BM IL96-25	SET CHSLD "□" E END RETAINING WALL N SIDE IL96 & APPROX 170 FT W OF COTTONWOOD ST IN DALLAS CITY ELEV. = 540.67, OFF PROJECT LIMITS	BM IL9-3	SET CHSLD "□" POWERPOLE FOUNDATION E SIDE IL9, 0.10 MILE E ALONG IL9 FROM JCT WITH IL 96 ELEV. = 527.05, OFF PROJECT LIMITS		
BM IL96-16	SET CHSLD "□" CENTER N HDWL CULV UNDER IL96, 0.79 MILE W ALONG IL96 FROM PONTOOSUC/MERCER RD ELEV. = 534.38, OFF PROJECT LIMITS	BM IL96-26	SET CHSLD "x" SW BOLT FIRE HYD @ NE QUAD IL96 & CHERRY ST DALLAS CITY ELEV. = 546.49, OFF PROJECT LIMITS	BM IL96-2	SET CHSLD "x" S BOLT FIRE HYD. S SIDE IL96, APPROX 100 FT E OF 3RD ST. IN NIOTA ELEV. = 523.88, OFF PROJECT LIMITS		
BM IL96-17	SET CHSLD "□" SW WINGWALL STR# 034-0009, 0.50 MILE W ALONG IL96 FROM PONTOOSUC/MERCER RD ELEV. = 536.05, OFF PROJECT LIMITS	BM TA-1	CHSLD "x" IN E END N CONC HDWL CULV UNDER IL96 (FROM SBI 96 BK 88), 0.24 MILE E ALONG IL96 FROM TR 1270 ELEV. = 527.97, OFF PROJECT LIMITS	5 LJ 1928	USGS STANDARD TABLET SET TOP CONC PLATFORM 4 FT N & 1 FT E OF CHIROPRACTOR'S OFFICE BUILDING IN NIOTA, S SIDE IL96 & APPROX 50 FT E OF 3RD ST (CONC BROKEN AND APPEARS PUB HEIGHT TO BE DISTURBED) ELEV. = 521.94, OFF PROJECT LIMITS		
BM 2	CHSLD "□" CENTER W HDWL CULV ON SMALL SIDEROAD (FROM SBI 96 BK 21), 0.22 MILE W ALONG IL96 FROM PONTOOSUC/MERCER RD ELEV. = 527.05, OFF PROJECT LIMITS	BM IL96-10	SET CHSLD "□" E END S HDWL CULV# 034-2520 @ SE QUAD IL96 & TR 1270 ELEV. = 530.65, OFF PROJECT LIMITS	BM IL96-1	SET CHSLD "□" S END E HDWL CULV UNDER IL96 @ NE QUAD WITH MEADOW ST, SW SIDE OF NIOTA LOOP CLOSURE = -0.007 ELEV. = 519.30, OFF PROJECT LIMITS		

FILE NAME =	USER NAME = sparksgw	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	ALIGNMENT TIES & BENCHMARKS			F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
Default	Plot DATE = Jun-06-2014 10:35:17AM	DRAWN -	REVISED -						(119)RS-11,(113)RS-6	HANCOCK	95	29
		CHECKED -	REVISED -		SCALE:	SHEET 4 OF 4 SHEETS	STA.	TO STA.	CONTRACT NO. 72F32			
		DATE -	REVISED -		ILLINOIS FED. AID PROJECT							