



SEE DETOUR SIGNING ON SUGGESTED CONSTRUCTION STAGING - DETOUR ROUTE SHEET

- NOTES:**
- ① RELOCATE EXISTING CULVERTS TO THE FLOWLINE OF THE TEMPORARY V-DITCH AS SHOWN.
 - ② RELOCATE EXISTING MAILBOXES TO ST. MARY'S RD. AS SHOWN.
 - ③ RELOCATE EXISTING MAILBOXES TO LEXINGTON DR. AS SHOWN.
 - ④ RELOCATE EXISTING MAILBOXES TO KNOLL AIRE DR. AS SHOWN.

- SIGN LEGEND:**
- A W1-3R 30" X 30"
 - B W1-3L 30" X 30"
 - C R2-1 24" X 30"

- PLAN LEGEND:**
- PIPE CULVERT REMOVAL (SPECIAL)
 - RELOCATE EXISTING MAILBOX
 - TEMPORARY DITCH CHECKS
 - DITCH FLOW DIRECTION
 - ARR.O.W. BOARD, TYPE A 48" X 24"
 - TYPE III BARRICADE
 - DRUM WITH STEADY BURNING LIGHT @20' C-C (TYP)
 - CONSTRUCTION SIGN
 - DIRECTION OF TRAFFIC FLOW
 - WORK ZONE
 - TEMPORARY AGGREGATE ROAD, PAID FOR AS AGGREGATE FOR TEMPORARY ACCESS
 - AGGREGATE FOR TEMPORARY ACCESS

**MOT DESIGN SPEED LIMIT = 30 MPH
DESIGN VEHICLE IS WB-50**

INFRASTRUCTURE ENGINEERING
INCORPORATED
456 Fulton Street | Suite 104 | Peoria, IL 61602
P 309.637.9200 | F 309.637.9210 | www.infrastructure-eng.com

FILE NAME =	USER NAME = note	DESIGNED - LC	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	SUGGESTED CONSTRUCTION STAGING - STAGES 1A AND 1B W. NORTHMOOR ROAD - N. UNIVERSITY ST. TO N. BRIARWOOD LN.	F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
P:\P-09\2206-Northmoor Rd\DWG\SHT\MOT	Stage 1\04_2206-2_1E1_Mot_Phase1.dgn	DRAWN - AS/LC	REVISED -			6647	05-00302-01-PV	PEORIA	125	35	
PLOT SCALE = 1/8" = 1' / in.		CHECKED - RB	REVISED -				11-00047-03-PV				CONTRACT NO. 89525
PLOT DATE = 3/26/2012		DATE - 03/27/2012	REVISED -			SCALE: 1" = 50'	SHEET NO. 4 OF 6 SHEETS	STA. 67+00 TO STA. 87+00	FED. ROAD DIST. NO. ILLINOIS	FED. AID PROJECT M-5093(137)	