



**EROSION CONTROL NOTES**

ALL ITEMS SHALL BE CONSTRUCTED AS SHOWN IN THESE PLANS, ON STANDARD 280001 AND AS DIRECTED BY THE ENGINEER. THE CONTRACTOR SHALL MAINTAIN ALL ROADWAYS ADJOINING THE PROJECT SITE KEEPING THEM FREE FROM MUD AND DEBRIS AT ALL TIMES. TEMPORARY EROSION CONTROL SYSTEMS SHALL BE MAINTAINED BY THE CONTRACTOR UNTIL PERMANENT SEEDING IS ESTABLISHED. ALL DISTURBED AREAS SHALL RECEIVE TEMPORARY EROSION CONTROL SEEDING DURING THE CONSTRUCTION PROCESS. THE CONTRACTOR SHALL PERFORM DAILY INSPECTIONS AND MAINTAIN WRITTEN REPORTS OF THE INSPECTIONS. THE COST OF MAINTENANCE OF TEMPORARY EROSION CONTROLS SHALL BE INCLUDED IN THE CONTRACT UNIT PRICE FOR THE EROSION CONTROL ITEM.

**SEEDING NOTES**

FINAL SEEDING SHALL BE CLASS 2A IN ACCORDANCE WITH SECTION 250 OF THE STANDARD SPECIFICATIONS. APPLICATION RATES FOR THE FERTILIZER NUTRIENTS AND AGRICULTURAL GROUND LIMESTONE ARE AS NOTED ON SHEET 2 IN THE GENERAL NOTES. MULCH SHALL BE METHOD 2 IN ACCORDANCE WITH SECTION 251 OF THE STANDARD SPECIFICATIONS. EROSION CONTROL BLANKET SHALL BE PLACED ON THE STREAM SLOPE UPON COMPLETION OF SEED AND MULCH AT THE LOCATION SHOWN ON THE PLANS.

**LEGEND**

- INLET AND PIPE PROTECTION
- INLET FILTER
- PERIMETER EROSION BARRIER
- STONE RIPRAP, CLASS A3 WITH FILTER FABRIC
- EROSION CONTROL BLANKET
- STABILIZED CONSTRUCTION ENTRANCE

SHEET TITLE	
<b>EROSION CONTROL PLAN</b>	
STA 9+23.64 TO STA 33+94.97	
PROJECT	PROJECT NO.
FAU RTE. 8046(MEADOWBROOK ROAD)	09040
SECTION 09-00465-00-PV	SCALE 1"=50'
CITY OF SPRINGFIELD	DATE 4/19/10
SANGAMON COUNTY	DRAWN BY
	CHECKED BY
<b>Coombes-Bloxdorf P.C.</b>	
-CIVIL ENGINEERS- -STRUCTURAL ENGINEERS- -LAND SURVEYORS-	
Phone: 217/544-8477	
Design Firm License No. 164-002703	
756 South Grand Ave. W, Springfield, IL 62704	
OF 30 SHTS	16