

I-290 OVER HILLSIDE DR. (SN 016-0986)

1. REPAIR BRIDGE DECKS.
2. REPAIR APPROACH SLABS.
3. REPAIR ABUTMENTS WITH FORMED CONCRETE REPAIR.
4. REPLACE PREFORMED JOINT SEALS WITH SILICONE JOINT SEALS.
5. CLEAN AND RESEAL RELIEF JOINTS AT THE ENDS OF APPROACH PAVEMENT CONNECTORS.
6. APPLY CONCRETE SEALER TO BRIDGE DECK, PARAPETS, APPROACH SLABS, ABUTMENT SEATS AND BACKWALLS.

I-290 EB C-D RD. OVER WOLF RD. (SN 016-2758) AND I-290 EB C-D RD. OVER HILLSIDE DR. (SN 016-2759)

APPLY CONCRETE SEALER TO BRIDGE DECK, PARAPETS AND APPROACH SLABS.

I-290 OVER ADDISON CREEK (SN 016-0088)

1. REPAIR BRIDGE DECKS.
2. REPAIR APPROACH SLABS.
3. REPLACE PREFORMED JOINT SEALS WITH SILICONE JOINT SEALS.
4. CLEAN AND RESEAL RELIEF JOINTS AT THE ENDS OF APPROACH PAVEMENT CONNECTORS.
5. APPLY CONCRETE SEALER TO BRIDGE DECK, PARAPETS, APPROACH SLABS, ABUTMENT SEATS AND BACKWALLS.

I-290 OVER DES PLAINES RIVER (SN 016-0090)

1. REPAIR BRIDGE DECKS.
2. REPAIR APPROACH SLABS.
3. REPLACE PREFORMED JOINT SEALS WITH SILICONE JOINT SEALS.
4. CLEAN AND RESEAL RELIEF JOINTS AT THE ENDS OF APPROACH PAVEMENT CONNECTORS.
5. APPLY CONCRETE SEALER TO BRIDGE DECK, PARAPETS, APPROACH SLABS, ABUTMENT SEATS AND BACKWALLS.

STAGE 3

INSTALL TEMPORARY SIGNING, STRIPING AND OTHER TRAFFIC CONTROL DEVICES NECESSARY FOR THE STAGE 3 TRAFFIC CONFIGURATION, INCLUDING THE NECESSARY MODIFICATIONS TO THE EXISTING GROUND MOUNTED AND OVERHEAD SIGNS.

TRAFFIC

1. APPLY IDOT DISTRICT ONE STANDARD TC-25 CENTER LANE CLOSURE FOR THE CONSTRUCTION OF THE DES PLAINES RIVER BRIDGE REPAIRS. WEEKEND-ONLY CLOSURES WILL BE IMPLEMENTED FOR THE MIDDLE SECTION OF THE BRIDGE.
2. SEE MAINTENANCE OF TRAFFIC TYPICAL SECTIONS FOR PATCHING AND RESURFACING TRAFFIC CONTROL.
3. THE EXISTING PAVEMENT MARKING CONFIGURATION SHALL BE RESTORED BEFORE BEGINNING RESURFACING OPERATIONS.

CONSTRUCTION

SEE MAINTENANCE OF TRAFFIC TYPICAL SECTIONS FOR PATCHING AND RESURFACING CONSTRUCTION ITEMS, INCLUDING THE ROSSEVELT ROAD FEEDER RAMPS. THE CONTRACTOR SHALL NOT HAVE MORE THAN 4 CONTINUOUS SURVEILLANCE LOOPS (APPROXIMATELY 2 MILES) NON-OPERATIONAL AT ANY GIVEN TIME.

I-290 OVER DES PLAINES RIVER (SN 016-0090)

1. REPAIR BRIDGE DECKS.
2. REPAIR APPROACH SLABS.
3. REPLACE PREFORMED JOINT SEALS WITH SILICONE JOINT SEALS.
4. CLEAN AND RESEAL RELIEF JOINTS AT THE ENDS OF APPROACH PAVEMENT CONNECTORS.
5. APPLY CONCRETE SEALER TO BRIDGE DECK, PARAPETS, APPROACH SLABS, ABUTMENT SEATS AND BACKWALLS.
6. SEE MAINTENANCE OF TRAFFIC TYPICAL SECTIONS FOR PATCHING AND RESURFACING CONSTRUCTION ITEMS.

FILE NAME =	DESIGNED - AJP	REVISED -
...prplh_480_C2_gennotes_m01.dgn	DRAWN - TMB	REVISED -
USER NAME = tblank	CHECKED - RMT	REVISED -
PLOT DATE = 11/13/2009	DATE - 10/16/09	REVISED -

benesch

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

MAINTENANCE OF TRAFFIC STAGING

SCALE: N.T.S. SHEET NO. 2 OF 96 SHEETS STA. TO STA.

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
290	(3031.1, ETC., 3838RS-5	COOK	298	96
FED. ROAD DIST. NO.			ILLINOIS FED. AID PROJECT	
			CONTRACT NO. 60G52	