


STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

ROUTE NO.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	SHEET NO. 31 32 SHEETS
FAU 1312	0707-B	Cook	80	65	
FED. ROAD DIST. NO.		ILLINOIS	FED. AID PROJECT-		

Contract # 60B98

County	Fiscal Year	Sheet No.	Total Sheets
303	1960	4	34

Section 303-0707-B-1



ELEV.	BORING No. 1.				BORING No. 2.			
	U.C.S. Ton/s	% MOIST.	ELEV. DEPTH 599.3	CLASSIFICATIONS	U.C.S. Ton/s	% MOIST.	ELEV. DEPTH 599.3	CLASSIFICATIONS
610								
600	2.5	27.0	599.3	BLACK SANDY CLAY - MEDIUM	2.0	25.4	599.3	BLACK SANDY CLAY - MEDIUM
590	2.1	25.7	598.8	BROWN SANDY CLAY - MEDIUM	5.1	22.0	598.8	BLACK SANDY CLAY - MEDIUM
580	0.1	23.8	598.3	GREY SANDY CLAY - MEDIUM	0.8	23.0	598.3	GREY SANDY CLAY - MEDIUM
570	0.8	20.7	597.8	GREY CLAY - SOFT	0.8	21.1	597.8	GREY SANDY CLAY - MEDIUM
560	0.8	21.5	597.3	GREY SANDY CLAY - MEDIUM	0.8	21.1	597.3	GREY SANDY CLAY - MEDIUM
550	0.8	21.5	596.8	GREY SANDY CLAY - MEDIUM	0.8	21.1	596.8	GREY SANDY CLAY - MEDIUM
540	0.8	21.5	596.3	GREY SANDY CLAY - MEDIUM	0.8	21.1	596.3	GREY SANDY CLAY - MEDIUM
530	0.8	21.5	595.8	GREY SANDY CLAY - MEDIUM	0.8	21.1	595.8	GREY SANDY CLAY - MEDIUM
520	0.8	21.5	595.3	GREY SANDY CLAY - MEDIUM	0.8	21.1	595.3	GREY SANDY CLAY - MEDIUM
510	0.8	21.5	594.8	GREY SANDY CLAY - MEDIUM	0.8	21.1	594.8	GREY SANDY CLAY - MEDIUM
500	0.8	21.5	594.3	GREY SANDY CLAY - MEDIUM	0.8	21.1	594.3	GREY SANDY CLAY - MEDIUM
490	0.8	21.5	593.8	GREY SANDY CLAY - MEDIUM	0.8	21.1	593.8	GREY SANDY CLAY - MEDIUM

DESIGNED	SRT
CHECKED	JJI
DRAWN	JSS
CHECKED	JJI

BL Bollinger, Lach & Associates, Inc.

COUNTY OF COOK
DEPARTMENT OF HIGHWAYS
SOIL BORINGS
EMERSON STREET BRIDGE
COMPUTED BY: [Signature]
DRAWN BY: [Signature]
CHECKED: [Signature]

BORING LOGS (1960)
EMERSON STREET OVER
NORTH SHORE CHANNEL
(PUBLIC BODY OF WATER)
F.A.U. ROUTE 1312 SECTION 0707-B
COOK COUNTY STA. 102+84.62
STRUCTURE NUMBER 016-2858