EXISTING SIGNS

EXISTING SIGN NUMBER	PANEL DESCRIPTION	SIGN SUPPORT	STATION	OFFSE	:T	FACING TRAFFIC	ACTION	DIMENSION W x H	
WILLOW ROAD (S	STA 625+00 TO STA 637+00)								
E1-1	LEFT TURN ONLY	POST MOUNTED (LANDSCAPED MEDIAN)	625+07	2.8'	LT	WB	SIGN AND POST TO REMAIN	30" x 36"	
E1-2	RIGHT TURN ONLY	POST MOUNTED (GROUND)	625+17	62.0'	LT	WB	SIGN AND POST TO REMAIN	30" x 36"	
E1-3	RIGHT LANE MUST TURN RIGHT	POST MOUNTED (GROUND)	626+75	61.8'	LT	WB	SIGN AND POST TO REMAIN	36" x 36"	
E1-4	ONE WAY	POST MOUNTED (LANDSCAPED MEDIAN)	628+64	13.9'	LT	SB	SIGN PANEL ASSEMBLY TO BE RELOCATED	30" x 36"	
E1-5	STRIP MALL ENTRANCE	DUAL STONE POSTS	628+76	88.6'	LT	EB/WB	SIGN AND POST TO REMAIN	27" x 60"	
E1-6	(SHARED POST)	POST MOUNTED (GROUND)	629+14	81.1'	LT		POST TO REMAIN		
E1-6a	STOP SIGN					SB	SIGN TO REMAIN	36" x 36"	
E1-6b	RIGHT TURN ONLY					SB	SIGN TO REMAIN	30" x 36"	
E1-7	SPEED LIMIT 40	POST MOUNTED (GROUND)	630+44	49.0'	RT	EB	SIGN PANEL ASSEMBLY TO BE REMOVED	30" x 36"	
E1-8	STRIP MALL ENTRANCE	DUAL STONE POSTS	630+46	88.8'	LT	EB/WB	SIGN AND POST TO REMAIN	27" x 60"	
E1-9	RIGHT LANE MUST TURN RIGHT	POST MOUNTED (GROUND)	631+98	50.3'	RT	EB	SIGN PANEL ASSEMBLY TO BE REMOVED	36" x 36"	
E1-10	RIGHT TURN ONLY	POST MOUNTED (GROUND)	633+43	61.9'	LT	WB	SIGN PANEL ASSEMBLY TO BE RELOCATED	30" x 36"	
E1-11	RIGHT LANE MUST TURN RIGHT	POST MOUNTED (GROUND)	635+41	55.8'	RT	EB	SIGN PANEL ASSEMBLY TO BE REMOVED	36" x 36"	
WILLOW ROAD (S	STA 637+00 TO STA 649+00)	, , ,	'						
E2-1	(SHARED POST)	POST MOUNTED (GROUND)	637+18	44.6'	LT		SIGN PANEL ASSEMBLY TO BE RELOCATED		
E2-1a	LOVE THE LAND OF LINCOLN	(2002-00-00-00-00-00-00-00-00-00-00-00-00				WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30" x 36"	
E2-1b	ADOPT-A-HIGHWAY					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30" x 18"	
E2-1c	KEEP ILLINOIS CLEAN					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	50" x 25"	
E2-2	RIGHT TURN ONLY	POST MOUNTED (GROUND)	638+09	56.2'	RT	EB	SIGN PANEL ASSEMBLY TO BE RELOCATED	30" x 36"	
E2-3	(SHARED POST)	POST MOUNTED (GROUND)	638+40	91.6'	LT	LD	POST TO REMAIN	30 X 30	
E2-3a	NO SWIMMING	FOST WOONTED (GROUND)	030+40	31.0	LI	WB	SIGN TO REMAIN	16" x 12"	
E2-3a E2-3b	NO SWIMMING					EB	SIGN TO REMAIN		
		POST MOUNTED (ODOLIND)	020.40	40.01	LT				
E2-4	SPEED LIMIT 45	POST MOUNTED (GROUND)	639+19	42.2'	LT	WB	SIGN PANEL ASSEMBLY TO BE RELOCATED	30" x 36"	
E2-5	ADDED LANE	POST MOUNTED (GROUND)	640+06	61.8'	RT	EB	SIGN PANEL ASSEMBLY TO BE REMOVED	36" x 36"	
E2-6	ILL ROUTE 43 / WAUKEGAN RD	MOUNTED ON SIGNAL POST MAST	640+42	45.5'	LT	WB	SIGN PANEL TO BE REMOVED	48" x 30"	
E2-7	(SHARED POST)	POST MOUNTED (GROUND)	640+51	117.4'	LT		POST TO REMAIN		
E2-7a	NO SWIMMING					NB	SIGN TO REMAIN	16" x 12"	
E2-7b	NO SWIMMING					SB	SIGN TO REMAIN	16" x 12"	
E2-8	NO TURN ON RED	MOUNTED ON SIGNAL POST	640+73	61.0'	LT	SB	SIGN PANEL TO BE REMOVED	30" x 30"	
E2-9	(SHARED POST)	MOUNTED ON RED LIGHT CAMERA POST	640+78	83.8'	LT		CAMERA POST TO BE REMOVED BY OTHERS		
E2-9a	NO TURN ON RED					SB	SIGN PANEL TO BE REMOVED	30" x 30"	
E2-9b	RIGHT TURN ONLY					SB	SIGN PANEL ASSEMBLY TO BE RELOCATED ON NEW SIGNAL POST	30" x 36"	
E2-10	RED LIGHT PHOTO ENFORCED	WOOD POST MOUNTED (GROUND)	640+85	117.4'	LT	SB	SIGN PANEL ASSEMBLY TO BE REMOVED BY OTHERS	36" x 36"	
E2-11	FOLDED STOP SIGN	POST MOUNTED (GROUND)	640+86	73.1'	LT	SB	SIGN PANEL ASSEMBLY TO BE RELOCATED	36" x 36"	
E2-12	(SHARED POST)	MOUNTED ON SIGNAL POST (ISLAND)	640+93	43.9'	RT		SIGN PANEL ASSEMBLY TO BE RELOCATED ON NEW SIGNAL POST		
E2-12a	ILLINOIS 43					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 24"	
E2-12b	DOUBLE ARROW					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	21" x 15"	
E2-12c	FOLDED STOP SIGN					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	36" x 36"	
E2-13	(SHARED POST)	MOUNTED ON SIGNAL POST (ISLAND)	640+93	43.9'	RT		SIGN PANEL ASSEMBLY TO BE REMOVED		
E2-13a	WILLOW RD					SB	SIGN PANEL TO BE REMOVED WITH ASSEMBLY	44" x 18"	
E2-13b	RED LIGHT PHOTO ENFORCED					SB	SIGN PANEL TO BE REMOVED BY OTHERS	36" x 36"	
E2-13c	ADDED LANE					SB	SIGN PANEL TO BE REMOVED WITH ASSEMBLY	36" x 36"	
E2-13d	NO TURN ON RED					SB	SIGN PANEL TO BE REMOVED WITH ASSEMBLY	24" x 24"	
E2-14	(SHARED POST)	POST MOUNTED (GROUND)	641+77	162.2'	LT		SIGN PANEL ASSEMBLY TO BE RELOCATED		
E2-14a	NORTH					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 12"	
E2-14b	ILLINOIS 43					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 24"	
E2-140	(SHARED POST)	MOUNTED ON SIGNAL POST	641+83	65.9'	LT	140	SIGN PANEL ASSEMBLY TO BE RELOCATED ON NEW SIGNAL POST	^ 24	
E2-15 E2-15a	WILLOW RD	INCOMPLET ON ORGANIE FOOT	041100	00.0		NB	SIGN PANEL TO BE REMOVED	44" x 18"	
E2-15a E2-15b	RED LIGHT PHOTO ENFORCED					NB	SIGN PANEL TO BE REMOVED BY OTHERS	36" x 36"	
						NB	SIGN PANEL TO BE REMOVED BY OTHERS SIGN PANEL TO BE REMOVED		
E2-15c	NO TURN ON RED ILLINOIS 43							24" x 24" 24" x 24"	
E2-15d						WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY		
E2-15e	DOUBLE ARROW	MOUNTED ON CIONAL DOCT	044.04	00.71	D.T.	WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	21" x 15"	
E2-16	(SHARED POST)	MOUNTED ON SIGNAL POST	641+94	66.7'	RT	NID.	SIGN PANEL ASSEMBLY TO BE RELOCATED ON NEW SIGNAL POST	2011 2011	
E2-16a	NO TURN ON RED					NB	SIGN PANEL TO BE REMOVED	36" x 36"	
E2-16b	FOLDED STOP SIGN	WOOD BOOT HOUSTED (SDC) WITH	244.00	400.01		NB	SIGN PANEL ASSEMBLY TO BE RELOCATED ON NEW SIGNAL POST	36" x 36"	
E2-17	RED LIGHT PHOTO ENFORCED	WOOD POST MOUNTED (GROUND)	641+99	168.0'	RT	NB	SIGN PANEL ASSEMBLY TO BE REMOVED BY OTHERS	36" x 36"	
E2-18	(SHARED POST)	MOUNTED ON SIGNAL POST	642+05	51.8'	LT		SIGN PANEL ASSEMBLY TO BE RELOCATED ON NEW SIGNAL POST		
E2-18a	RIGHT TURN ONLY					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30" x 36'	
E2-18b	FOLDED STOP SIGN					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	36" x 36'	
E2-19	ILL ROUTE 43 / WAUKEGAN RD	MOUNTED ON SIGNAL POST	642+18	44.7'	RT	EB	SIGN PANEL TO BE REMOVED	48" x 30"	
E2-20	KRAFT SIGN	STONE BASE	642+39	99.5'	LT	EB	SIGN AND BASE TO REMAIN	97" x 42"	
E2-21	SPEED LIMIT 40	POST MOUNTED (GROUND)	643+00	39.3'	RT	EB	SIGN PANEL ASSEMBLY TO BE REMOVED	30" x 36	
E2-22	NORTHFIELD SIGN	DUAL STONE POSTS	643+01	115.4'	RT	EB	SIGN AND POST TO REMAIN	164" x 43	

FILE NAME =		USER NAME = BAWitort	DESIGNED	-	JLV	REVISED	-
g:\chll\0158\r	oad\Sheets\D160T35-SHT-S10	N-SCHØl.dgn	DRAWN	-	MTS	REVISED	-
		PLOT SCALE = 40.000 '/ in.	CHECKED	-	RCB	REVISED	-
		PLOT DATE = 11/1/2012	DATE	-	10/31/2012	REVISED	-

STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION

				F.A.P. SECTION		COUNTY	TOTAL SHEETS	SHEET NO.
SIGN SCHEDULE				305	(1920.01,1518,2022&1922.4B)R	COOK	919	289
						CONTRACT	NO. 60	T35
	SCALE: N.T.S	SHEET NO. 289 OF 919 SHEETS		FED. ROAD DIST. NO. 1 ILLINOIS FED. AID PROJECT				

NOTE:

- 1. SIGN SHALL BE RE-ERECTED ACCORDING TO ARTICLE 107.25 OF THE STANDARD SPECIFICATION (PROTECTION AND RESTORATION OF TRAFFIC SIGNS). ADDITIONAL SIGNS THAT HAVE NOT BEEN SURVEYED BUT ARE OBSCURED BY CONSTRUCTION OPERATIONS SHALL ALSO BE RE-ERECTED ACCORDING TO ARTICLE 107.25.
- 2. ALL EXISTING PRIVATE SIGNS WITHIN THE STATE ROW THAT INTERFERE WITH CONSTRUCTION OPERATIONS WILL BE REMOVED AND REPLACED BY OTHERS. THE CONTRACTOR SHALL NOTIFY THE OWNERS PRIOR TO THE START OF CONSTRUCTION.
- 3. EXISTING SIGN PANEL AND ASSEMBLY TO BE REMOVED SHALL BE DELIVERED TO AN IDOT MAINTENANCE YARD SPECIFIED BY THE ENGINEER.