EXISTING SIGNS

EXISTING SIGN NUMBER	PANEL DESCRIPTION	SIGN SUPPORT	STATION	OFFSE	т	FACING TRAFFIC	ACTION		/IENS W x ⊦
9-10	NORTHFIELD RD / OLD WILLOW RD	MOUNTED ON SIGNAL POST MAST	717+95	35.8'	LT	WB	SIGN PANEL TO BE REMOVED	64"	х
9-11	(SHARED POST)	POST MOUNTED (LANDSCAPED MEDIAN)	718+04	0.2'	LT		SIGN PANEL ASSEMBLY TO BE RELOCATED		
-11a	LEFT TURN ONLY					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24"	х
-11b	KEEP RIGHT					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24"	
-12	FOLDED STOP SIGN	MOUNTED ON SIGNAL POST	718+09	49.1'	LT	SB	SIGN PANEL TO BE RELOCATED ON NEW LIGHT POLE	36"	х
13	FOLDED STOP SIGN	MOUNTED ON SIGNAL POST	718+30	44.7'	RT	EB	SIGN PANEL TO BE RELOCATED ON NEW LIGHT POLE		Х
14	NO PARKING ANY TIME	POST MOUNTED (GROUND)	718+72	122.0'	RT	SB	SIGN AND POST TO REMAIN	12"	Х
-15	WALGREENS SIGN	STONE BASE	718+93	70.5'	LT	EB/WB	SIGN AND POST TO REMAIN	72"	Х
16	(SHARED POST)	MOUNTED ON SIGNAL POST	719+01	41.3'	LT		SIGN PANEL ASSEMBLY TO BE RELOCATED ON NEW SIGNAL POST		
-16a	RIGHT TURN ONLY					WB	SIGN PANEL TO BE REMOVED	36"	х
-16b	FOLDED STOP SIGN					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30"	х
17	(SHARED POST)	POST MOUNTED (LANDSCAPED MEDIAN)	719+03	14.2'	RT		SIGN PANEL ASSEMBLY TO BE RELOCATED		
-17a	KEEP RIGHT					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24"	х
17b	LEFT TURN ONLY					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24"	х
18	FOLDED STOP SIGN	MOUNTED ON SIGNAL POST	719+06	63.5'	RT	NB	SIGN PANEL TO BE RELOCATED ON NEW LIGHT POLE	36"	х
19	(SHARED POST)	MOUNTED ON SIGNAL POST	719+21	50.3'	RT		SIGN PANEL ASSEMBLY TO BE RELOCATED ON NEW SIGNAL POST		
19a	ТО					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24"	х
-19b	WEST					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY		x
19c	INTERSTATE 94					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY		x
19d	ADVANCE TURN ARROW					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY		x
20	DOMINICK'S SIGN	DUAL STONE POSTS	719+38	71.6'	RT	EB	SIGN AND POST TO REMAIN		x
21	SPEED LIMIT 35	MOUNTED ON STREET LIGHT POLE	720+26	43.4'	LT	WB	SIGN PANEL TO BE REMOVED		x
22	POST OFFICE / LIBRARY DIRECTION	MOUNTED ON STREET LIGHT POLE	720+36	45.0'	RT	EB	SIGN PANEL TO BE RELOCATED ON NEW LIGHT POLE		x
23	ONE WAY	POST MOUNTED (LANDSCAPED MEDIAN)	720+48	5.5'	RT	SB	SIGN PANEL ASSEMBLY TO BE REMOVED		x
-24	STOP SIGN	POST MOUNTED (GROUND)	720+65	67.7'	LT	SB	SIGN AND POST TO REMAIN		
-24 -25	RIGHT TURN ONLY	POST MOUNTED (GROUND) POST MOUNTED (LANDSCAPED ISLAND)	720+88		LT	SB SB		24"	
		, , ,		70.0'		30	SIGN AND POST TO REMAIN	24	X
26		POST MOUNTED (GROUND)	721+67	77.8'	LT	50	POST TO REMAIN		
-26a	DANGER UNDERGROUND FIBER OPTIC CABLE					EB	SIGN TO REMAIN		Х
9-26b	DANGER UNDERGROUND FIBER OPTIC CABLE					WB	SIGN TO REMAIN		Х
-27	EMPTY POST	POST (GROUND)	721+68	77.3'	LT	-	SIGN AND POST TO REMAIN		Х
-28	WARNING FIBER OPTIC CABLE BURIED	POST MOUNTED (GROUND)	721+70	76.9'	LT	NB	SIGN AND POST TO REMAIN	4"	Х
-29	(SHARED POST)	POST MOUNTED (GROUND)	721+83	73.3'	RT		POST TO REMAIN		
9-29a	WARNING NO DIGGING					EB	SIGN TO REMAIN	10"	
9-29b	WARNING NO DIGGING					WB	SIGN TO REMAIN	10"	Х
-30	(SHARED POST)	POST MOUNTED (GROUND)	722+14	65.3'	RT		POST TO REMAIN		
9-30a	DANGER UNDERGROUND FIBER OPTIC CABLE					EB	SIGN TO REMAIN		Х
9-30b	DANGER UNDERGROUND FIBER OPTIC CABLE					WB	SIGN TO REMAIN	9"	Х
-31	WARNING FIBER OPTIC CABLE BURIED	POST MOUNTED (GROUND)	722+18	64.1'	RT	SB	SIGN AND POST TO REMAIN	4"	Х
-32	(SHARED POST)	POST MOUNTED (LANDSCAPED MEDIAN)	722+69	2.4'	RT		SIGN PANEL ASSEMBLY TO BE RELOCATED		
9-32a	LEFT TURN ONLY					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24"	Х
9-32b	KEEP RIGHT					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24"	Х
-33	NO PARKING ANY TIME	MOUNTED ON DECORATIVE STREET LIGHT POLE	722+72	110.5'	LT	WB	SIGN AND POLE TO REMAIN	24"	х
-34	(SHARED POST)	MOUNTED ON SIGNAL POST	722+73	50.8'	LT		SIGN PANEL ASSEMBLY TO BE RELOCATED ON NEW SIGNAL POST		_
)-34a	EAST					SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24"	Х
9-34b	INTERSTATE 94					SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24"	x
9-34c	DIRECTIONAL ARROW					SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	21"	X
)-34d	NO TURN ON RED					SB	SIGN PANEL TO BE REMOVED	24"	_
9-34e	FOLDED STOP SIGN					SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	36"	
-35	(SHARED POST)	POST MOUNTED (GROUND)	723+02	65.7'	RT		POST TO REMAIN		
9-35a	TO		. 20.02			EB	SIGN TO REMAIN	24"	y
)-35b	EAST					EB	SIGN TO REMAIN	24"	
-35c	INTERSTATE 94					EB	SIGN TO REMAIN	24	
-35d	DIRECTIONAL ARROW					EB	SIGN TO REMAIN	24	
-35u -36	(SHARED POST)	MOUNTED ON SIGNAL POST	723+11	65.3'	RT		SIGN PANEL ASSEMBLY TO BE RELOCATED ON NEW SIGNAL POST		
-36a	TO		123711	00.0		EB	SIGN PANEL ASSEMBLY TO BE RELOCATED WITH ASSEMBLY	24"	
-36b	WEST					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24"	_
-36c	INTERSTATE 94					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24"	
9-36d	DIRECTIONAL ARROW					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	21"	
-36e	FOLDED STOP SIGN			10		EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	36"	_
-37	NO PARKING STOPPING OR STANDING	MOUNTED ON DECORATIVE STREET LIGHT POLE	723+36	193.3'	LT	WB	SIGN AND POLE TO REMAIN	24"	
-38	LANE ENDS	MOUNTED ON DECORATIVE STREET LIGHT POLE	723+39	155.9'	LT	NB	SIGN AND POLE TO REMAIN	36"	
-39	CENTRAL (POOR QUALITY, COULD NOT READ)	MOUNTED ON SIGNAL POST	723+62	45.7'	LT	WB	SIGN PANEL TO BE REMOVED		Х
-40	CIRCULAR STARBUCKS SIGN	POST MOUNTED (GROUND)	723+72	46.6	LT	EB/WB	SIGN AND POST TO REMAIN	52"	

FILE NAME =	USER NAME = BAWitort	DESIGNED - JLV	REVISED -				F.A.P. SECTION	COUNTY TOTAL SHEET
g:\chll\0158\road\Sheets\D160T35-SHT-SIG	N-SCHØ6.dgn	DRAWN - MTS	REVISED -	STATE OF ILLINOIS	SIGN SCHEDULE		305 (1920.01,1518,2022&1922.4B)R	COOK 919 294
	PLOT SCALE = 40.000 ' / in.	CHECKED - RCB	REVISED -	DEPARTMENT OF TRANSPORTATION				CONTRACT NO. 60T35
	PLOT DATE = 11/1/2012	DATE - 10/31/2012	REVISED -		SCALE: N.T.S	SHEET NO. 294 OF 919 SHEETS	FED. ROAD DIST. NO. 1 ILLINOIS FED. A	NID PROJECT

- 1. SIGN SHALL BE RE-ERECTED ACCORDING TO ARTICLE 107.25 OF THE STANDARD SPECIFICATION (PROTECTION AND RESTORATION OF TRAFFIC SIGNS). ADDITIONAL SIGNS THAT HAVE NOT BEEN SURVEYED BUT ARE OBSCURED BY CONSTRUCTION OPERATIONS SHALL ALSO BE RE-ERECTED ACCORDING TO ARTICLE 107.25.
- ALL EXISTING PRIVATE SIGNS WITHIN THE STATE ROW THAT INTERFERE WITH CONSTRUCTION OPERATIONS WILL BE REMOVED AND REPLACED BY OTHERS. THE CONTRACTOR SHALL NOTIFY THE OWNERS PRIOR TO THE START OF CONSTRUCTION.
- EXISTING SIGN PANEL AND ASSEMBLY TO BE REMOVED SHALL BE DELIVERED TO AN IDOT MAINTENANCE YARD SPECIFIED BY THE ENGINEER.