EXISTING SIGN NUMBER	PANEL DESCRIPTION	SIGN SUPPORT	STATION	OFFSET	r	FACING TRAFFIC	ACTION	DIMENSION W x H
9-41	(SHARED POST)	MOUNTED ON PARKING LOT LIGHT POLE	723+72	116.3'	LT		POLE TO REMAIN	
E9-41a	NO LEFT TURN					NB	SIGN TO REMAIN	36" x 36
E9-41b	ONE WAY					NB	SIGN TO REMAIN	24" x 30
59-42	(SHARED POST)	MOUNTED ON SIGNAL POST	723+73	34.0'	LT		SIGN PANEL ASSEMBLY TO BE RELOCATED ON NEW SIGNAL POST	
E9-42a	то					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 12
E9-42b	WEST					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 12
E9-42c	INTERSTATE 94					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 24
E9-42d	DIRECTIONAL ARROW					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	21" x 15
E9-42e	FOLDED STOP SIGN					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30" x 30
E9-43	(SHARED POST)	MOUNTED ON PARKING LOT LIGHT POLE	723+78	147.6'	LT		POLE TO REMAIN	
E9-43a	ONE WAY ARROW					NB	SIGN TO REMAIN	54" x 36
E9-43b						NB	SIGN TO REMAIN	36" x 36
E9-43c			700.00	44.71	пт	NB		12" x 18
E9-44	(SHARED POST)	POST MOUNTED (LANDSCAPED MEDIAN)	723+82	14.7'	RT	EB	SIGN PANEL ASSEMBLY TO BE RELOCATED	0.411 11 00
E9-44a E9-44b	KEEP RIGHT LEFT TURN ONLY					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 30 24" x 30
E9-440	(SHARED POST)	MOUNTED ON SIGNAL POST	723+98	68.4'	RT	WD	SIGN PANEL TO BE RELOCATED WITH ASSEMBLT	24 X 30
E9-45a	NO TURN ON RED WHEN PEDESTRIANS PRESENT	MOUNTED ON SIGNAL FOST	723+90	00.4		NB	SIGN PANEL ASSEMBLT TO BE RELOCATED ON NEW LIGHT FOLE	24" x 30
E9-45a E9-45b	FOLDED STOP SIGN					NB	SIGN PANEL TO BE REMOVED SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 30 30" x 30
E9-450 E9-46	(SHARED POST)	MOUNTED ON SIGNAL POST	724+13	51.5'	RT	טאו	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	JU X JI
E9-46a	CENTRAL AVE / S. HAPP RD		127'13	01.0	INT.	EB	SIGN PANEL ASSEMBLY TO BE REMOVED	48" x 3
E9-46b	SPEED LIMIT 35					EB	SIGN FANEL TO BE REMOVED WITH ASSEMBLET	30" x 3
E9-47	FOR LEASE	DUAL POST MOUNTED (GROUND)	724+11	32.8'	LT	NB	SEE NOTE 2	72" x 4
E9-48	RIGHT TURN ONLY	MOUNTED ON DECORATIVE STREET LIGHT POLE	724+14	90.1'	RT	NB	SIGN PANEL ASSEMBLY TO BE REMOVED	24" x 30
E9-49	(SHARED POST)	MOUNTED ON STREET LIGHT POLE	724+17	32.1'	LT		SIGN PANEL ASSEMBLY TO BE RELOCATED ON NEW LIGHT POLE	
E9-49a	LOVE THE LAND OF LINCOLN			0211		WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30" x 36
E9-49b	ADOPT-A-HIGHWAY					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30" x 18
E9-49c	KEEP ILLINOIS CLEAN					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	50" x 25
E9-50	RIGHT TURN ONLY	MOUNTED ON PARKING LOT LIGHT POLE	724+40	54.4'	LT	SB	SIGN AND POLE TO REMAIN	24" x 30
E9-51	NO EXIT TO SOUTHBOUND HAPP ROAD	POST MOUNTED (GROUND)	724+44	45.2'	LT	SB	SIGN AND POST TO REMAIN	60" x 36
E9-52	ADVANCE INTERSECTION LANE CONTROL	MOUNTED ON DECORATIVE STREET LIGHT POLE	724+47	134.5'	RT	NB	SIGN PANEL ASSEMBLY TO BE REMOVED	42" x 30
E9-53	ONE WAY	POST MOUNTED (LANDSCAPED MEDIAN)	724+61	11.6'	RT	SB	SIGN PANEL ASSEMBLY TO BE REMOVED	24" x 30
E9-54	ORREN PICKELL DESIGN SHOWROOM	DUAL WOOD POSTS	725+05	46.4'	LT	WB	SIGN AND POST TO REMAIN	60" x 36
E9-55	ONE WAY	POST MOUNTED (LANDSCAPED MEDIAN)	725+59	3.9'	RT	SB	SIGN PANEL ASSEMBLY TO BE REMOVED	24" x 30
E9-56	PEDESTRIAN CROSSING	POST MOUNTED (GROUND)	725+65	41.4'	RT	EB	SIGN PANEL ASSEMBLY TO BE REMOVED	30" x 30
E9-57	RIGHT TURN ONLY	POST MOUNTED (GROUND)	725+75	34.8'	LT	SB	SIGN PANEL ASSEMBLY TO BE RELOCATED	30" x 36
E9-58	(SHARED POST)	POST MOUNTED (GROUND)	725+78	29.9'	LT		SIGN PANEL ASSEMBLY TO BE RELOCATED	
E9-58a	POST OFFICE / LIBRARY DIRECTION					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 18
E9-58b	HAPP RD					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	27" x 9
E9-58c	CENTRAL AVE					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	36" x 9
E9-59	20 MIN PARKING	POST MOUNTED (GROUND)	725+93	87.8'	RT	WB	SIGN AND POST TO REMAIN	12" x 18
E9-60	POLICE PARKING ONLY	POST MOUNTED (GROUND)	725+94	103.3'	RT	WB	SIGN AND POST TO REMAIN	12" x 18
E9-61	POLICE PARKING ONLY	POST MOUNTED (GROUND)	725+94	162.1'	RT	WB	SIGN AND POST TO REMAIN	12" x 18
E9-62	POLICE PARKING ONLY	POST MOUNTED (GROUND)	725+94	135.3'	RT	WB	SIGN AND POST TO REMAIN	12" x 18
	(SHARED POST)	POST MOUNTED (LANDSCAPED MEDIAN)	725+99	3.6'	RT		SIGN PANEL ASSEMBLY TO BE RELOCATED	
E9-63a	KEEP RIGHT					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 30
E9-63b	NOUTURN					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 24
E9-63c	NO U TURN					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 24
E9-64	NORTHFIELD POLICE DEPARTMENT	DUAL WOOD POSTS	726+07	62.4'	RT	SB	SIGN AND POST TO REMAIN	60" x 30
E9-65	NO LEFT TURN	POST MOUNTED (GROUND)	726+38	33.5'	LT	NB	SIGN PANEL ASSEMBLY TO BE RELOCATED	30" x 30
E9-66		POST MOUNTED (GROUND)	726+54	50.7'	RT	ND/OD	SIGN PANEL ASSEMBLY TO BE RELOCATED	04"
E9-66a	WILLOW RD (2 SIGN PANELS BACK TO BACK)					NB/SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 10
E9-66b E9-66c	WALNUT ST (2 SIGN PANELS BACK TO BACK) STOP SIGN					EB/WB NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 10 30" x 30
E9-66d	NO LEFT TURN					NB NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY SIGN PANEL TO BE REMOVED	30 x 30 30" x 30
E9-660 E9-67	NO LEFT TORN NO PARKING ANY TIME	POST MOUNTED (GROUND)	726+55	114.0'	RT	EB	SIGN AND POST TO REMAIN	12" x 18
=9-67 E9-68	PEDESTRIAN CROSSING	MOUNTED ON STREET LIGHT POLE	726+93	39.6'	LT	EB WB	SIGN AND POST TO REMAIN SIGN PANEL ASSEMBLY TO BE REMOVED	30" x 3
E9-60 E9-69	(SHARED POST)	POST MOUNTED (GROUND)	727+23	39.6	RT	VVD	SIGN PANEL ASSEMBLY TO BE REMOVED	JU X J
E9-69a	EAST		121723		NI -	EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 1
E9-69b	INTERSTATE 94					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24 X 1
E9-690	DIRECTIONAL ARROW					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24 x 2 21" x 1
E9-69d	SHARE THE DRIVE					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	36" x 3
E9-70	(SHARED POST)	POST MOUNTED (GROUND)	727+46	37.5'	LT		POST TO REMAIN	
	· · · · · · · · · · · · · · · · · · ·		121140	07.0		WB	SIGN TO REMAIN	36" x 3
E9-70a	SIGNAL AHEAD							

FILE NAME =	USER NAME = BAWitort	DESIGNED - JLV	REVISED -				F.A.P. SECTION	COUNTY TOTAL SHEET
g:\chll\0158\road\Sheets\Dl60T35-SHT-SIC	N-SCH07.dgn	DRAWN - MTS	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	SIGN SCHEDULE		305 (1920.01,1518,2022&1922.4B)R	СООК 919 295
	PLOT SCALE = 40.000 '/ in.	CHECKED - RCB	REVISED -				CON	CONTRACT NO. 60T35
	PLOT DATE = 11/1/2012	DATE - 10/31/2012	REVISED -		SCALE: N.T.S	SHEET NO. 295 OF 919 SHEETS	FED. ROAD DIST. NO. 1 ILLINOIS FED. A	ID PROJECT

- 1. SIGN SHALL BE RE-ERECTED ACCORDING TO ARTICLE 107.25 OF THE STANDARD SPECIFICATION (PROTECTION AND RESTORATION OF TRAFFIC SIGNS). ADDITIONAL SIGNS THAT HAVE NOT BEEN SURVEYED BUT ARE OBSCURED BY CONSTRUCTION OPERATIONS SHALL ALSO BE RE-ERECTED ACCORDING TO ARTICLE 107.25.
- 2. ALL EXISTING PRIVATE SIGNS WITHIN THE STATE ROW THAT INTERFERE WITH CONSTRUCTION OPERATIONS WILL BE REMOVED AND REPLACED BY OTHERS. THE CONTRACTOR SHALL NOTIFY THE OWNERS PRIOR TO THE START OF CONSTRUCTION.
- EXISTING SIGN PANEL AND ASSEMBLY TO BE REMOVED SHALL BE DELIVERED TO AN IDOT MAINTENANCE YARD SPECIFIED BY THE ENGINEER.