



- LEGEND:**
- CULVERT INLET PROTECTION - STONE, XX006723 & XX006723
 - INLET & PIPE PROTECTION, 28000500
 - TEMPORARY DITCH CHECK, 28000300
 - INLET FILTERS, 28000510
 - PERIMETER EROSION BARRIER, 28000400
 - TEMPORARY FENCE, 20101000
 - TURBIDITY CURTAIN, XX003967
 - PERIMETER EROSION BARRIER, ROLLED EXCELSIOR XX006729
 - SEDIMENT BASIN, 20200300
 - MULCH, METHOD 2, 25100115
 - RIP RAP, 28100105 & 28100107
 - STABILIZED CONSTRUCTION ENTRANCE, X0322671
 - HAUL ROAD

NOTE
 THE TOTAL ACREAGE OF DISTURBED AREA WITHIN THE FOX RIVER SHALL NOT EXCEED 0.25 AC AT ANY ONE TIME.
 TEMPORARY BRIDGE WILL BE USED TO ACCESS PIER #2 AND PIER #3 SEE SPECIFICATIONS FOR DETAIL
 SEE FOX RIVER EROSION AND SEDIMENT CONTROL SHEETS FOR DETAILS FOR WORK BETWEEN RIVER BANKS.
 ADJUST PERIMETER EROSION BARRIER ALONG RIVER AS NEEDED FOR ACCESS TO CAUSEWAY, TEMPORARY BRIDGE AND CONSTRUCTION OF PIER.

PLOT SCALE: 1"=20'
 FILE NAME: \\p\p\in-abc-shr-redgate-es-24.dgn
 USER NAME: tblank
 PLOT DATE: 11/9/2011

FILE NAME =	DESIGNED - MAC	REVISED -
...p\p\in-abc-shr-redgate-es-24.dgn	DRAWN - TMB	REVISED -
USER NAME = tblank	CHECKED - RMT	REVISED -
PLOT DATE = 11/9/2011	DATE - 10/23/2011	REVISED -



CITY OF ST. CHARLES

**EROSION AND SEDIMENT CONTROL
 RED GATE ROAD**

SCALE: 1"=20' SHEET NO. 9 OF 23 SHEETS STA. 110+00.00 TO STA. 116+00.00

F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	04-00092-00-BR	KANE	440	110
				CONTRACT NO. 63650
ILLINOIS FED. AID PROJECT				