

| Owner                         | Route                          | Offset             | Location          | Type of Utility        | Type of Conflict        | Disposition |
|-------------------------------|--------------------------------|--------------------|-------------------|------------------------|-------------------------|-------------|
| City of Washington (Sanitary) | IL 8                           | 40' Lt. to 40' Rt. | 211+44            | Sanitary               | Storm Sewer             | Caution     |
|                               | IL 8                           | 30' Lt. to 35' Lt. | 227+50            | Sanitary               | Storm Sewer             | Caution     |
|                               | IL 8                           | 25' Rt.            | 244+56            | Sanitary Manhole       | Curb/Sidewalk           | Relocate    |
| North Tazewell Public Water   | IL 8                           | 40' Rt.            | 208+90 to 209+05  | 8" Water               | Storm Sewer             | Relocate    |
|                               | IL 8                           | 35' Rt.            | 214+32            | Fire Hydrant           | Curb & Sidewalk         | Relocate    |
|                               | IL 8                           | 58' Rt.            | 220+00            | Water Valve            | Ditch Cut               | Relocate    |
|                               | N. & S. Meadow View Ln. & IL 8 | 45' Lt. to 40' Rt. | 214+35            | 8" Water               | Storm Sewer             | Relocate    |
| AmerenCILCO (Gas)             | IL 8                           | 18' to 25' Rt.     | 200+00 to 228+00  | 8" Gas                 | New Roadway/Storm Sewer | Relocate    |
|                               | IL 8                           | 60' Lt.            | 212+68 to 221+00  | 2" Gas                 | Ditch Work              | Caution     |
|                               | IL 8                           | 30' Rt.            | 232+10 to 261+00  | 8" Gas                 | New Roadway/Storm Sewer | Relocate    |
|                               | S. Meadow View Lane            | @ Centerline       | 214+65            | 4" Gas                 | New Median              | Caution     |
|                               | N. Meadow View Lane            | @ Centerline       | 214+65            | 4" Gas                 | New Median              | Caution     |
|                               | S. School St.                  | 22' Rt. Prop. CL   | 9+50 to 6+00      | 4" Gas                 | New Curb/ Storm Sewer   | Relocate    |
| N. School St.                 | 20' Rt. Prop. CL               | 10+50 to 13+80     | 6" Gas            | New Curb / Storm Sewer | Relocate                |             |
| City of Washington (Water)    | IL 8                           | 46' Rt. to 70' Lt. | 228+05            | 6" Water w/12" Casing  | Storm Sewer             | Relocate    |
|                               | IL 8                           | 29' Rt.            | 240+78            | Fire Hydrant           | Curb/Sidewalk           | Relocate    |
|                               | IL 8                           | 37' Rt.            | 240+77            | Water Vault            | Curb/Sidewalk           | Relocate    |
|                               | IL 8                           | 40' Rt.            | 248+05            | Fire Hydrant/Vault     | Curb/Sidewalk           | Relocate    |
|                               | IL 8                           | 35' Rt. to 95' Lt. | 251+80/252+10     | 6" Water               | Storm Sewer/Roadway     | Relocate    |
|                               | IL 8                           | 42' Rt.            | 252+10            | Fire Hydrant/(2) Vault | Curb/Sidewalk           | Relocate    |
|                               | IL 8                           | 19' Rt.            | 257+50            | 8" Water               | Storm Sewer             | Caution     |
|                               | IL 8                           | 30' to 40' Rt.     | 259+80 to 261+30  | 8" Water               | Ditch                   | Relocate    |
|                               | N. School St.                  | 25' Rt.            | 13+30 to 13+70    | 6" Water               | Storm Sewer             | Relocate    |
| Comcast                       | IL 8                           | 46' Lt.            | 202+64            | Power Pole             | New Curb                | Relocate    |
|                               | IL 8                           | 50' Lt.            | 207+47            | Power Pole             | New Ditch               | Relocate    |
|                               | IL 8                           | 47' Lt.            | 209+35            | Power Pole             | New Ditch               | Relocate    |
|                               | IL 8                           | 47' Lt.            | 211+27            | Power Pole             | New Ditch               | Relocate    |
|                               | IL 8                           | 49' Lt.            | 213+17            | Power Pole             | New Ditch               | Relocate    |
|                               | IL 8                           | 50' Lt.            | 215+05            | Power Pole             | New Ditch               | Relocate    |
|                               | IL 8                           | 50' Lt.            | 216+85            | Power Pole             | New Ditch               | Relocate    |
|                               | IL 8                           | 50' Lt.            | 218+63            | Power Pole             | New Ditch               | Relocate    |
|                               | IL 8                           | 50' Lt.            | 220+36            | Power Pole             | New Ditch               | Relocate    |
|                               | IL 8                           | 47' Lt.            | 225+43            | Power Pole             | New Sidewalk            | Relocate    |
|                               | IL 8                           | 50' Rt.            | 227+72            | Power Pole             | New Curb                | Relocate    |
|                               | IL 8                           | 48' Lt.            | 228+44            | Power Pole             | New Roadway             | Relocate    |
|                               | IL 8                           | 38' to 45' Lt.     | 230+80 to 260+00  | Power Pole             | New Roadway             | Relocate    |
|                               | S. School St.                  | 22' Rt.            | 7+15              | Power Pole             | New Curb                | Relocate    |
| AmerenCILCO (Electric)        | IL 8                           | 46' Lt.            | 202+64            | Power Pole             | New Curb                | Relocate    |
|                               | IL 8                           | 50' Lt.            | 207+47            | Power Pole             | New Ditch               | Relocate    |
|                               | IL 8                           | 47' Lt.            | 209+35            | Power Pole             | New Ditch               | Relocate    |
|                               | IL 8                           | 47' Lt.            | 211+27            | Power Pole             | New Ditch               | Relocate    |
|                               | IL 8                           | 49' Lt.            | 213+17            | Power Pole             | New Ditch               | Relocate    |
|                               | IL 8                           | 50' Lt.            | 215+05            | Power Pole             | New Ditch               | Relocate    |
|                               | IL 8                           | 50' Lt.            | 216+85            | Power Pole             | New Ditch               | Relocate    |
|                               | IL 8                           | 50' Lt.            | 218+63            | Power Pole             | New Ditch               | Relocate    |
|                               | IL 8                           | 50' Lt.            | 220+36            | Power Pole             | New Ditch               | Relocate    |
|                               | IL 8                           | 47' Lt.            | 225+43            | Power Pole             | New Sidewalk            | Relocate    |
|                               | IL 8                           | 50' Rt.            | 227+72            | Power Pole             | New Curb                | Relocate    |
|                               | IL 8                           | 48' Lt.            | 228+44            | Power Pole             | New Roadway             | Relocate    |
|                               | IL 8                           | 38' to 45' Lt.     | 230+80 to 260+00  | Power Pole             | New Roadway             | Relocate    |
|                               | IL 8                           | 40' to 45' Lt.     | 200+00 to 206+20  | Buried Duct            | New Roadway             | Relocate    |
|                               | IL 8                           | 45' Lt. to 68' Rt. | 207+83            | Buried Electric        | New Roadway             | Caution     |
|                               | IL 8                           | 35' Rt.            | 224+27            | Power Pole             | New Sidewalk            | Relocate    |
|                               | IL 8                           | 30' Rt.            | 225+28            | Power Pole             | New Roadway             | Relocate    |
| IL 8                          | 25' Rt.                        | 251+55             | Power Pole        | New Sidewalk           | Relocate                |             |
| S. School St.                 | 22' Rt.                        | 7+15               | Power Pole        | New Curb               | Relocate                |             |
| Verizon                       | IL 8                           | 56' Rt.            | 207+75 to 209+90  | Buried FO              | New Ditch/Storm Sewer   | Relocate    |
|                               | IL 8                           | 56' Rt. to 61' Lt. | 209+90            | Buried FO              | Storm Sewer             | Relocate    |
|                               | IL 8                           | 61' Lt.            | 216+00            | Buried FO              | Storm Sewer             | Caution     |
|                               | IL 8                           | 60' Rt.            | 216+27            | Pole                   | New Ditch               | Relocate    |
|                               | IL 8                           | 60' Rt.            | 216+27 to 220+50  | Buried Telephone       | New Ditch               | Relocate    |
|                               | IL 8                           | 53' Lt.            | 220+630 to 221+50 | Buried FO              | New Ditch               | Relocate    |
|                               | IL 8                           | 60' Rt. to 60' Lt. | 222+94            | Buried Telephone       | Storm Sewer             | Relocate    |
|                               | IL 8                           | 60' Lt.            | 228+60            | Pedestal               | Sidewalk                | Relocate    |
|                               | IL 8                           | 60' Lt. to 48' Rt. | 228+52            | Buried FO              | Storm Sewer             | Relocate    |
|                               | IL 8                           | 22' Rt.            | 240+75            | Pole                   | Curb/Storm Sewer        | Relocate    |
|                               | IL 8                           | 25' Lt.            | 244+62            | Pole                   | New Roadway             | Relocate    |
|                               | IL 8                           | 29' Rt.            | 244+64            | Pole                   | Sidewalk                | Relocate    |
|                               | IL 8                           | 60' Lt. to 31' Rt. | 244+62 to 245+12  | Buried Telephone       | Storm Sewer/Roadway     | Relocate    |
|                               | IL 8                           | 32' Rt.            | 248+48            | Pole                   | Sidewalk                | Relocate    |
|                               | IL 8                           | 32' Rt.            | 252+53            | Pole                   | Sidewalk                | Relocate    |
|                               | IL 8                           | 90' Lt. to 32' Rt. | 251+81 to 252+53  | Buried Telephone       | Storm Sewer/Roadway     | Relocate    |
|                               | IL 8                           | 31' Rt.            | 256+93            | Pole                   | Roadway                 | Relocate    |
|                               | IL 8                           | 29' Rt. & 32' Rt.  | 256+93 to 257+56  | Buried Tele/FO         | New Roadway             | Relocate    |
|                               | IL 8                           | 25' Rt.            | 259+80 to 267+50  | Buried Tele/FO         | New Ditch               | Relocate    |
|                               | N. Meadow View Lane            | 61' Lt.            | 214+20 to 215+10  | Buried FO              | Curb & Median           | Caution     |
| Grant St.                     | 19' to 12' Rt.                 | 9+00 to 9+50       | Buried Telephone  | Curb/Storm Sewer       | Relocate                |             |
| Ernest St.                    | CL to 22' Lt.                  | 9+55 to 9+00       | Buried Telephone  | Roadway                | Relocate                |             |
| Ernest St.                    | CL to 14' Rt.                  | 9+55 to 8+90       | Buried FO         | New Roadway            | Relocate                |             |

|  |                  |            |           |
|--|------------------|------------|-----------|
| FILE NAME =                              | USER NAME = IDOT | DESIGNED - | REVISED - |
| X:\Projects\200803566\IDGN\04-Rte8-shr-S | Wtr1-1.dgn       | DRAWN -    | REVISED - |
| PLOT SCALE = 2.000 FT / IN.              | CHECKED -        | REVISED -  | REVISED - |
| PLOT DATE = 10/21/2011                   | DATE = 10-21-11  | REVISED -  | REVISED - |

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

**FAP 399 (IL RTE. 8)  
STATUS OF UTILITIES**

SCALE: NONE SHEET NO. OF SHEETS STA. TO STA.

|                           |         |          |              |           |
|---------------------------|---------|----------|--------------|-----------|
| F.A.P. RTE.               | SECTION | COUNTY   | TOTAL SHEETS | SHEET NO. |
| 399                       | 36 R-7  | TAZEWELL | 390          | 4         |
| CONTRACT NO. 68370        |         |          |              |           |
| ILLINOIS FED. AID PROJECT |         |          |              |           |