

STA. 2+54.94, 6.13' RT. EXIST. MH NO. 1, TY. A
 RIM EL. 734.02
 10" INV. 727.72 (E)
 10" INV. 727.97 (W)
 8" INV. 727.82 (N)

STA. 3+47.35, 5.16' RT. SAN. MH NO. 1, TY. A
 5' DIA. W/ TY. 1 FR. & C.L.
 RIM EL. 733.55
 8" INV. 727.80 (E)
 6" INV. 727.40 (E)
 10" INV. 727.62 (W)(MATCH EXIST.)

STA. 3+63.07, 4.99' RT. EXISTING MH TO BE REMOVED
 RIM EL. 733.40
 8" INV. 727.50 (E)
 4" INV. 727.30 (E)
 10" INV. 727.60 (W)

STA. 4+17.51, 4.31' RT. EXISTING MH TO BE REMOVED
 RIM EL. 733.69
 10" INV. 727.14 (E)
 8" INV. 727.24 (W)
 4" INV. 727.21 (W)

STA. 4+24.12, 4.26' RT. SAN. MH NO. 2, TY. A
 5' DIA. W/ TY. 1 FR. & C.L.
 RIM EL. 733.87
 8" INV. 727.30 (W)
 6" INV. 727.30 (W)
 10" INV. 727.11 (E)(MATCH EXIST.)

STA. 6+83.89, 2.26' RT. EXIST. MH
 RIM EL. 736.54
 10" INV. 725.74 (W)
 24" INV. 725.28 (N)
 24" INV. 725.28 (S)

DATE	NO.	BY	CHKD	APP'D
	**	LASALLE	13	4

** 03-00609-00-BR
 *** BRM-5044 (9)
 CONTRACT NO. 87294

