



WORK ZONE
 W21-1115(O)-3618 600'±
SPEED LIMIT
 35
BEGINS
 W21-1113(O)-3612
#375 FINE MINIMUM
 R2-1106-3618

- NOTES:**
1. WORK THIS DRAWING WITH STAGE II, IL. RTE. 56 ON SHEET NO. 43.
 2. ALL TEMPORARY PAVEMENT MARKINGS ON NEW PAVEMENT OR ON EXISTING PAVEMENT NOT BEING RESURFACED SHALL BE WET REFLECTIVE TAPE, TYPE III OF THE COLOR AND SIZE NOTED ON THE PLANS.
 3. FOR TEMPORARY TRAFFIC SIGNALS SEE SHEET NO. 291.

LEGEND

- (A) SOLID WHITE LINE, 4"
- (B) (NOT USED)
- (C) (NOT USED)
- (D) SOLID YELLOW LINE, 4"
- (E) 4" YELLOW DIAGONALS @ 20' CTRS.
- (F) 6" WHITE SKIP-DASH LINE, 2' DASH & 6' SPACE
- (G) 2 - 4" YELLOW LINES @ 11" c-c. WITH 2 TEMPORARY PAVEMENT MARKERS @ 40' c-c.
- (H) LEFT TURN ARROW "↵" AND WORD "ONLY"
- (I) SOLID WHITE LINE, 6"
- * PERMANENT PAVEMENT MARKING

LEGEND

- WORK AREA
- TRAFFIC LANE
- TEMPORARY PAVEMENT
- VERTICAL PANELS @ 50' INTERVALS UNLESS OTHERWISE SHOWN
- TEMPORARY SIGNS
- DRUMS @ 50' INTERVALS UNLESS OTHERWISE SHOWN
- PAVEMENT MARKING REMOVAL

FILE NAME = D162420-aht-mot3-1159.dgn
 PLOT DATE = 12/3/2010
 PLOT SCALE = 5/8" = 1"

CHRISTIAN-ROGE & ASSOCIATES, INC.
 ENGINEERS-PLANNERS-SURVEYORS
 211 WEST WACKER DRIVE
 CHICAGO, ILLINOIS 60606
 PHONE: (312)372-2023 FAX: (312)372-5274

DESIGNED - S.J.P.	REVISED -
DRAWN - B.K.	REVISED -
CHECKED - E.J.M.	REVISED -
DATE - DECEMBER 3, 2010	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

SUGGESTED TRAFFIC CONTROL AND PROTECTION - STAGE III
IL. RTE. 59
 SCALE: 1" = 50' SHEET NO. 1 OF 1 SHEETS STA. 507+00 TO STA. 527+00

F.A.P. RTE. 365	SECTION (58&59) WRS-3	COUNTY DuPAGE	TOTAL SHEETS 466	SHEET NO. 50
FED. ROAD DIST. NO. 1 ILLINOIS FED. AID PROJECT				CONTRACT NO. 62420