



FOR 2-LANE CLOSURE DETAILS AND ADVANCED WARNING SIGNS SEE STD. 701606

END WORK ZONE SPEED LIMIT
G20-1103(O)-3660

WORK ZONE W21-1115(O)
SPEED LIMIT R2-1
35
BEGINS W21-1113(O)
#375 FINE MINIMUM R2-1106

WORK ZONE W21-1115(O)
SPEED LIMIT R2-1
35
BEGINS W21-1113(O)
#375 FINE MINIMUM R2-1106

END WORK ZONE SPEED LIMIT
G20-1103(O)-3660

FOR 2-LANE CLOSURE DETAILS AND ADVANCED WARNING SIGNS SEE STD. 701606

NOTES:
1. ALL PAVEMENT MARKINGS SHALL BE WET RELECTIVE TAPE, TYPE III.

LEGEND

- (A) SOLID WHITE LINE, 4"
- (B) (NOT USED)
- (C) (NOT USED)
- (D) SOLID YELLOW LINE, 4"
- (E) 4" YELLOW DIAGONALS @ 20' CTRS.
- (F) 6" WHITE SKIP-DASH LINE, 2' DASH & 6' SPACE
- (G) 2 - 4" YELLOW LINES @ 11" C-C. WITH 2 TEMPORARY PAVEMENT MARKERS @ 40' C-C.
- (H) LEFT TURN ARROW " " AND WORD "ONLY"
- (I) SOLID WHITE LINE, 6"

LEGEND

- WORK AREA
- TRAFFIC LANE
- TEMPORARY PAVEMENT
- VERTICAL PANELS @ 50' INTERVALS UNLESS OTHERWISE SHOWN
- TEMPORARY SIGNS
- DRUMS @ 50' INTERVALS UNLESS OTHERWISE SHOWN
- PAVEMENT MARKING REMOVAL

FILE NAME = D162428-shr-mot2-9win.dgn
PLOT DATE = 12/2/2010
PLOT SCALE = 50.000' / IN.

CHRISTIAN-ROGE & ASSOCIATES, INC.
ENGINEERS-PLANNERS-SURVEYORS
211 WEST WACKER DRIVE
CHICAGO, ILLINOIS 60606
PHONE: (312)372-2023 FAX: (312)372-5274

DESIGNED - S.J.P.	REVISED -
DRAWN - B.K.	REVISED -
CHECKED - E.J.M.	REVISED -
DATE - DECEMBER 3, 2010	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**SUGGESTED TRAFFIC CONTROL AND PROTECTION - STAGE II
WINFIELD ROAD**
SCALE: 1" = 50' SHEET NO. 1 OF 1 SHEETS STA. 709+55 TO STA. 733+65

F.A.P. RTE. 365	SECTION (58&59) WRS-3	COUNTY DUPAGE	TOTAL SHEETS 466	SHEET NO. 55
FED. ROAD DIST. NO. 1 ILLINOIS FED. AID PROJECT			CONTRACT NO. 62420	