



- DETOUR NOTES**
1. THE CONTRACTOR MUST FURNISH, INSTALL, MAINTAIN AND REMOVE ALL TEMPORARY SIGN SUPPORTS. AFTER REMOVING THE SUPPORTS, THE CONTRACTOR MUST FILL HOLES (IF ANY) AND RESTORE THE GROUND TO ITS ORIGINAL CONDITION AND ELEVATION. THE COST OF PLACING GRAVEL, SOD OR SEED MUST BE INCLUDED IN THE UNIT BID PRICE FOR "TRAFFIC CONTROL & PROTECTION FOR TEMPORARY DETOUR."
 2. ALL SIGNS, SUPPORTS AND POSITIONING MUST BE IN ACCORDANCE WITH THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES, LATEST EDITION.
 3. SIGNING SHALL BE PLACED AT LOCATION THAT WILL BE COMPATIBLE WITH EXISTING SIGNING AND PER DISTRICT ONE DETAIL TC-21.
 4. ALL EXISTING SIGNS OR OTHER DETOUR SIGNS THAT CONFLICT WITH THE DETOUR MUST BE COVERED.
 5. DETOUR MUST BE REMOVED BEFORE YORK ROAD MAINTENANCE OF TRAFFIC IS PLACED FOR PIER REPAIRS.
 6. TEMPORARY TRAFFIC SIGNAL TIMINGS WILL BE REQUIRED DURING THIS DETOUR AT THE FOLLOWING INTERSECTIONS:
 - I-290 RAMP/CRESTVIEW AV. AT YORK RD.
 - I-290 EB OFF RAMP/LAKE ST. AT YORK RD.
 - IL-64 (NORTH AV.) AT YORK RD.

| | | | | | | | | | | | | | |
|-------------------------------|-----------------|-----------|----------------|---|---|--|--|---|------------|-------------|--------------|-----------|--|
| FILE NAME = | DESIGNED - AJP | REVISED - | benesch | STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION | DETOUR PLAN | | | F.A.I. RTE. | SECTION | COUNTY | TOTAL SHEETS | SHEET NO. | |
| ...prp\in\ARC_04_Detour_2.dgn | DRAWN - TMB | REVISED - | | | I-290 WB TO IL 64 (NORTH AVE) | | | 290 | 2009-099BR | COOK/DUPAGE | 309 | 48 | |
| USER NAME = tblank | CHECKED - JJT | REVISED - | | | SCALE: N.T.S. SHEET NO. 3 OF 69 SHEETS STA. TO STA. | | | CONTRACT NO. 60157 | | | | | |
| PLOT DATE = 11/13/2009 | DATE - 10/16/09 | REVISED - | | | | | | FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT | | | | | |
| | | | | | | | | | | | | | |