



- LEGEND**
- EXISTING PAVT MARKING REMOVAL
  - 1 TYPE III BARRICADE WITH FLASHING LIGHTS
  - DRUM WITH STEADYBURN MONODIRECTIONAL LIGHT (SPACED AT 50' C-C)
  - ▬ TEMPORARY CONCRETE BARRIER WALL
  - ➔ TRAFFIC FLOW DIRECTION
  - ▬ VERTICAL PANELS @ 100' CENTERS WITH MONODIRECTIONAL STEADY BURNING LIGHTS
  - ▨ WORK ZONE OR AREA (SEE TYPICAL SECTIONS)

- NOTES**
1. A. PRE-STAGE I CONSTRUCTION: HMA REMOVAL 7", HMA SHOULDER 7", NBL & SBL (SEE TYPICAL SECTIONS) AND PERMANENT CROSS-OVERS. USE IDOT STANDARD 701421.
  - B. REMOVE EXISTING GUARDRAIL FROM STATION 839+87 840+12.
  - C. INSTALL TBT TYPE 1, (SPECIAL) TANGENT SPB GUARDRAIL.
  - D. THE CONTRACTOR SHALL REVIEW INSTALLATION OF THE ALTERNATE ROUTE SIGNAGE AND ASSOCIATED SPECIAL PROVISIONS.
  - E. CONSTRUCT PIPE CULVERT AND PAVEMENT PATCHING AT STATION 839+50 AND STATION 848+50
  2. PAVEMENT MARKING TAPE, TYPE IV 4 1/2 THE EDGE LINE SHALL BE WHITE AND THE LINE NEAR THE BARRIER YELLOW.
  3. REFER TO STANDARD 701400, SPECIAL FOR APPROACH SIGNAGE.
  4. TRANSITION FROM 12' WIDE LANE TO 16' WIDE LANE AND BACK TO 12' WIDE LANE THROUGH CROSSOVER.
  5. REMOVE ALL CONFLICTING PAVEMENT MARKINGS. ALL EXISTING RAISED REFLECTIVE MARKERS SHALL BE REMOVED. REMOVE OR COVER ALL CONFLICTING EXISTING SIGNS FOR THE DURATION OF CONSTRUCTION.
  6. A. WIDTH RESTRICTION SIGNS SHALL BE PLACED ONE MILE NORTH AND SOUTH OF EACH INTERCHANGE: CHEBANSE/I-57 AND CLIFTON/I-57 INTERCHANGE ENTRANCE RAMPS. THIS WORK SHALL BE INCLUDED IN THE COST OF "TRAFFIC CONTROL AND PROTECTION, STANDARD 701401 (SPECIAL)".
  - B. AN ACTUAL WIDTH OF 13'-7" OR GREATER WILL NOT REQUIRE ANY TYPE OF WIDTH RESTRICTION SIGNAGE.
  - C. AN ACTUAL WIDTH OF 13'-6" OR LESS WILL REQUIRE A WIDTH RESTRICTION SIGN SHOWING THE OPENING TO BE 18 INCHES LESS THAN THE ACTUAL WIDTH.
  7. DURING THE WINTER SHUTDOWN PERIOD THE CONTRACTOR SHALL TEMPORARILY CLOSE THE CROSSOVERS WITH BACK TO BACK TYPE III BARRICADES WITH SANDBAGS ALONG THE LENGTH OF THE CROSSOVER. CONTRACTOR IS RESPONSIBLE FOR MAKING SURE THE BARRICADES DO NOT GET BLOWN OVER. THIS COST SHALL BE INCLUDED IN THE PAY ITEM TRAFFIC CONTROL AND PROTECTION, STANDARD 701401 (SPECIAL).



USER NAME = bhenrichs  
 DESIGNED - FM  
 DRAWN - SR  
 CHECKED - TP  
 DATE - 12/07/2012

REVISÉ -  
 REVISÉ -  
 REVISÉ -  
 REVISÉ -

**STATE OF ILLINOIS  
 DEPARTMENT OF TRANSPORTATION**

**INTERSTATE 57 OVER LANGAN CREEK  
 STAGE I - MAINTENANCE OF TRAFFIC**  
 SCALE: 1" = 50'  
 SHEET 3 OF 6 SHEETS STA. 820+96 TO STA. 850+00

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
57	141BR(NB) & 38-1BR(SB)	IROQUOIS	138	26
				CONTRACT NO. 66944
ILLINOIS FED. AID PROJECT				