



LOCATION		TYPE	PAVEMENT MARKING TAPE, TYPE III 4"		PAVEMENT MARKING TAPE, TYPE III - LETTERS AND SYMBOLS	WORKZONE PAVEMENT MARKING REMOVAL SQ FT
WHITE FOOT	YELLOW FOOT		WHITE FOOT	YELLOW FOOT	SQ FT	
<b>WESTBOUND LANES</b>						
STA 65+40	TO STA 71+80	OUTSIDE EDGE LINE	640			214
STA 71+80	TO STA 72+80	LANE EXTENSION	34			12
STA 65+58		LEFT TURN ARROW			15.6	15.6
STA 65+40	TO STA 65+82	LEFT TURN LANE LINE	42			14
STA 65+82	TO STA 66+65	LANE EXTENSION LINE	28			10
STA 66+65	TO STA 71+80	MEDIAN EDGE LINE		515		172
STA 71+80	TO STA 72+63	LANE EXTENSION		28		10
<b>EASTBOUND LANES</b>						
STA 65+40	TO STA 71+80	MEDIAN EDGE LINE		640		214
STA 71+31	TO STA 71+80	LEFT TURN LANE LINE	49			17
STA 71+31		LEFT TURN ARROW			15.6	15.6
STA 71+62		LEFT TURN ARROW			15.6	15.6
<b>TOTAL</b>			<b>793</b>	<b>1,184</b>	<b>47</b>	<b>710</b>

QUANTITIES FOR PLACEMENT AND REMOVAL OF TEMPORARY PAVEMENT MARKINGS ARE INCLUDED FOR INFORMATION ONLY. PLACING MAINTAINING AND REMOVING THESE ITEMS WILL NOT BE PAID FOR SEPARATELY BUT SHALL BE INCLUDED IN THE COST FOR TRAFFIC CONTROL AND PROTECTION (SPECIAL).

FINAL PHASE CONSTRUCTION SHALL CONSIST OF THE FOLLOWING:

1. REMOVE TEMPORARY CONCRETE BARRIER, TEMPORARY PAVEMENT MARKINGS AND ALL TRAFFIC CONTROL DEVICES; PLACE SHORT TERM PAVEMENT MARKINGS AND PLACE TRAFFIC IN THE PERMANENT MARKERS.
2. MILL AND RESURFACE THE APPROACH ROADWAY.
3. INSTALL PAVEMENT MARKINGS AND REFLECTORS.

SHEET 2 OF 2

**TRAFFIC CONTROL AND PROTECTION  
STAGE 2**

FAP ROUTE 693 (IL 9)  
SECTION 129 B-2  
MCLEAN COUNTY

TRAFFIC CONTROL LEGEND		TEMPORARY PAVEMENT MARKING LEGEND	
	TYPE III BARRICADE WITH TWO FLASHING LIGHTS		4" SOLID (YELLOW)
	POST MOUNTED SIGN		4" DOUBLE YELLOW (NARROW)
	VERTICAL BARRICADES WITH STEADY BURN MONODIRECTIONAL OR BIDIRECTIONAL LIGHT AT 25 FOOT CENTERS		4" SKIP DASH (WHITE)
	DIRECTION INDICATOR BARRICADES		4" SOLID (WHITE)
	FLASHING LIGHT		4" LANE EXTENSION (WHITE)
	WORK ZONE		LEFT TURN ARROW (WHITE)
	VERTICAL PANEL WITH STEADY BURNING LIGHT AT 20 FOOT CENTERS ON TAPER		4" LANE EXTENSION (YELLOW)
	CRYSTAL MONODIRECTIONAL REFLECTORS AT 20 FOOT CENTERS		
	TEMPORARY CONCRETE BARRIER		
	FLEXIBLE DELINEATORS AT 25 FOOT CENTERS		
	TYPE B ARROW BOARD		

TEMPORARY PAVEMENT MARKING LAYOUT					
WESTBOUND LANES			EASTBOUND LANES		
STATION	OUTSIDE EDGE OF PAVEMENT	MEDIAN EDGE OF PAVEMENT	STATION	MEDIAN EDGE OF PAVEMENT	OUTSIDE EDGE OF PAVEMENT
69+50	4.70	19.00	69+50	19.52	EXISTING
69+75	2.36	17.66	69+75	19.26	EXISTING
70+00	-0.62	15.45	70+00	18.71	EXISTING
PRC +22.48	-4.70	-	70+09.33	18.43	EXISTING
70+25	-5.16	12.36	70+25	16.33	EXISTING
PRC +30.20	-	11.57	70+50	12.76	EXISTING
70+50	-9.54	8.70	70+75	8.91	EXISTING
70+75	-13.55	5.38	71+00	4.76	EXISTING
71+00	-17.19	2.43	71+25	0.32	EXISTING
71+25	-20.47	-0.17	71+30.71	-0.73	EXISTING
71+50	-23.39	-2.43	71+50	-1.78	EXISTING
71+75	-25.95	-4.33	71+75	-2.85	EXISTING
72+00	-28.15	-5.89	71+80	-3.04	EXISTING
72+25	-29.98	-7.08			EXISTING
72+50	-31.36	-7.87			EXISTING
PT +62.85	-	-8.00			EXISTING
72+75	-31.97	-			EXISTING
PT +79.97	-32.00	-			EXISTING