



**LEGEND, TRAFFIC MAINTENANCE**

- |                                                                                                                           |                                                        |                                                                          |
|---------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------|--------------------------------------------------------------------------|
| ① (OPTION 1) PORTLAND CEMENT CONCRETE BASE COURSE 180MM                                                                   | ⑧ TOPSOIL, 100 mm                                      | ⑰ BITUMINOUS SHOULDERS SUPERPAVE, 200 mm                                 |
| (OPTION 2) BITUMINOUS BASE COURSE SUPERPAVE, 255MM AND BITUMINOUS CONCRETE SURFACE COURSE, SUPERPAVE, MIX "D", N50 (45MM) | ⑨ SODDING, SALT TOLERANT                               | ⑱ TEMPORARY AGGREGATE SHOULDER                                           |
| ② TEMPORARY PAVEMENT MARKING, TAPE                                                                                        | ⑩ CONCRETE MEDIAN SURFACE, 100 mm                      | ⑲ GUARDRAIL TO BE REMOVED                                                |
| ③ TEMPORARY LIGHTED BARRICADE, DRUM, OR VERTICAL PANEL                                                                    | ⑪ STABILIZED SUBBASE, 100 mm                           | ⑳ PORTLAND CEMENT CONCRETE SIDEWALK, 125 mm                              |
| ④ EXISTING PAVEMENT TO BE REMOVED                                                                                         | ⑫ PORTLAND CEMENT CONCRETE BASE COURSE WIDENING 225 mm | ㉑ TRAFFIC CONTROL BARRIER - SEE MOT PLANS FOR LOCATIONS                  |
| ⑤ PORTLAND CEMENT CONCRETE PAVEMENT 250 mm (JOINTED)                                                                      | ⑬ EXISTING CONCRETE CURB AND GUTTER TO BE REMOVED      | ㉒ 100 mm DOUBLE YELLOW TEMPORARY PAVEMENT MARKING TAPE @ 280 mm CC (TYP) |
| ⑥ AGGREGATE SUBGRADE, 300 mm                                                                                              | ⑭ TEMPORARY PAVEMENT TO BE REMOVED                     | ㉓ EXISTING PAVEMENT MARKINGS                                             |
| ⑦ COMBINATION CONCRETE CURB AND GUTTER, TYPE B-15.60                                                                      |                                                        | ㉔ VERTICAL PANEL POST MOUNTED                                            |
- = REMOVAL

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION  
ILLINOIS ROUTE 22  
FROM US RTE 12 TO BUESCHING RD  
MAINTENANCE OF TRAFFIC  
TYPICAL SECTIONS - MAIN ST. EAST

DATE 7/21/04  
DRAWN BY BKN  
CHECKED BY ACW