

INDEX OF SHEETS

- 1 COVER SHEET
- 2 INDEX OF SHEETS, HIGHWAY STANDARDS,
GENERAL NOTES & COMMITMENTS
- 3-5 SUMMARY OF QUANTITIES
- 6-10 TYPICAL SECTIONS
- 11-14 A SCHEDULE OF QUANTITIES
- 15 TIE POINTS AND BENCHMARKS
- 16-22 PLAN AND PROFILE SHEETS
- 23-26 PLAN SHEETS
- 27 WIDE LOAD SIGNING PLAN
- 28-33 STAGE CONSTRUCTION
- 34-35 TRAFFIC CONTROL PLAN
- 36-37 STORM WATER POLLUTION PREVENTION PLAN
- 38 EROSION CONTROL SCHEDULE OF QUANTITIES
- 39-42 EROSION CONTROL PLAN
- 43-47 REMOVAL PLAN
- 48-51 DRAINAGE PLAN
- 52-58 PAVEMENT MARKING PLAN
- 59 MISCELLANEOUS DETAILS
- 60 ENTRANCE DETAILS
- 61-64 LIGHTING PLANS
- 65-98 BRIDGE PLANS
- 99-106 EXISTING STRUCTURE PLANS
- 107-115 PRE-STAGE I CROSS SECTIONS
- 116-124 STAGE I CROSS SECTIONS
- 125-140 STAGE II CROSS SECTIONS
- 141-142 INLET CROSS SECTIONS
- 143-144 ENTRANCE CROSS SECTIONS

GENERAL NOTES:

1. THE STANDARDS AND REVISION NUMBERS SHALL APPLY TO THIS PROJECT.
2. THE CONTRACTOR SHALL VERIFY ALL DIMENSIONS AND CONDITIONS IN THE FIELD PRIOR TO CONSTRUCTION AND ORDERING MATERIALS.
3. ILLINOIS STATE LAW REQUIRES A 48-HOUR NOTICE BE GIVEN TO ALL UTILITIES BEFORE DIGGING. FIELD MARKING OF FACILITIES MAY BE OBTAINED BY CONTACTING J.U.L.I.E. OR FOR NON-MEMBERS, THE UTILITY COMPANY DIRECTLY. AGENCIES KNOWN TO HAVE FACILITIES WITHIN THE PROJECT AREA ARE AS FOLLOWS:
 - CHARTER COMMUNICATIONS
 - CITY OF COLUMBIA (WATER & SANITARY SEWER)
 - HARRISONVILLE TELEPHONE CO.
 - ILLINOIS AMERICAN WATER CO.
 - AMERENIP (GAS & ELECTRIC)
 MEMBERS OF J.U.L.I.E. (800) 892-0123 OR 811 ARE INDICATED BY AN *. NON-J.U.L.I.E. MEMBERS MUST BE NOTIFIED INDIVIDUALLY.
4. "ROAD CONSTRUCTION AHEAD" SIGNS SHALL BE PLACED AT EACH END OF THE PROJECT AND ALL INTERSECTING SIDE ROADS AND WILL BE INCLUDED IN THE TRAFFIC CONTROL PAY ITEMS. ALL CONSTRUCTION SIGNS SHALL BE FLOURESCENT ORANGE, 48".
5. IF THE CONTRACTOR, FOR HIS CONSTRUCTION ACTIVITY, REMOVES TREES WITHIN THE RIGHT-OF-WAY LIMITS WHICH ARE NOT DESIGNATED ON THE PLANS FOR REMOVAL, I.E. IN ORDER TO GAIN ACCESS TO THE PROJECT SITE, IT WILL BE HIS RESPONSIBILITY TO REPLACE THE TREES AT A 1:1 RATIO. THE TREES WILL BE REPLACED WITH A 1 GALLON NATIVE ILLINOIS TREE SPECIES AND SHALL BE APPROVED BY THE ENGINEER. THE TREE REMOVAL AND TREE REPLACEMENT WILL BE AT THE CONTRACTOR'S EXPENSE, AND NO ADDITIONAL COMPENSATION WILL BE ALLOWED.
6. A QUANTITY OF 2325 FEET OF "TEMPORARY PAVEMENT MARKING - LINE 6 INCH" WHITE HAS BEEN INCLUDED IN THE PLANS FOR PAINTING THE BOTTOM 6" OF THE TEMPORARY CONCRETE BARRIER.
7. THE THICKNESS OF HOT-MIX ASPHALT MIXTURES SHOWN ON THE PLANS IS THE NOMINAL THICKNESS. DEVIATIONS MAY OCCUR DUE TO IRREGULARITIES IN THE EXISTING SURFACE OR BASE ON WHICH THE HOT-MIX ASPHALT MIXTURE IS PLACED.
8. FLAGGERS SHALL BE REQUIRED AT ALL TIMES DURING PATCHING OPERATIONS.
9. COORDINATION WITH THE DEPARTMENT'S BUREAU OF OPERATIONS IS REQUIRED BEFORE ANY TRENCHING SHALL BE DONE TO LOCATE HIGHWAY LIGHTING/ PUMP STATION/ INTELLIGENT TRANSPORTATION SYSTEM FACILITIES AND TO COORDINATE OTHER FIELD ACTIVITIES.
10. ALL DROP-OFFS AT THE EDGE OF PAVEMENT SHALL BE PROTECTED BY EXTENDED LEG BARRICADES WITH APPROPRIATE LIGHTS. A

COMMITMENTS

NONE

HIGHWAY STANDARDS

000001-05	602301-02	630301-05	701301-03	701411-06
280001-05	604051-03	631031-08	701306-02	701431-05
420401-08	606001-04	635006-03	701311-03	701456
442101-07	606301-04	635011-02	701321-10	701901-01
515001-03	630001-08	701201-03	701326-03	704001-06
542301-02	631011-06	701206-02	701336-05	780001-02
				781001-03

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**INDEX OF SHEETS, HIGHWAY STANDARDS,
GENERAL NOTES AND COMMITMENTS**

Rev. 2-11-10

FILE NAME =	USER NAME = owerbj	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	INDEX OF SHEETS, HIGHWAY STANDARDS, GENERAL NOTES AND COMMITMENTS	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
ct:\pw\work\PWIDOT\OWENBJ\dms52558\pin00606a.dgn		DRAWN -	REVISED -			809	67-1HBR	MONROE	144	2	
PLOT SCALE = 50.0000' / 1" IN.		CHECKED -	REVISED -			CONTRACT NO. 76977					
PLOT DATE = 2/8/2018		DATE -	REVISED -			SCALE:	SHEET NO. 1 OF 1 SHEETS	STA.	TO STA.	FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT	