


183+60.17  
326.96' RT



2 CENTERED CURVE - #2  
45'R - 315'R  
12' OFFSET

1' STUB

182+80.58  
68.96' RT

STA 182+42.32 (IL 78)  
STA 40+00  
(PROPOSED E. WILLOW RD)

10'  
INTERVALS

E WILLOW RD

CENTERED CURVE - #1  
45'R - 270'R  
10' OFFSET

181+42.87  
56.95' RT

10'  
INTERVALS

1' STUB

185+00

IL 78

40+00

180+00

179+21.30  
17.80' RT

	STATION IL 78	OFFSET IL 78	PROPOSED EDGE OF PAVEMENT ELEVATION
A	184+00.00	10.27' RT	674.46
B	183+75.00	10.29' RT	674.45
C	183+60.19	12.00' RT	674.38
D	183+50.18	12.11' RT	674.36
E	183+40.20	12.59' RT	674.34
F	183+30.23	13.39' RT	674.30
G	183+20.29	14.50' RT	674.25
H	183+10.39	15.92' RT	674.19
I	183+00.54	17.66' RT	674.11
J	182+90.76	19.70' RT	673.95
K	182+81.04	22.06' RT	673.77
L	182+71.40	24.73' RT	673.63
M	182+62.97	27.99' RT	673.41

	STATION PROPOSED WILLOW ROAD	OFFSET PROPOSED WILLOW ROAD	PROPOSED EDGE OF PAVEMENT ELEVATION
N	40+27.31	20.02' LT	673.45
O	40+35.41	15.85' LT	673.56
P	40+43.81	14.28' LT	673.62
Q	40+50.00	12.98' LT	673.60
R	40+75.00	12.29' LT	673.64
S	42+00.00	10.33' RT	676.12
T	41+75.00	10.65' RT	675.47
U	41+63.14	11.67' RT	675.11
V	41+53.80	11.99' RT	674.84
W	41+43.83	12.69' RT	674.57
X	41+33.89	13.77' RT	674.31
Y	41+23.99	15.20' RT	674.06
Z	41+14.16	17.01' RT	673.81
AA	41+04.39	19.18' RT	673.57
AB	40+94.72	21.71' RT	673.34
AC	40+85.15	24.59' RT	673.12
AD	40+75.95	28.45' RT	672.83
AE	40+67.82	34.23' RT	672.98
AF	40+61.15	41.66' RT	673.13

	STATION IL 78	OFFSET IL 78	PROPOSED EDGE OF PAVEMENT ELEVATION
AG	181+77.81	28.59' RT	673.27
AH	181+70.70	21.59' RT	673.42
AI	181+62.22	16.32' RT	673.71
AJ	181+52.79	13.06' RT	673.86
AK	181+42.88	12.00' RT	673.87
AL	181+25.00	10.16' RT	673.90
AM	181+00.00	10.44' RT	673.82

FILE NAME = c:\pw_work\VPWIDOT\HENSONKE\dms33697\d04707e1v.dgn	USER NAME = hensonke	DESIGNED -	REVISED -
PLOT SCALE = 20,000 ft / IN.	CHECKED -	DRAWN -	REVISED -
PLOT DATE = Tue Sep 30 11:40:22 2008	DATE -	CHECKED -	REVISED -

STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION

PAVEMENT ELEVATION DETAILS  
PROPOSED E. WILLOW ROAD

SCALE: SHEET NO. OF SHEETS STA. TO STA.

F.A.P. RTE. 642	SECTION (10,11)T	COUNTY JoDAVISS	TOTAL SHEETS 283	SHEET NO. 67
CONTRACT NO. 64D07				
FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT				