

HORIZONTAL CONTROL POINTS							
POINT	NORTH	EAST	ELEVATION	CHAIN	STATION	OFFSET	DESCRIPTION
53	1910119.3087	2610125.9460	817.5422	RAMP	17+94.9635	43.6699' LT	PAVEMENT - EDGE
55	1910141.8439	2610861.1314	819.8723	RAMP	10+62.6559	0.9629' LT	PAVEMENT - EDGE, BEGINNING
56	1910145.9486	2610728.9966	819.0685	RAMP	11+94.8529	0.3254' LT	BEGINNING, BEGINNING
57	1910149.0706	2610616.6615	818.7094	RAMP	13+07.2312	0.151' LT	BEGINNING, BEGINNING
58	1910152.0372	2610504.8461	818.3729	RAMP	14+19.0860	0.1183' LT	BEGINNING, BEGINNING
59	1910154.1856	2610427.4650	818.1733	RAMP	14+96.4968	0.0003' LT	BEGINNING, BEGINNING
60	1910158.6248	2610258.4441	817.6643	RAMP	16+65.5760	0.004' RT	BEGINNING, BEGINNING
61	1910159.6723	2610218.3679	817.4202	RAMP	17+05.6659	0.0000'	BEGINNING, BEGINNING
62	1910161.2035	2610179.2120	817.1148	RAMP	17+44.8485	0.5036' RT	BEGINNING, BEGINNING
63	1910162.4864	2610143.5815	816.7724	RAMP	17+80.5186	0.5457' RT	BEGINNING, BEGINNING
64	1910166.1647	2610096.4939	816.0176	RAMP	18+27.7791	0.2114' RT	BEGINNING, BEGINNING
65	1910173.5518	2610045.4972	815.1061	RAMP	18+79.3220	0.0574' LT	BEGINNING, BEGINNING
66	1910182.5385	2610003.2933	814.4851	RAMP	19+22.4738	0.085' LT	BEGINNING, BEGINNING
67	1910196.4564	2609953.0202	813.9460	RAMP	19+74.6382	0.1964' LT	BEGINNING, BEGINNING
68	1910202.0616	2609936.5802	813.7711	RAMP	19+92.0045	0.0000'	BEGINNING, BEGINNING
69	1910225.5944	2609875.2662	813.4111	RAMP	20+57.6856	0.3047' LT	BEGINNING, BEGINNING
70	1910248.4185	2609828.0459	813.3537	RAMP	21+10.1265	0.1693' LT	BEGINNING, BEGINNING
71	1910269.0396	2609791.6065	813.4411	RAMP	21+51.9982	0.0896' RT	BEGINNING, BEGINNING
72	1910295.7918	2609749.2040	813.7434	RAMP	22+02.1393	0.1906' LT	BEGINNING, BEGINNING
73	1910317.9771	2609718.7949	814.0057	RAMP	22+39.7796	0.0032' LT	BEGINNING, PT
74	1910318.3257	2609718.3251	814.0069	RAMP	22+40.3646	0.0101' LT	PT, PT
75	1910361.2016	2609665.3214	814.5320	RAMP	23+08.5432	0.0000'	PT, POT
76	1910412.9990	2609602.0339	815.2019	RAMP	23+90.3249	0.1698' LT	POT, POT
77	1910448.1049	2609559.0525	815.7377	RAMP	24+45.8208	0.3407' LT	POT, BEGINNING
78	1910448.4091	2609559.3054	815.7087	RAMP	24+45.8186	0.0549' RT	PAVEMENT - EDGE
79	1910507.6371	2609486.6510	816.5049	RAMP	25+39.5548	0.3221' LT	PAVEMENT - EDGE, BEGINNING
80	1910507.9677	2609486.9341	816.4956	RAMP	25+39.5460	0.113' RT	PAVEMENT - EDGE
81	1910574.4047	2609405.8659	817.3293	RAMP	26+44.3597	0.0372' LT	PAVEMENT - EDGE
82	1910574.0842	2609405.5915	817.3575	RAMP	26+44.3682	0.459' LT	PAVEMENT - EDGE, BEGINNING
83	1910642.5065	2609322.8571	818.1065	RAMP	27+51.7296	0.1335' LT	PAVEMENT - EDGE
84	1910642.3151	2609322.6113	818.1442	RAMP	27+51.7980	0.4374' LT	PAVEMENT - EDGE, BEGINNING
85	1910711.2688	2609238.7206	818.4721	RAMP	28+60.3902	0.4356' LT	BEGINNING, BEGINNING

HORIZONTAL CONTROL POINTS							
POINT	NORTH	EAST	ELEVATION	CHAIN	STATION	OFFSET	DESCRIPTION
86	1910711.5994	2609238.9015	818.4835	RAMP	28+60.4603	0.0653' LT	PAVEMENT - EDGE
87	1910776.6320	2609159.7782	818.7379	RAMP	29+62.8798	0.0655' LT	PAVEMENT - EDGE
88	1910776.3116	2609159.6379	818.7510	RAMP	29+62.7847	0.4021' LT	PAVEMENT - EDGE, BEGINNING
89	1910844.2398	2609076.9059	818.7593	RAMP	30+69.8306	0.4568' LT	BEGINNING, BEGINNING
90	1910844.4917	2609077.0992	818.7564	RAMP	30+69.8412	0.1394' LT	PAVEMENT - EDGE
91	1910909.7859	2608997.7814	818.5634	RAMP	31+72.5770	0.0611' LT	PAVEMENT - EDGE
92	1910909.5335	2608997.5806	818.5662	RAMP	31+72.5718	0.3836' LT	PAVEMENT - EDGE, BEGINNING
93	1910982.4262	2608909.1046	817.8875	RAMP	32+87.2075	0.2502' LT	BEGINNING, BEGINNING
94	1910982.6819	2608909.3063	817.8724	RAMP	32+87.2140	0.0754' RT	PAVEMENT - EDGE

BENCH MARKS							
POINT	NORTH	EAST	ELEVATION	CHAIN	STATION	OFFSET	DESCRIPTION
453	1910969.9750	2608101.8060	819.0620	I39_D2	1418+95.3538	5.0574' RT	MISC. FLOWLINE ELEVATION, CHISELED SQUARE
458	1917377.4750	2607442.7290	835.1150	I39_D2	1483+56.0708	78.7643' LT	HANDRAIL, CROSS CUT
459	1919517.2890	2607476.0940	798.7680	I39_D2	1504+94.6829	0.3256' RT	MISC. FLOWLINE ELEVATION, CORNER
462	1923323.9770	2607556.9690	798.2180	I39_D2	1542+98.7730	162.5395' RT	FENCE POST, TOP
463	1924730.0700	2607517.0550	800.0400	I39_D2	1557+05.3978	152.686' RT	FENCE POST, TOP
476	1913543.3880	2607724.0160	794.5490	I39_D2	1445+10.8956	102.1138' RT	SIGN, BOLT

HORIZONTAL CONTROL POINTS										
POINT	NORTH	EAST	ELEVATION	CHAIN	STATION	OFFSET	CHAIN	STATION	OFFSET	DESCRIPTION
95	1911992.0004	2607931.8533	805.0091	I39_D2	1429+32.2370	90.3911' RT	RAMP	47+18.5016	0.0383' RT	PAVEMENT - EDGE
96	1912038.4608	2607921.3149	804.5479	I39_D2	1429+80.2195	89.4352' RT	RAMP	47+66.1414	0.2853' LT	PAVEMENT - EDGE
97	1912073.7397	2607913.6070	803.9622	I39_D2	1430+16.5903	88.8735' RT	RAMP	48+02.2525	0.2905' LT	PAVEMENT - EDGE
98	1912105.8137	2607906.6063	803.6650	I39_D2	1430+49.6526	88.2769' RT	RAMP	48+35.0813	0.3031' LT	PAVEMENT - EDGE
99	1912144.4505	2607898.3231	803.4073	I39_D2	1430+89.4463	87.588' RT	RAMP	48+74.5956	0.2223' LT	PAVEMENT - EDGE
902153	1911008.5681	2608108.3101	821.9813	I39_D2	1419+30.5499	22.254' RT	RAMP	39+22.4530	488.5312' LT	FENCE POST