

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354
Phone: 815-223-6696
Fax: 815-223-6659
E-Mail: Midwest@TheRamp.net

BORING LOG
Sheet 1 of 4

Client: Fehr-Graham & Associates
Project Name: Section 06-03122-00-BR Ashkum Road
Project Site: Iroquois County, Illinois

Boring No. B-2
Surface Elev. 199.50
Auger Depth 66' Rotary Depth NA
Start Date 05/26/07 Finish Date 05/26/07

Location: 6' Right of centerline
Station 15+53

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Sample No.	SAMPLES				DRILLED BY
			Sample Type	Q _u (TSF)	N Value (Blows)	Bulge / Shear	
199.50							Randy Safiranski Diedrich D-120
198.50	Medium Brown Gravel And Clay (Fill)	1	SS	14		12	
197.50							
196.50	Concrete Fragments (Fill)	2	SS				
195.50							
194.50	Stiff Black And Brown Clay (Fill)	3	SS	1.1	6	B 24	
193.50							
192.50							
191.50	Stiff Brown Silty Clay	4	SS	1.5	8	B 21	
190.50							
189.50							
188.50							
187.50	Stiff Brown Silty Clay	5	SS	1.2	6	B 22	
186.50							
185.50							
184.50							
183.50	Very Stiff Brownish Gray Clay Till	6	SS	1.5	8	B 22	
182.50							
181.50							
180.50							
179.50							
		8	SS	2.6	16	B 15	

Groundwater Data: No groundwater encountered at time of subsurface investigation.
Comments:

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354
Phone: 815-223-6696
Fax: 815-223-6659
E-Mail: Midwest@TheRamp.net

BORING LOG
Sheet 2 of 4

Client: Fehr-Graham & Associates
Project Name: Section 06-03122-00-BR Ashkum Road
Project Site: Iroquois County, Illinois

Boring No. B-2
Surface Elev. 199.50
Auger Depth 66' Rotary Depth NA
Start Date 05/26/07 Finish Date 05/26/07

Location: 6' Right of centerline
Station 15+53

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Sample No.	SAMPLES				DRILLED BY
			Sample Type	Q _u (TSF)	N Value (Blows)	Bulge / Shear	
178.50							Randy Safiranski Diedrich D-120
177.50							
176.50							
175.50							
174.50	Very Stiff Gray Clay Till	9	SS	3.3	21	B 20	
173.50							
172.50							
171.50							
170.50							
169.50							
168.50							
167.50							
166.50							
165.50							
164.50							
163.50							
162.50							
161.50							
160.50							
159.50							
158.50							
		10	SS	3.0	20	B 19	
		11	SS	2.3	16	B 22	
		12	SS	2.6	17	B 19	
		13	SS	2.2	16	B 21	
		14	SS	2.2	15	B 21	
		15	SS	3.0	18	B 20	

Groundwater Data: No groundwater encountered at time of subsurface investigation.
Comments:

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354
Phone: 815-223-6696
Fax: 815-223-6659
E-Mail: Midwest@TheRamp.net

BORING LOG
Sheet 3 of 4

Client: Fehr-Graham & Associates
Project Name: Section 06-03122-00-BR Ashkum Road
Project Site: Iroquois County, Illinois

Boring No. B-2
Surface Elev. 199.50
Auger Depth 66' Rotary Depth NA
Start Date 05/26/07 Finish Date 05/26/07

Location: 6' Right of centerline
Station 15+53

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Sample No.	SAMPLES				DRILLED BY
			Sample Type	Q _u (TSF)	N Value (Blows)	Bulge / Shear	
157.50							Randy Safiranski Diedrich D-120
156.50							
155.50							
154.50	Very Stiff Gray Clay Till	16	SS	2.5	17	B 21	
153.50							
152.50							
151.50							
150.50							
149.50							
148.50							
147.50							
146.50							
145.50							
144.50							
143.50	Dense Gray Silty Loam Till	17	SS	2.0	12	B 24	
142.50							
141.50							
140.50							
139.50							
138.50							
137.50							
		18	SS	5.5	31	S 11	
		19	SS	4.4	37	S 12	

Groundwater Data: No groundwater encountered at time of subsurface investigation.
Comments:

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354
Phone: 815-223-6696
Fax: 815-223-6659
E-Mail: Midwest@TheRamp.net

BORING LOG
Sheet 4 of 4

Client: Fehr-Graham & Associates
Project Name: Section 06-03122-00-BR Ashkum Road
Project Site: Iroquois County, Illinois

Boring No. B-2
Surface Elev. 199.50
Auger Depth 66' Rotary Depth NA
Start Date 05/26/07 Finish Date 05/26/07

Location: 6' Right of centerline
Station 15+53

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Sample No.	SAMPLES				DRILLED BY
			Sample Type	Q _u (TSF)	N Value (Blows)	Bulge / Shear	
136.50							Randy Safiranski Diedrich D-120
135.50	Dense Gray Silty Loam Till	20	SS	5.1	38	S 13	
134.50							
133.50	Bottom of Boring						
132.50							
131.50							
130.50							
129.50							
128.50							
127.50							
126.50							
125.50							
124.50							
123.50							
122.50							
121.50							
120.50							
119.50							
118.50							
117.50							
116.50							

Groundwater Data: No groundwater encountered at time of subsurface investigation.
Comments:

DESIGNED	F.J.S.
CHECKED	S.F.M.
DRAWN	S.A.P.
CHECKED	F.J.S.

BORING LOGS
SECTION 06-03122-00-BR
ASHKUM ROAD DISTRICT
IROQUOIS COUNTY
STATION 15+00

4440 ASH GROVE
SPRINGFIELD, IL 62711
(217) 793-8600
www.fehr-graham.com

FEHR-GRAHAM & ASSOCIATES, LLC
ENGINEERING AND SCIENCE CONSULTANTS
PREPARED BY: MICHAEL A. BOGUELLA & MICHAEL A. BOGUELLA
DATE: 11/08/07

JOB NO.: 46864
FILE: 46864BORING2.DGN
DATE: 11/08/07