

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

ROUTE NO.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
F.A.P.	05-00130-00-BR	WILL	41	27
FED. ROAD DIST. NO. 7		ILLINOIS	FED. AID PROJECT	

SHEET NO. 15
OF 23 SHEETS

CONTRACT NO. 83889

AGI Job No. 04-225		BORING LOG NO. SB-1		Sheet 1 of 1							
CLIENT: URS		PROJECT: Proposed Route 59 Pedestrian Bridge									
STATION: 108+98.41		OFFSET (ft): CL		LOCATION: IL Route 59 at ComEd Easement							
COUNTY: Will		SAMPLER									
Client Job No.: S.N. 099-6002		TESTS									
CITY & STATE: Naperville, Illinois		DEPTH (FT.)									
SURFACE ELEVATION Datum: USGS 689.0		GRAPHIC LOG									
1.0	Topsoil, silty sandy clay, black	688.0	8	1	SS	60	23	1.2	B		
	FILL, silty clay with sand & gravel, brown & gray, stiff & hard, (CL-FILL)		13	2	SS	100	19	4.8	S		
			8	3	SS	50	21	1.3	B		
8.5	SILTY CLAY, little sand & gravel, brown, very stiff, (CL)	680.5	4	4	SS	80	20	2.6	B		
11.0	SANDY CLAY, tr. gravel, gray, soft, moist, (SC)	678.0	4	5	SS	60	20	0.42	B		
14.8	SILTY CLAY, tr. sand & gravel, brown-gray, very stiff, (CL)	674.2	5	6	SS	100	23	0.64	B		
17.0	SILTY CLAY, little sand & gravel, brown-gray to gray, stiff, moist, (CL)	672.0	5	7	SS	100	20	3.8	B		
			8	8	SS	100	23	1.3	B		
24.0	SILTY CLAY, tr. gravel, gray, very stiff, (CL)	665.0	6	9	SS	100	18	2.81	B		
29.0		660.0									
29.5	Gravel, wet	659.5	4	10	SS	100	25	0.82	B		
30.0	SILTY CLAY WITH GRAVEL, gray, moist, (CL-GP)	659.0									
End Of Boring						WATER LEVEL OBSERVATIONS					
Applied GeoScience, Inc.		STARTED 2-6-06		FINISHED 2-6-06		DRILL CO. GeoCon		DRILL RIG ATV		DRILLER Ken ASST DRILLER James	
2385 Hammond Drive, Suite 6		DRILLER Ken		ASST DRILLER James		ENGGEOL AB		APPROVED AMM		2385 Hammond Drive, Suite 6	
Schaumburg, Illinois 60173		Tel: (847) 303-0300		Fax: (847) 303-0900		2385 Hammond Drive, Suite 6		Schaumburg, Illinois 60173		Tel: (847) 303-0300	
						Fax: (847) 303-0900					

AGI Job No. 04-225		BORING LOG NO. SB-2		Sheet 1 of 1							
CLIENT: URS		PROJECT: Proposed Route 59 Pedestrian Bridge									
STATION: 109+98.82		OFFSET (ft): CL		LOCATION: IL Route 59 at ComEd Easement							
COUNTY: Will		SAMPLER									
Client Job No.: S.N. 099-6002		TESTS									
CITY & STATE: Naperville, Illinois		DEPTH (FT.)									
SURFACE ELEVATION Datum: USGS 689.0		GRAPHIC LOG									
1.0	Topsoil, silty sandy clay, black	688.0	8	1	SS	85	20	2.9	B		
	FILL, silty clay with sand & gravel, brown & gray, very stiff, (CL-FILL)		9	2	SS	95	19	3.3	B		
			6	3	SS	95	20	1.8	B		
7.0	SILTY CLAY, tr. sand & gravel, brown & gray, stiff, moist, (CL)	682.0	4	4	SS	100	18	1.7	B		
			5	5	SS	100	22	1.3	B		
13.5	SILTY CLAY, tr. sand & limestone gravel, brown, very stiff, moist, (CL)	675.5	7	6	SS	100	18	3.2	B		
16.0	SILTY CLAY, little sand & gravel, gray, very stiff, moist, (CL)	673.0	5	7	SS	100	24	3.4	B		
18.5	SILTY CLAY, some sand & gravel, brown-gray, moist, soft, (CL)	670.5	4	8	SS	100	22	0.6	B		
			6	9	SS	100	24	0.7	B		
29.0		660.0									
29.5	GRAVEL, gray, wet	659.5	8	10	SS	100	18	4.3	S		
30.0	SILTY CLAY WITH GRAVEL, gray, moist, hard, (CL-GP)	659.0									
End Of Boring						WATER LEVEL OBSERVATIONS					
Applied GeoScience, Inc.		STARTED 2-6-06		FINISHED 2-6-06		DRILL CO. GeoCon		DRILL RIG ATV		DRILLER Ken ASST DRILLER James	
2385 Hammond Drive, Suite 6		DRILLER Ken		ASST DRILLER James		ENGGEOL AB		APPROVED AMM		2385 Hammond Drive, Suite 6	
Schaumburg, Illinois 60173		Tel: (847) 303-0300		Fax: (847) 303-0900		2385 Hammond Drive, Suite 6		Schaumburg, Illinois 60173		Tel: (847) 303-0300	
						Fax: (847) 303-0900					

c:\naperville_25365506_06\bridge\bridge-final\plans\drawings\15_soil_boring_1 & 2.dwg 12/8/2006 1:36:54 PM

DESIGNED MDS
CHECKED JPB
DRAWN MDS
CHECKED JPB

URS 100 South Wacker Drive,
Suite 500
Chicago, IL 60606
(312) 939-1000

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
SOIL BORINGS 1 AND 2

ROUTE 59 PEDESTRIAN BRIDGE
CITY OF NAPERVILLE, WILL COUNTY

F.A.P. RTE. SECTION: 05-00130-00-BR
STATION 113+02.46 STRUCTURE NO. 099-6002
SCALE: N.T.S. DATE: 12/8/2006