

TIME: 4:00 PM

DATE: 1/9/2007

FILENAME: s:\06\781-808\781-808\c16\micro\sheet files\pavement\augusta\augusta cores 5.dwg

F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	97-00226-00-FF	COOK	80	67
STA.		TO STA.		
FED. ROAD DIST. NO.		ILLINOIS FED. AID PROJECT		
CONTRACT NO.: 83898				

SEP-05-2005 11:22 VILLAGE OF OAK PARK 786 848 2628 P.15/21

**ED FLOOD**  
 1245 E. 87th St.  
 Chicago, IL 60617  
 Phone 773-721-2280  
 Fax 773-721-2286

LOG OF BORING - No. B-14  
 Tuesday, December 27, 2005

PROJECT: 2006 Capital Improvements  
 CLIENT: Village of Oak Park

DEPTH (FT)	SAMPLE		DESCRIPTION OF MATERIAL	UNCONF. COMPRESS. STRENGTH TSP - 0 1 2 3 4 5
	NUMBER	TYPE		
			ELEVATION OF SURFACE 3.00 Asphalt Pavement (5.5")	
			(FILL) Worn Concrete Pavement (6")	
05			(FILL) CA-5 Crushed Stone Base (11.5")	
10			(FILL) Black and Brown Silty Clay	
15			(FILL) Brown and Gray Silty Clay	
20			(CL-ML) End of Boring 50' East of Augusta and North Linden	

WATER LEVEL: N/A FT. AT 00 HRS. BORING STARTED: October 21, 2005  
 N/A FT. AT 00 HRS. BORING COMPLETED: October 21, 2005

SEP-05-2005 11:22 VILLAGE OF OAK PARK 786 848 2628 P.15/21

**ED FLOOD**  
 1245 E. 87th St.  
 Chicago, IL 60617  
 Phone 773-721-2280  
 Fax 773-721-2286

LOG OF BORING - No. B-13  
 Tuesday, December 27, 2005

PROJECT: 2006 Capital Improvements  
 CLIENT: Village of Oak Park

DEPTH (FT)	SAMPLE		DESCRIPTION OF MATERIAL	UNCONF. COMPRESS. STRENGTH TSP - 0 1 2 3 4 5
	NUMBER	TYPE		
			ELEVATION OF SURFACE 3.00 Asphalt Pavement (5.5")	
			(FILL) Worn Concrete Pavement (6")	
05			(FILL) CA-5 Crushed Stone Base (11.5")	
10			(FILL) Black and Brown Silty Clay	
15			(CL-ML) End of Boring Intersection of Augusta and North Linden (SW Corner)	

WATER LEVEL: N/A FT. AT 00 HRS. BORING STARTED: October 21, 2005  
 N/A FT. AT 00 HRS. BORING COMPLETED: October 21, 2005

SEP-05-2005 11:22 VILLAGE OF OAK PARK 786 848 2628 P.17/21


**ED FLOOD**  
 1245 E. 87th St.  
 Chicago, IL 60617  
 Phone 773-721-2280  
 Fax 773-721-2286

LOG OF BORING - No. B-15  
 Tuesday, December 27, 2005

PROJECT: 2006 Capital Improvements  
 CLIENT: Village of Oak Park

DEPTH (FT)	SAMPLE		DESCRIPTION OF MATERIAL	UNCONF. COMPRESS. STRENGTH TSP - 0 1 2 3 4 5
	NUMBER	TYPE		
			ELEVATION OF SURFACE 3.00 Asphalt Pavement (5.5")	
			(FILL) Worn Concrete Pavement (6")	
05			(FILL) CA-5 Crushed Stone Base (11.5")	
10			(FILL) Brown and Gray Silty Clay	
15			(CL-ML) End of Boring 45' West of Augusta and North Linden	

WATER LEVEL: N/A FT. AT 00 HRS. BORING STARTED: October 21, 2005  
 N/A FT. AT 00 HRS. BORING COMPLETED: October 21, 2005

	REVISIONS		ILLINOIS DEPARTMENT OF TRANSPORTATION  AUGUSTA STREET PAVEMENT CORES  SCALE: VERT. HORIZ. DATE 1/9/2007
	NAME	DATE	
DRAWN BY		CHECKED BY JDM	