



RELOCATE TEMPORARY CONCRETE BARRIER  
 STA 455+30/LT 47.0' TO STA 459+30/LT 32.0' = 400 FT

SHOULDER RUMBLE STRIPS, 16 INCH  
 STA 453+84 TO STA 455+60 = 176 FT  
 STA 457+17 TO STA 459+39 = 222 FT  
 TOTAL: 398 FT

NOTE: SEE HIGHWAY STANDARDS 701400 AND 701402 FOR FULL STAGE II TRAFFIC CONTROL. WIDENING AND HMA SURFACE FOR STAGE II TRAFFIC SHALL BE COMPLETED EITHER PRIOR TO OR DURING STAGE I CONSTRUCTION.

- HOT-MIX ASPHALT SURFACE REMOVAL, 2 1/2" HOT-MIX ASPHALT SURFACE COURSE, MIX "D", N105 (2 1/2")
- PAVED SHOULDER REMOVAL PCC BASE COURSE WIDENING 10"

FILE NAME = c:\pw_work\pwwdot\teesleyck\d0269434\07	USER NAME = teesleyck 4527-shit-staging.dgn	DESIGNED -	REVISED -	<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>TRAFFIC CONTROL STAGE 2</b>				F.A.I. RTE. 70	SECTION •	COUNTY Fayette	TOTAL SHEETS 16	SHEET NO. 7
					SCALE: SHEET OF SHEETS STA. TO STA.				CONTRACT NO. 74527				
					ILLINOIS FED. AID PROJECT								
					• 07 BRIDGE REPAIRS 2012-1								