






LANE CLOSURE 1



LANE CLOSURE 2



LANE CLOSURE 3



TAPER
BARRICADES
AS PER
STD 701446

NOTES:

ONLY SOUTHBOUND LANES ARE SHOWN. NORTHBOUND LANES SHALL FOLLOW THE SAME PLAN.

WHEN WORKING IN THE CENTER LANE, THE CLOSURE SHALL CONSIST OF BARRICADES AS PER STD 701446. A TRUCK MOUNTED ATTENUATOR (TMA) SHALL BE SUPPLIED FOR EACH BRIDGE AS DETAILED IN LANE CLOSURE 3. THE CONTRACTOR SHALL INCLUDE THE COST OF THE TMA'S IN THE BID PRICE FOR TRAFFIC CONTROL AND PROTECTION, STD 701446.

THE CONTRACTOR MAY ELECT TO REVERSE THE ORDER OF THE LANE CLOSURES, BUT THE CENTER LANE SHALL ONLY BE CLOSED IN CONJUNCTION WITH THE ADJACENT PASSING LANE.

BARRIER TAPERS SHALL BE AS PER STD 701402

ALL BARRICADES, BARRICADE LIGHTING, SIGNING, ETC. SHALL BE PAID FOR UNDER STD 701402 AND STD 701446

TANGENT LENGTHS OF THE PORTABLE TEMPORARY BARRIER SYSTEM MAY BE SHORTENED WHEN DEEMED SAFE TO DO SO BY THE ENGINEER. BARRIER SYSTEM LENGTHS MAY ONLY BE LENGTHENED WITH PRIOR APPROVAL FROM THE ENGINEER.

LANE CLOSURES ON THE FAI 55 WEST FRONTAGE ROAD AT SN 084-0081 SHALL BE AS PER STD 701321. BARRIER FOR THIS CLOSURE WILL BE CONSIDERED AS RELOCATED BARRIER FROM THE MAINLINE FOR PAYMENT PURPOSES.

THE PRIVATE ENTRANCE 150' SOUTH OF SN 084-0081 ON THE FAI 55 WEST FRONTAGE ROAD SHALL BE CLOSED DURING STAGED CONSTRUCTION IN THAT AREA. ALTERNATE ACCESS TO THE RESIDENCE ALREADY EXISTS TO THE WEST. THE CLOSURE SHALL CONSIST OF TWO TYPE 3 BARRICADES WITH 2-SIDED STRIPING AND BI-DIRECTIONAL FLASHING LIGHTS. AN R11-2 "ROAD CLOSED" SIGN SHALL BE MOUNTED ON EACH OF THE TYPE 3 BARRICADES. THE CONTRACTOR SHALL INCLUDE THE COST OF THE CLOSURE IN THE BID PRICE FOR TRAFFIC CONTROL AND PROTECTION, STD 701321.

PORTABLE
TEMPORARY
BARRIER
SYSTEM

TAPER
BARRICADES
AS PER
STD 701402

TAPER
BARRICADES
AS PER
STD 701402

+/- 150'
TAPER

+/- 150'
TAPER

100'

SN 084-0116

SN 084-0116

SN 084-0116

+/- 500'
WORK
ZONE

+/- 500'
WORK
ZONE

+/- 9000'
(1.7 MI)
BARRICADES
AS PER
STD 701402

+/- 9000'
(1.7 MI)
BARRICADES
AS PER
STD 701402

+/- 150'
TAPER

+/- 150'
TAPER

100'

SN 084-0081

SN 084-0081

SN 084-0081

+/- 500'
WORK
ZONE

+/- 500'
WORK
ZONE

C-96-013-06

TRAFFIC STAGING
DETAIL
(NOT TO SCALE)