

## GENERAL NOTES

- ALL TRAFFIC CONTROL DEVICES INCLUDING SIGNS, CHANNELIZING DEVICES, TEMPORARY PAVEMENT MARKINGS AND LIGHTING DEVICES ALONG WITH THE PLAN TO MAINTAIN TRAFFIC DURING CONSTRUCTION SHALL CONFORM TO THE APPLICABLE PORTIONS OF THE "MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES FOR STREETS AND HIGHWAYS". "STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION", "STANDARD SPECIFICATIONS FOR TRAFFIC CONTROL DEVICES", "HIGHWAY STANDARDS" AND OTHER APPLICABLE IDOT MANUALS AND POLICIES.
- ACCESS TO ENTRANCES AND LOCAL ROADS WITHIN THE PROJECT AREA WILL BE MAINTAINED AT ALL TIMES, UNLESS OTHERWISE SPECIFIED IN TRAFFIC NOTES.

## STAGE 4

RT. SIDE OF LAFAYETTE FROM STA. 22+00 TO STA. 34+98.94

## CONSTRUCTION

1. INSTALL TRAFFIC CONTROL DEVICES AS SHOWN.

2. REMOVE EXISTING PAVEMENT; RT. SIDE (AS REQUIRED).

3. INSTALL STORM SEWER AND DRAINAGE.


4. CONSTRUCT CURB AND GUTTER, PAVEMENT, SIDEWALK AND DRIVEWAYS.

5. COMPLETE CONSTRUCTION ON LAUTERBACH CIR. STAGE CONSTRUCT INTERSECTION WITH LAFAYETTE TO MAINTAIN ACCESS.

6. COMPLETE PERMANENT PAVEMENT MARKINGS.

- TRAFFIC

  1. MAINTAIN TWO-WAY TRAFFIC ON LAFAYETTE FROM PFEIFFER ROAD TO W. BURNS.
- 2. MAINTAIN ONE LANE, ONE—WAY TRAFFIC SOUTH BOUND ON LAFAYETTE FROM GARFIELD TO W. BURNS.
- 3. CLOSE WHIPP AVE. USE TRAFFIC CONTROL STD. 701501.
- 4. REMOVE SIGNS R3-1A FROM GARFIELD AVE. REPLACE SIGNS W20-3 WITH W20-4. ACCESS TO RUSTY LANE AND LAUTERBACH CIR. TO BE MAINTAINED AT ALL TIMES,



SCALE: N.T.S.

STS CONSULTANTS
111 NE Jefferson Ave.
Peoria, Illinois 61602
Pri(205)876–8464
FAX(309)876–8440
FAX(309)876–8440
I. Design Firm Reg. No. 184–001518

TRAFFIC CONTROL 701501 701801 702001 BLR17

LAFAYETTE AVE. - STAGE 4 STA. 22+00.00 TO STA. 34+98.94

STAGE 4

17 OF **83** 

LAFAYETTE AVE. BARTONVILLE IL.

CONSTRUCTION STAGING AND MAINTENANCE OF TRAFFIC

REW